

The Superintending Engineer
PWD Circle Kota

Sub:- कन्सो ऑफ रोड अण्डर पीएमजीएसवाई इन डिस्ट्रिक्ट कोटा पेकेज
संख्या आरजे0 23-22
एजेन्सी :-मैसर्स परमानन्द संवेदक कोटा।

Ref: -Your letter No.1920 dated 15.05.2012 & 2295 dated 4.6.12 &
2538 dated 13.06.2012

Sir,

The above work was allotted to M/s Parmanand Contractor Kota with the date of commencement and stipulated date of completion being 25.10.2005 and 24.07.2006 respectively. The work has actually been completed on 08.06.2007 resulting into a delay of 319 days.

The above delay is reported to have been caused due to the following reasons:-

1. विभागीय स्तर पर कार्य आरम्भ करने हेतु वांछित ले-आउट विलम्ब से देने के कारण।
2. कार्यहित में वांछित अत्यावश्यक एवं महत्वपूर्ण तकनीकी निर्णय/एक्स्ट्रा आईटम/एक्सेस आईटम को विभागीय स्तर पर स्वीकृत करने में विलम्ब।
3. वर्षाकाल 2006 से कार्य बाधित।
- .. सलावद खुर्द बडोदिया आन्तरिक सडक निर्माण कार्य आरम्भ से ही वन विभाग से स्वीकृति के अभाव में कार्य में बाधा।

As per recommended by you & after having considered the above reasons and facts available on record it is found that total delay is 319 days is attributable on the part of the Govt. Hence sanction is hereby accorded to grant extension in time of the agreement from 24.07.2006 to 08.06.2007.

सि.ए. 23/22

Yours faithfully,

(R.N. Bihani)

Addl.Chief Engineer
PWD Zone Kota.

Date 17.7.12

No. 4040

Copy to the following for information and necessary action:-

1. Executive Engineer PWD Distt. Dn. Sangod.

(R.N. Bihani)

Addl.Chief Engineer
PWD Zone Kota