In the Distribution system, in addition to the existing(retained) 245.548KM, it is proposed to lay 600 to 200mm DI mains for 35292m, 225 to 110mm HDPE PE 100 PN6 pipes for 218304m and 80 to 150mm GI pipes for 5942m. New MDPE HSC connections of domestic 48462nos. and non domestic 2146nos are proposed. Reservoir management system with pump rooms of 1.50 x 1.20 m in each of 44 zones along with liquid or powder hypochlorite dosing at the outlet of all SRs as disinfection arrangement are proposed.

The work order issued on 10.10.2017 and all works are progress. This project is proposed to complete within two years and put in to beneficial use by October – 2019 Extension of time granted upto 30.04.2020.

EXECUTIVE ENGINEER
TWAD BOARD
MAJOR PROJECT DIVISION
COMBATORE.