

ame of Road - Construction of Udamanda-Talla-Bingad-Khunigad-Kumera
motor road.

Muck Disposal Scheme

S.No.	Item	No.	L	B	H	Qty.	Unit
1	Material received form hill side cutting & excavation	1x1/2	6225.00	6.00	4.00	74700.00	Cum
	Add 40% for swell factor for Soil					29880.00	Cum
	Total					104580.00	Cum

Disposal and use of material

1	R.R. Stone Masonry Laid in 1:6	1x1	3320.00	(0.60+2.10)/2	5.50	24651.00	Cum
2	R.R. Stone Masonry Laid in Dry	1x1	4000.00	(0.60+1.60)/2	4.50	19800.00	Cum
3	Hand Packed Stone Filling	1x1/3	4750.00	(0.60+1.00+0.50)/3	2.50	2770.83	Cum
4	Construction of wirecrates	1x4	684.00	1.50	1.50	6156.00	Cum
5	Construction of parapets	1x1	1500.00	0.45	0.60	405.00	Cum
6	Granular sub base G1	1x1	3600.00	4.10	0.10	1476.00	Cum
7	Granular sub base G2	1x1	3600.00	3.75	0.075	1012.50	Cum
8	Granular sub base G3	1x1	3600.00	3.75	0.075	1012.50	Cum
	Total used					57283.83	Cum
7	Material disposal by cartage					47296.17	Cum

Location and quantity of Dabries disposal

S.No.	Location of Dumping Yard	Size	Type of Land	Capacity of dumping yard	Unit
1	0/11 -0/14	80x20x6	Van Panchyat	9600.00	Cum
2	1/12-1/18	80x20x6	Civil	9600.00	Cum
3	2/15-2/19	70x20x4	Naap Land	5600.00	Cum
4	3/10-3/14	70x20x5	Naap Land	7000.00	Cum
5	3/37-3/39	80x20x6	Civil	9600.00	Cum
6	5/39-6/3	70x20x5	Naap Land	7000.00	Cum
	Total			48400.00	Cum

SUMMARY OF DEBRIES DISPOSAL

S.No	Total debries	Material disposal by cartage	Reused material for road	Total disposal in dumping zone	Balance debries	Unit
1	104580.00	47296.17	57283.83	48400.00	0.00	Cum

[Signature]

[Signature]

सहायक अभियन्ता
निर्माण खण्ड लो० गि० वि०
पोखरी

अधिशाली अभियन्ता
निर्माण खण्ड, लो० गि० वि०
पोखरी (चमोली)