## **MUCK MANAGEMENT PLAN (MMP)**

	1.	Total quantity of muck being produced	109682.53 Cum		
	2.	Deduction of useful stone as required under the clause of agreement to be	4826.74 Cum		
	ex	secuted by the contractor and Executive Engineer or project.			
	3.	Net balance quantity of debris/muck (1-2) (A)	104855.79 Cum	A	
	4.	Quantity available on site with swell factor @ 40% (1.40x A)	114240.00 Cum	В	
	5.	Material/muck used in the project:-			
	(i)	Deduction for material required for the construction of dumping place masonry/edge wall @ 5% of B	g place 5712.00 Cum in dry		
		Less Material/Muck required for leveling of proposed road for the construction @15% of B	17136.00 Cum		
	(111	Less material/muck required for the construction of proposed road on the analogy of half cutting and half filling @ 40% of B	45696.00 Cum		
	To	tal:- 5(i)+(ii)+(iii)	68544.00 Cum	C	
	6.	Net Material/Muck to be dumped in dumping site (B-C)	45696.00 Cum	D	
	7.	Proposed dumping Sites:-			

Material/Muck left at the site which required carriage for the proper dumping at the recognized site as per instructions of Forest and environment Ministry reinforced by the various judgments of the Apex Court/Govt of India.

## **DUMPING CAPACITY PLAN**

Sr.No.	Dumping Site No.	RD	Length &Width	Design annexed Yes/No	Capacity (cum)
1	1	2/200 to 2/240	40x40.00	Yes	40.00x40.00x10.00 =16000.00 cum
2	2	5/200 to 5/240	40x40.00	Yes	40.00x40.00x10.00 =16000.00 cum
3	3	7/500 to 7/540	40x40.00	Yes	40.00x40.00x10.00 =16000.00 cum
				Total	48000.00 cum

cum

Divisional Forest Offices

Mandi Forest Division

MANDI HP.)

Executive Engineer, Mandi Division No.-I, H.P.P.W.D. Mandi