Muck Management Plan

ame of work: - Construction of Chillon to chowki mrigwal km 0/00 to 8/00

1.	Total quantity of muck to be generated from cutting	37051 m3
2.	Deduction of useful stone as required under clause of agreement to be executed by the Executive Engineer of Project implementing Unit division on behalf of Govt. of H.P. for suing in	5558 m3
3.	the project. Net balance quantity of debris/muck	31493 m3
4.	Add quantity available on site with swell factor @ 25% on PW & JW	7873 m3
	Total (A)	39366 m3
5.	R/wall etc @10% of A	3937 m3
6.	Less for materials required for levelling of	5905 m3
7.	for lovelling/filling	15746 m3
	Total (B)	25588 m3
8.	Materials/Muck left at site which will require carriage for proper dumping into the recognized sites as per the illustration of forest and environment Ministry reinforced by various judgment of the Apex court Govt. of India i.e. (A-B)	13778 m3
9.	Design proposed for dumping sites (attached)	4 Nos
10	attached	14000 m3
1	· 1 town for dumning sites	0.16 hect. 000 0.16 hect

Assistant Engineer . Sub Division Sataun HPPWD SATAUN

Executive Engineer (B&R) Shillai Division HPPWD SHILLAI Executive Engineer Shillai B&R. Division HP.P.W.D., Shillai

Details of dumping sites.

MUCK MANAGEMENT

SR.	Name of dumping	RD/KM	Area c	oming	under di	umping	Capacity
No	site		Forest area	Non Area	Forest	Total	dumping sites.
1.	Dumping sjte NO. 1	0/645 to 0/665	0.04		1 7 2	0.04	
2	Dumping site NO. 2	1/270 to 1/290	0.04	,		0.04	3500
3	Dumping site NO. 3	1/360 to 1/380	0.04			0.04	3300
14	Dumping site NO. 4		0.04			0.04	3800
-	Dumping		0.16	0.00		0.16	14000
То	otal :-						

Assistant Engineer Sub Division Sataun HPPWD SATAUN Executive Engineer (B&R) Shillai Division HPPWD SHILLAI

Attested

Shillai B&R.Division H.P.P.W.D.,Shillai

Detail showing the capacity of dumping sites.

	Name of	RD/KM	X-sectional area	Length	Quantity/
Sr.	dumping		of		Capacity
No	site		dumping site		
1	Dumping site NO. 1	0/645 to 0/665	170 SQM	20	3400
2.	Dumping site NO. 2	1/270 to 1/290	175 SQM	20	3500
3 No. 3	Du mping site	1/360 to 1/380	165 SQM	20	3300
4	Dumping site NO. 4	2/840 to 2/860	190 SQM	20	3800
	1	Total :-		£2,10×1,20	14000 m3

Assistant Engineer . Sub Division Sataun HPPWD SATAUN Executive Engineer (B&R) Shillai Division HPPWD SHILLAI

Executive Engineer Shillai B&R.Division

H.P.P.W.D., Shilled

Name of work Construction of Chillon to chowki mrigwal km 0/00 to 8/00 (SH: Construction of wire crates for dumping sites)

NO	Description Description	No. L x B x H	Quantity in
1	Providing and laying of boulder apron laid on		COIVI
	wire crates with 4mm dia wire confirming to		
	1:5:280 and 1:5:4826 in 100mmx100mm		
	mesh (woven diagonally) including 10% extra		
	for lapse & joints laid with stone boulders		
	weighing not less than 25 kg each.		
	Dumping Site No. 1 RD. 0/645 to 0/665		
	1" layer		
2	2 nd layer	1x20x2.70x1.20	64.80 M3
	3 dlayer	1x20x2.40x1.20	57.60 M3
	4 th layer	1x20x2.10x1.20	50.40 M3
	5 th layer	1x20x1.80x1.20	43.20 M3
1 6	5 layer	1x20x1.50x1.20	36.00 M3
	Dumping site No. 2 RD 1/270 to 1/290		
	1 ^t layer	1x20x2.70x1.20	64.80 M3
	2 nd layer	1x20x2.40x1.20	57.60 M3
	3 d layer	1x20x2.10x1.20	50.40 M3
	4 th layer	1x20x1.80x1.20	43.20 M3
	5' ^h layer	1x20x1.50x1.20	36.00 M3
	Dumping site No. 3 RD 1/360 to 1/380	Cheus Control	
	1st layer	1x20x2.70x1.20	64.80 M3
	2 nd layer	1x20x2.40x1.20	57.60 M3
	3 rd layer	· 1x20x2.10x1.20	50.40 M3
	4th layer	1x20x1.80x1.20	43.20 M3
	Sthlayer	1x20x1.50x1.20	36.00 M3
	Stindyer		
	Dumping site No. 4 RD 2/840 to 2/860		
1	1st layer	1x20x1.50x1.20	64.80 M3
	2 ^d layer	1x20x2.40x1.20	57.60 M3
	3'dlaver	1x20x2.10x1.20	50.40 M3
	4th layer	1x20x1.80x1.20 1x20x1.50x1.20	43.20 M3
	5 th layer	1x20x1.50x1.20	36.00 M3
-			
			1008.00 m

Assistant Engineer Sub Division Sataun HPPWD SATAUN

Executive Engineer (B&R) Shillai Division HPPWD SHILLAI

Attested

Shilla Division

H.P.P.W.D., Shillai

ABSTRACT OF COST

Name of work:- Construction of Chillon to chowki mrigwal km 0/00 to 8/00 (SH: Construction of wire crates for dumping sites)

Sr. NO	Sub Head and Item of work	Qty	Rate	Unit	Amount
1	Providing and laying of boulder apron laid on wire crates with 4mm dia wire confirming to 1:5:280 and 1:5:4826 in 100mmx100mm mesh (woven diagonally) including 10% extra for lapse & jóints laid with stone "boulders weighing not less than 25 kg each	1008.00 cum	1857.10	Per Cum	1871957
	Total :-				1871957

Assistant Engineer Sub Division Sataun HPPWD SATAUN Executive Engineer (B&R) Shillai Division HPPWD SHILLAI

A Hested

Executive Engineer Shillai B&R.Division H.P.P.W.D.,Shillai

PURPOSE WISE BREAK UPTO TOTAL LAND REQUIRED FOR Construction of Chillon to chowki mrigwal km 0/00 to 8/00

SR. No	Description	Total land required (Hect)	Private Land required (Hect.)	Forest land required (hect).
1.	Construction of Chillon to chowki mrigwal km 0/00 to 8/00			
2	For dumping site RD. 1 0/645 to 0/665			0.04
3	For dumping site RD. 2 1/270 to 1/290	1.92		0.04
4	For dumping site RD. 3 1/360 to 1/380			0.04
5.	For dumping site RD. 4 2/840 to 2/860			0.04

Total land for road construction(i/c dumping sites) = 1.92 Hect. Total land for dumping site = 0.16 Hect

Divisional Forest Officer, Renuka Ji Forest Division Executive Engineer (B&R) Shillai Division

Executive Engineer Shillai B&R.Division HP.P.W.D.,Shillai

107

TLE OF THOJECT: DIVERSION OF 1.92 HACTARES OF FOREST LAND IN FAVOUR OF HPPWD FOR THE FULL TOKING CWAL ROAD KM 0/00 TO 8/00 WITHIN THE JURISDICTION OF RENUKA JI FOREST C/O CHILLOIN DIVISION IN DISTRICT SIRMOUR, HP.

File No.: Date of Proposal:

CERTIFICATE

It is certified that there is no private land & non forest land available for dumping sites on Chillon to Choki Margwal road as total road length is passing through forest land.

Assistant Engineer Sataun Sub-Division

H.P.P.W.D., Saturn

E.P. P.W.D. SHILLAI

FULL TITLE OF THE PROJECT: DIVERSION OF 1.92 HACTARES OF FOREST LAND IN FAVOUR OF HPPWD FOR THE C/O CHILLON TO CHOKIMIRGWAL ROAD KM 0/00 TO 8/00 WITHIN THE JURISDICTION OF RENUKA JI FOREST DIVISION IN DISTRICT SIRMOUR, HP.

File No.:	
Date of Proposal:	

LENGTH WIDTH DETAIL OF FOREST LAND INVOLVED FOR CONSTRUCTION OF ROAD

Sr. No.	RD	LENGTH (MTR.)	WIDTH(MTR.)	AVG.WIDTH(MTR.)	QUANTITY
1	0/00				
3	0/100	100	5.5	5.5	550
5	0/200	100	5.5	5.5	550
7	0/300	100	5.5	5.5	550
9	0/400	100	5.5	5.5	550
11	0/500	100	5.5	5.5	550
13	0/600	100	5.5	5.5	550
15	0/700	100	5.5	5.5	550
17	0/800	100	5.5	5.5	550
19	0/900	100	5.5	5.5	550
21	1/00	100	5.5	5.5	550
23	1/100	100	5.5	5.5	550
25	1/200	100	5.5	5.5	550
27	1/300	100	5.5	5.5	550
29	1/400	100	5.5	5.5	550
31	1/500	100	5.5	5.5	550
33	1/600	100	5.5	5.5	550
35	1/700	100	5.5	5.5	550
	1/800	100	5.5	5.5	550
37	1/900	100	5.5	5.5	550
39	2/00	100	5.5	5.5	550
41	2/100	100	5.5	5.5	550
43		100	5.5	5.5	550
45	2/200	100	5.5	5.5	550
47	2/300	100	5.5	5.5	550
49	2/400	100	5.5	5.5	550
51	2/500	100	5.5	5.5	550
53	2/600	100	5.5	5.5	550
55	2/700	100	5.5	5.5	550
57	2/800	100	5.5	5.5	550
9	2/900	100	5.5	5.5	550
1	3/00		5.5	5.5	550
3	3/100	100	5.5	5.5	550
5	3/200	100	0.0	TOTAL	17600
					SQM

Supier Bry.

ASSISTANT ENGINEER SATAUN SUB DIVISION HPPWD SA AUN

Executive Engineer
Shiltar (8 5 1) Division

6. .. Shillit

Executive Engineer Shiftat (B & R) Division H. P.P.W.D. Shiftat

	LENGTH	WIDTH DETAIL OF NON	FORFA	LVED FOR CONSTRUCTION	
Sr. No	RD	1	FOREST LAND INVO	LVED FOR CONSTRUCTION	N OF ROAD
1	3/200	LENGTH (MTR.)	MIDTIM		
2	3/300		WIDTH(MTR.)	AVG.WIDTH(MTR.)	QUANTITY
3	3/400	100			
4	3/500	100	5.5	5.5	550
5	3/600	100	5.5	5,5	550
6	3/700	100	5.5	5.5	550
7		100	5.5	5.5	550
8	3/800	100	5.5	5.5	550
9	3/900	100	5.5	5.5	550
	4100	100	5.5	5.5	550
10	4/100	100	5.5	5.5	550
11	4/200	100	5.5	5.5	550
12	4/300	100	5.5	5.5	550
13	4/400	100	5.5	5.5	550
14	4/500	100	5.5	5.5	550
15	4/600	100	5.5	5.5	550
16	4/700	100	5.5	5.5	550
17	4/800		5.5	5.5	550
18	4/900	100	5.5	5.5	550
19	5/00	100	5.5	5.5	550
20	5/100	100	5.5	5.5	550
21		100	5.5	5.5	550
22	5/200	100	5.5	5.5	550
	5/300	100	5.5	5.5	550
23	5/400	100	5.5	5.5	550
24	5/500	100	5.5	5.5	550 550
25	5/600	100	5.5	5.5	550
26	5/700	100	5.5	5.5	550
27	5/800	100	5.5	5.5	550
28	5/900	100	5.5	5.5	550
29	6/00	100	5.5	5.5	550
30	6/100	100	5.5		550
31	6/200	100	5.5	5.5 5.5	550
32	6/300	100	5.5	5.5	550
33	6/400	100	5.5	5.5	550
34	6/500	100	5.5	5.5	550
35	6/600	100	5.5 5.5	5.5	550
36	6/700	100		5.5	550
37	6/800	100	5.5	5.5	550
38	6/900	100	5.5 5.5	5.5	550
39	7/00	100	5.5	5.5	550
40	7/100	100	5.5	5.5	550
	7/200	100	5.5	5.5	550
41	7/300	100	5.5	5.5	550
42	7/400	100	5.5	5.5	550
43		100		5.5	550
44	7/500	100	5.5 5.5	5.5	550
45	7/600	100	5.5	5.5	550
46	7/700	100	5.5	5.5	550
47	7/800	100	5.5	5.5	550
48	7/900	100	5.5		26400
49	8/00			and	SQM

Executive Engineer Shillal (B & R) Division H.P.P.W.D. Shillar

ASSISTANT ENGINEER SATAUN SUB DIVISION HPPWD SA AUN

Executive Engineer Shillar (B & R) Division H.P.P.W.D. Shillai

chillen to chakiming Portest land in Favour of H.P.P.W.D for the of Renuka 3i fourst and km old to 810 within the Judiktichion of Renuka Ji Pourest Division in District - Simmour, Himachal Phadesh. Dumping Site No. 1 RU 0/61240 0/662 -20ml -> 20Mt4. 8.0 Mt4. 9.0Mt. 0/665 X-Section Ameq. = 20x 9+8 = 170 m2 oumping site No-2 1/270 K 20mt. -X Executive Engineer Shillar (B & R) Division 20 Mt4. 7.50 mt 41. 10.0Mty. 1/290 x-Section = 20×10+7.5 = 175 m2 umping site No-3 1360 K 20mt. -> 20 mly. 7.50 mt41. 9.0 MtMA. 11380 x-section = 20x9+7.5 = 165m2 ping sitemo-4 -20ml-> 21840 9.0 mHMA. Executive Enginer 10.0 mtus. mity. Shilling R) Div Shill. x. See hon 20x10+9 = 190m2

Reclamantion Plan of dumping site on forest land

General abstract of estimate of reclamination over an area 0.16 ha. forest land proposed for dumpping for construction of link road from chillion to chowkimigrwal within the jugdrication of the Renukaji Forest Division

Year		ofest Division		
Variable	Area in ha.	Norm fixed for 2022-23 at the wage rated of Rs.350/- per day (including cost of plant 1100 per ha. @ 19/- per plant)		Amount
Year plantaion over an area of 1.6 ha. has proposed for dumpping	0.16	110700	2022-23	17712
1st year maintenance (Including cost of plant 30% @ 19/- per plant)	0.16	16870	2023-24	2700
2 nd year maintenance (Including cost of plant 20% @ 19/- per plant)	0.16	11280	2024-25	1805
3 rd year maintenance (Including cost of plant 10% @ 19/- per plant)	0.16	5790	2025-26	926
4 th year maintenance	0.16	3700	2026-27	592
5 th year maintenance	0.16	3700	2027-28	592
6 th year maintenance	0.16	3700	2028-29	592
7 th year maintenance	0.16	3700	2029-30	592
8 th year maintenance	0.16	3700	2030-31	592
9 th year maintenance	0.16	3700	2031-32	592
10 th year maintenance	0.16	3700	2032-33	592
To jear mantonance		Total		27287
Departmental Charges			17.5%	4775
Contingencies			5%	1364
Contingencies		G.Total		33426/-

Technical Details:-

Technical details of Compensatory Afforestation Scheme are as follows:-

n dumping site.
d planting.Pit size



500

-	Soil and Moisture Conservation Works	in a plan proposed by user
e	Conscivation Works	As per reclamation plan proposed by user
	·	Agency.
f	Protection (Fencing, Watch man, people's	B/wire fencing with RCC Posts.
1	Participlation etc.)	
1	Proposed Monitoring Mechanism	Frequent inspection of area by Forest
g		0.00
	Any other information:-	Lition minor variation can be
h	Any other information	As per site condition inition value made in the planattion. Area to be planted as
	the second secon	made in the planters.
		per notional hectare.

Divisional Forest Officer, Sri Renuka Ji Forest Division District Sirmour HP. **RECLAMANATION PLAN** for Dumping site in respect of FCA proposal for Diversion of 1.92 Hectare of forest land has been proposed for construction of road from Chillon to Chowkimrigwal km 0/00 to 8/00.

The total length of the road is 8.0 kms in which length i.e. 3200 metres passed through the forest and 4800 mtr through private land. The road will be constructed in cut and fill method. A total quantity of earth, there will be some increases in volume of soil which is calculated @ 40%. The serviceable generated will be stacked at site in the form of stone/Aggregates i.e. 5558.00 m3, 31493.00 m3 of muck leveling of road. After increases in volume 10097.00 cum, muck will have to be disposed of in the identified dumping sites as per reclamation plan.

The details of dumping site is as under:

S.No.	Name of dumping site	RD/KM	Area coming under dumping		
	A SALE OF SALES OF SALES		Forest area	Non Forest Area	Total
1.	Dumping site No. 1	0/645 to 0/665	0.04 Hectare	0	0.04
2.	Dumping site No. 2	1/270 to 1/290	0.04Hectare	0	0.04
3.	Dumping site No. 3	1/360 to 1/380	0.04 Hectare	0	0.04
4.	Dumping site No. 4	2/840 to 2/860	0.04 Hectare	0	0.04
	Control of the Land of the Lan	Total :-	0.16 Hectare	0	0.16

Thus all the muck generated will be dumped in the designated dumping sites. Three numbers of dumping sites designated as DS-1,DS-2,DS-3 & DS-4 have been identified for dumping the muck/debris to be produced during the construction phases of the project. It is proposed that the dumping site are treated in such a manner that these do not pose any problem to the environment of the locality. This reclamation plan has been formulated with the following objective.

- 1. To arrest the dumped muck in situ so that it does not find its way to the nearby drainage channels, thus altering the drainage pattern of the area.
- 2. To rehabilitate the dumped area over a period of time so that it merges with the adjoining natural landscape and does not stand out as a sore point.
- 3. To improve the aesthetic view of the dumping grounds/dumping site by planting suitable plants and trees species thereby increasing the vegetable cover in the area.
- 4. To stabilize the dumping sites by vegetative and engineering structure.

<u>Implementation</u>

The proposal will be implemented by the user agency itself at its own cost as detailed in this plan. The implementation of the plan will be supervised by the forest department from time to time and the progress will be periodically monitored. In case of default the sanction of diverted land may be revoked with suitable penalty as decided by the Govt. of India.



Strategy

Three pronged approach will be followed for reclamation of the dumping sites. In the first instance crate walls will be erected around the dumping site so that the required capacity for dumping of muck is created at the sites. The details drawing of the crates works to be undertaken are enclosed. The primary objective of the crate work will be to arrest the dumped muck to the dumping site and not to allow its spillage to the adjoining are eventually to nearby drainage lines. The capacity of the dumping sites has been calculated 14000 m3 as details in the table at page No. 103 and will be enough to hold the muck to be dumped in the each of the sites.

In the second phase once the dumping is complete it will be ensured that the dumping site is planted with the grasses, bushes shrubs so that it gives an aesthetic look. This vegetal cover will also help in binding the soil and will prevent it's erosion for vegetating the dumping sites suitable local species will be preferred. However, it may be noted that the bulk of the muck to be dumped will be excavated materials which will be lacking in essential nutrients and organic matter and hence it will be desirable to increase the nutrients status of the top soil to be conductive to tree vegetal growth. For this purpose maturing of the top soil be done if requited the imported soil be brought to replenish the top soil. Intently the grasses and bushes will be planted in the area of improve the soil condition. Once these grasses and bushes take hold to the site the trees species will be planted in the next phase. The Dumping site will be fenced with barbed wire fencing to prevent the entry of the stray cattle thereby ensuring the protection of the plant from grazing. Also due to inert nature of the soil, plant will be need extra care for their establishment for the purpose imported soil/organic manure will be added in each pit for easy establishment of plants. Watering of the plant in dry session will be provided to prevent mortality. The plantation will be further plant maintained in project cost for ten years when beating up of failure will be done.

The cost estimate of dumping site is enclosed as Annexure R1 at page No. 105 and the cost for the trees will be met from the yearly programme of plantation during rainy season. The plantation work will be started from the year following the completion of dumping site. However erection of the crate walls around the dumping sites will be done period to actual dumping.

The total cost for reclamation Plan is Rs. 1871957.00 only.

Post reclamation arrangements:

Since the area in question is required by the user agency only for the temporary use of dumping. Hence the area will be reverted back to the forest department after implementation the reclamation plan, if so stipulated by the Govt. of India. However if at the time of so reverting back the forest department if any activity as per this reclamation plan is found wanting then the forest department may realize the cost of that activity from the user agency at the prevailing wage rates applicable in forest department and may get the same done departmentally at the project cost.

Date: - 26-12-2022

Place: Shillai

Executive Engineer
Shillai (BER) Division
H.P.PWD Shillai