Sr no	Discription of Item	Quantity	Unit	Remark
1	Material recived from hill site cutting 1/2x4000x3x3=	18000.00	cum	
2	add 30% for swell factor	5400.00		
3	Total quantity for disposal	23400.00	cum	

Reuse and disposal of material

		disposar of material	
1	RR stone masonry laid in 1:6 cement and sand mortar for Retaining wall		
	25% of total material	5850.00 cum	
2	RR stone masonry laid dry for Breast		
2	wall 25% of total material	5850.00 cum	
	Hand packed Stone filling Behind		
3	Retaing wall and Breast wall 30% of		
	R/wall and breast=(a+b)x30%	3510.00 cum	
4	Construction of wire crate Total		
	quantity used in Dumping yard	3375.00 cum	
5	Construction of parapet		
	(1x100x3x2x0.45x0.60)=	216.00 cum	
6	Granular sub base		
	(1x3x400x4.15x0.12)=	796.80 cum	
7	Improvement of Road grade		
	(1x3x200x6x0.50)	2400.00 cum	
	Total material used	21997.80 cum	
	materal disposed by cartage to		
	dumping yards	1402.20 cum	

Junior Engineer Pro. Div. P.W.D Pithoragarh

Assistant Engineer Pro. Div. P.W.D Pithoragarh Executive Engineer Pro. Div. P.W.D Pithoragarh

वन स्टूनिन्मा कारी

Details of Muck Disposal Yards with Land Owner Detail

Sr. no	Chainage	Name of Land owner	Land in Hect	Land in Sqm	Land area being used for dumping yard(sqm)	Latitude	Longitude
1	Ch. 0.400 to 0.500	Civil and Soyam Van bhoomi	0.01,00	100.00	100.00	29°34'16.52"N,	80°17'43.27"E
2	Ch. 1.400 to 1.500	Civil and Soyam Van bhoomi	0.0100	100.00	100.00	29°34'25.83"N	80°18'01.84"E
3	Ch. 2.000 to 2.100	Civil and Soyam Van bhoomi	0.0100	100.00	100.00	29°34'34.53"N	80°17'45.46"E
4	Ch. 2.800 to 2.900	Civil and Soyam Van bhoomi	0.0100	100.00	100.00	29°34'52.58"N	80°17'49.35"E
5	Ch. 3.900 to 4.000	Civil and Soyam Van bhoomi	0.0100			29°34'56.00"N	80°18'13.79"E
		Total	0.0500	500.0000	500.0000		

Junior Engineer Pro. Div. P.W.D Pithoragarh

Assistant Engineer
Pro. Div. P.W.D
Pithoragarh

Executive Engineer Pro. Div. P.W.D Pithoragarh

Muck Disposal Plan

परियोजना का नाम :- राज्य योजना के अन्तर्गत किल्ल से वर्तियाकोट मोटर मार्ग का नव निर्माण।

Summary of Results

1 The quantity of material received from hill side cutting -=		23400.00 cum
(Sheet strached on page no. of Muck disposal estimate)		
2 The quantity of material used in various items =		21997.80 cum
(Sheet sttached on page no. of Muck disposal estimate)		
3 The remaining quantity of muck for dumping i/c swell factor		1402.20 cum
(Sheet sttached on page no. of Muck disposal estimate)		
4 Numbers of dumping yards needed for the dumping of muck		
(i) Civil And Soyam Land =		5.00 Nos
(Sheet sttached on page no. of Muck disposal estimate)		
5 Carring capacity of dumping yards with dimensions & coordinates		
Area in hect	0.05	Quantity
(i) Civil And Soyam Land =		1500.00 cum
		1500.00 cum
(Sheet sttached on page no. of Muck disposal estimate)		
6 Land ownership Reports (Nap Land)		
(Sheet sttached on page no. of Muck disposal estimate)		
7 Amount for Construction of Dumping Yards		
(i) Civil And Soyam Land =		18.57 Lacs
(Sheet strached on page no. 90 & 92 of Muck disposal estimate)		
8 Cost of Vegetation Plantation in Civil Soyam Land =		3.75 Lacs
(Sheet sttached on page no. 93 of Muck disposal estimate)		
9 Total Amount in Civil Soyam Land =		
(i) Cost of construction of dumping Yards =		14.46 Lacs
(ii) Cost of Vegetation Plantation =		3.75 Lacs
	Total	18.21 0.36
Add 2% for Incidental Charges	Total	18.57

井

प्रिमी बार बार्ड, लोर निर्धाया प्रियोशमङ्

अधिकासी अभियन्ता प्रान्तीय खण्ड लो०नि०वि• पिथौरायड

-

ममाभेश वन व्यक्तिरी विधीरामहि वृत प्रश्लास पिथीरासह

Summary of Debries disposal

Sr.	Total debries	Reused material for road construction	Material disposed by Cartage	Total disposal in dumping zone	Balance debries
1	23400.00	21997.80	1402.20	1500.00 Nill	*

Location and quantity of debries for disposal


Sr. no	Location of dumping yards	Size of dumping yards	Type of land	Capacity of dumping yards	Remark
2 3 4	Ch. 0.300 to 0.350 Ch. 0.610 to 0.635 Ch. 1.440 to 1.465 Ch. 1.550 to 1.570 Ch. 2.700 to 2.740	50 x2x3 50 x2x3 50 x2x3	Civil and Soyam Van bhoomi	300.00	
		250	Total	1500.00	

Junion Engineer Pro. Div. P.W.D Pithoragarh

Assistant Engineer Pro. Div. P.W.D Pithoragarh Executive Engineer
Pro. Div. P.W.D
Pithoragarh

PROPOSAL PLAN FOR MUCK DUMPING

HILL SIDE



Analysis of Rates

परियोजना का नाम :- राज्य योजना के अन्तर्गत किल्ल से वर्तियाकोट मोटर मार्ग का नव निर्माण।

Name		Road & Bridge Uttarakhand	Y	ear	2013-2014
Rate Card	i	Block 56 Pithoragarh (Munakot)	Effect	ive Date	16/05/2014
1	11-1-1-1	Excavation in foundation for structure as per drawing and technical specificastion clause 305.1 including setting out construction of shorting and bracing, removal of stumps and other deleterious material and disposal up to 50mt,dressing of sides and bottom and backfilling in trenches with excavated material (ref 11.20-300)			
			Cum	237.50	Cum
2	16-9-1-2	Providing and laying of boulder apron laid in wire crates with 4mm dia G.I. Wire conforming to IS: 280 & IS: 4826 in 100mm x 100mm mesh (woven diagonally) including 10% extra for laps and joints laid with stone boulders weighting not less than 25 Kg each as per drawing and technical specification of MoRD and as directed by Engineer in charge.			
			No	10011.50	No
			Say	1483.19	Cum
		Deduct cost of stone as per SOR (PM00 99)		-210.00	
		Total cost		1273.19	Cum
3		Vegitative Plantation	Cum	756.10	Cum

Junior Engineer Pro. Div. P.W.D. Pithoragarh Assistant Engineer Pro. Div. P.W.D. Pithoragarh Executive Engineer Pro. Div. P.W.D. Pithoragarh

Detail of Measurement

परियोजना का नाम :- राज्य योजना के अन्तर्गत किल्ल से वर्तियाकोट मोटर मार्ग का नव निर्माण।

	×					
S.		N	1.6.3	D()	11()	OTV
No.	Item Excavation in foundation for structure as per	No .	L (m)	B(m)	H(m)	QTY
1	drawing and technical specificastion clause 305.1					
	including setting out construction of shorting and					
	bracing, removal of stumps and other deleterious					
	material and disposal up to 50mt, dressing of sides					3.0
	and bottom and backfilling in trenches with					
	excavated material(ref 11.20-300)					
	GL 0.400 - 0.500	11 /2	50.00	1.50	0.30	11.25 cum.
		1x1/2	50.00	1.50	0.30	11.25 cum.
	Ch. 1.400 to 1.500	1x1/2	50.00	1.50	0.30	11.25 cum.
	Ch. 2.000 to 2.100	1x1/2	50.00	1.50	0.30	11.25 cum.
	Ch. 2.800 to 2.900	1x1/2	50.00	1.50	0.30	11.25 cum.
	Ch. 3.900 to 4.000	1x1/2	50.00	1.50	G.Total	56.25 cum.
1	Drawiding and laying of houlder appen laid in wire				G. I Otal	50.25 Cuiii.
4	Providing and laying of boulder apron laid in wire crates with 4mm dia G.I. Wire conforming to IS:					
	280 & IS: 4826 in 100mm x 100mm mesh (woven					
	diagonally) including 10% extra for laps and					
	joints laid with stone boulders weighting not less					
	than 25 Kg each as per drawing and technical					
	specification of PWD and as directed by Engineer					
	in charge.					
	Ch. 0.400 to 0.500	1x2	50.00	1.50	1.50	225.00 cum.
	Ch. 1.400 to 1.500	1x2	50.00	1.50	1.50	225.00 cum.
	Ch. 2.000 to 2.100	1x2	50.00	1.50	1.50	225.00 cum.
	Ch. 2.800 to 2.900	1x2	50.00	1.50	1.50	225.00 cum.
	Ch. 3.900 to 4.000	1x2	50.00	1.50	1.50	225.00 cum.
					G.Total	1,125.00 cum.
3	Programme New York Plantation .					

Junior Engineer Pro. Div. P.W.D Pithoragarh Assistant Engineer Pro. Div. P.W.D Pithoragarh

वन हैं व ना दिनाए रे

विधोरमः उन्भावाद्य विधोरमः उन्भावाद्य

Bill of Quantity

परियोजना का नाम :- राज्य योजना के अन्तर्गत किल्ल से वर्तियाकोट मोटर मार्ग का नव निर्माण।

Sl. No	Item of work	Quantity	Unit	Rate	Amount
1	Excavation in foundation for structure as per drawing and technical specificastion clause 305.1 including setting out construction of shorting and bracing, removal of stumps and other deleterious material and disposal up to 50mt, dressing of sides and bottom and backfilling in trenches with excavated material (ref 11.20-300)				
2	Providing and laying of boulder apron laid in wire crates with 4mm dia G.I. Wire conforming to IS: 280 & IS: 4826 in 100mm x 100mm mesh (woven diagonally) including 10% extra for laps and joints laid with stone boulders weighting not less than 25 Kg each as per drawing and technical specification of PWD and as directed by Engineer in charge.	56.25	cum.	237.50	13359.38
	শ্রস্থ	1,125.00	cum.	1273.19 Total	1432338.75 1445698.13
3	Vegitation Plantation यान अजाि का रापण विस्त्यवस्था व Add 2% for Incidental Charges	1.00	Job	375000.00 Total Total	375000.00 1820698.13 36413.96 1857112.09

Junior Engineer Pro. Div. P.W.D. Pithoragarh

Assistant Engineer Pro. Div. P.W.D. Pithoragarh Executive Engineer Pro. Div. P.W.D. Pithoragarh

पियार्गि

वियोराण वन विकारी वियोराण वन प्रभाव वियोराख्ड

Summary of Estimated Cost

। णिमिन वन क माम ५५ माम उर्वाय प्रिवाय प्रिवाय प्रकार माम क अन्तर्ग प्रकार माम क माम क माम प्रकार माम क माम

racs	18.57	yez	
	1857112.09	Total	
	1857112.09	Muck disposal	- <u>[</u>
	Amount In Lacs	Description	.oN.2

Executive Engineer Pro. Div. P.W.D. Pithoragarh

Assistant Engineer Pro. Div. P.W.D.

Junior Engiheer Pro. Div. P.W.D. Pithoragarh

DIRECTOR DESCRIPTIONS

SPINE TO THE PROPERTY

क्रिवा नाम! - राजा थोजन के अन्तिनि किल्ल से वार्तिमानीर और मार्ग के मार डिस्पोजन स्वान वी फीरी

CH - 0.40+0 0.500 29°34 16.52 N 80° 17'43.27 E



(i)

A.A.E

29° 34° 25.83 N 80° 18' 1.84 E



(2)

मभागीय वन अधिकारी पिथोराग्ड विश्वीराय पिथोरायदे

CH -1.800102.100 29343453H




विवाती विभयता गन्तीय बण्ड, लो॰ नि० विश् पियोपाम्ब

3



्रिक्षेत्र स्थापना स्थापन स्थापन स्थापना स्थापना स्था

नामें नाम: - राज्य थोलना है अर्तिन विल्ला से वार्तियानोट मोरा के मन डिस्लीपन स्वानी की फोरी





CH- 3.900 6 4.00 29 34 50 N 80 18 13.79E



A.A.E

सहायक आ वना सहायक आ वना किरवार सोवनिवर्या, क्विंसास क्षियता किरवार सोवनिवर्या, क्विंसास खण्ड, तोव्र निव्य विव्य पियोरायह

ममागीय वन अधिकारी वियोगागत वन प्रभाव वियोगागढ

4

मलवा निस्तारण व्यय वहन प्रमाण पत्र

मक डिस्पोजल हेतु वनीकरण एवं अभियांत्रिकी कार्यों में जो भी व्यय होगा उसे लोक निर्माण विभाग द्वारा वन विभाग की मांग के अनुसार उपलब्ध करा दिया जायेगा।

> सहायक अभियन्ता प्रान्तीय खण्ड, लो०नि०वि० प्रे पिथौरागढ।

अधिशासी अभियन्ता प्रान्तीय खण्ड, लो०नि०वि० पिथौरागढ।