



Name of work:- Line Plan of Link Road Ansara to Loharli Km 0/000 to 4/140.




Assistant Engineer
HPPWD Sub. Division
Dhaneta

Name of work:-Link Road Ansara to Loharli Km 0/00 to 4/140.

Sr. Nos	Detail of Road Length	Sr. Nos	Detail of Activites to be Excuted
1	Road Length From 0/00 to 3/00 is Completed Under PMGSY Head Wich is non Forest Land.	1	Removal of Formal Deficiency Km 3/00 to 3/550.
2	Road Length From Km 3/00 to 3/550 is Forest Land Whose FCA is in Progress.	2	CD in Km 3/130, 3/270, 3/430.
3	Road Length From km 3/550 to 4/140 is non Forest Land Which is Under OTMNP Head.	3	P/L GSB,WMM,M/T From Km 3/00 to 3/550.
		4	Protection Work R/Wall Km 3/150 to 3/165, 3/230 to 3/260, 3/410 to 3/440.
		5	Construction of road Side Drain From Km 3/150 to 3/210, 3/290 to 3/360, 3/475 to 3550.


DE


Assistant Engineer
HPPWD Sub. Division
Dhaneta