

Name of Work/Adm Approval No./Start Dt./Work Closure Dt	status	Adm. App.Amt (Tech. San.Amt)	Exp Upto 31/03/2021	Funds During 21- 22	Exp. during May 2021	Exp. During 21- 22	Cumulati Exp. Upto Ma 2021
Estimate for providing and laying of storm water arrangement near Chahal Park area in Mahavir colony and backside of [04/09/2020] -[09/12/2020]-[31/03/2021]	In Progress	104.15 (104.15)	0.00	33.96	0.00	0.00	0
35 Hansi Town Providing laying HDPE pipe in place of damage RCC pipe for storm water drainage scheme in Hansi [04/09/2020] -[28/10/2020]-[31/03/2022]	In Progress	750.00 (750.00)	9.54	553.76	0.00	0.00	5
36 Rough cost estimate for shifting of existing Storm water drain on Bagla Road required due to land acquisition by HSVP (CM Announcement)[04/01/2020] -[31/03/2023]	In Progress	1456.00 (1456.00)	1.77	0.00	0.00	0.00	
Program Total		2341.75	11.31	587.72	0.00	0.00	11
Rural Aug. [4215-01-102-93-94-16]							
37 Badala - Renovation of water works and construction of boosting station at Badala [26/04/2018] -[13/09/2018]-[30/04/2020]	In Progress	123.65	120.16	0.00	0.00	0.00	12
38 Badchhaper - Upgradation and renovation of water works at Badchapar [26/04/2018] -[20/07/2018]-[30/09/2019]	In Progress	48.60	50.33	0.00	0.00	0.00	5
39 Bagla :- Estimate for Renovation/ Repair of works works village Bagla Tehsil and Distt. Hisar[03/02/2020] - [11/11/2020]-[31/03/2022]	In Progress	226.10 (226.10)	0.00	111.18	0.00	0.00	
40 Bahbalpur Const. B/S Distt Hisar CM Announcement No. 13741 dated 13.08.2016(CM Announcement) [10/02/2017] -[03/08/2017]-[31/12/2019]	In Progress	66.30 (66.30)	50.77	15.53	0.00	0.00	
41 Balak, Estimate for Const. of IInd Boosting Station at Problematic area near Ravidas Temple [11/12/2018] - [13/09/2019]-[30/11/2020]	In Progress	84.30 (84.30)	15.01	6.78	0.00	0.00	
42 Balsamand :- Estimate for special repair of old water works village Balsamand [26/04/2018] -[03/08/2018]-[31/03/2020]	In Progress	75.15 (75.00)	68.01	4.52	0.00	0.00	
43 Banbhori Estimate for Augmentation/Renovation and Const. of 2nd B/S ensured w/s Scheme Banbhori [06/03/2019] -[19/08/2019]-[31/03/2020]	In Progress	143.75 (143.75)	52.25	55.10	0.00	0.00	
44 Banda Heri - Const.of Independent Water Works [24/09/2013] - [20/06/2019]-[31/12/2019]	In Progress	250.00 (250.00)	189.00	40.09	0.00	0.00	1
45 Bhada Khera Estimate for Const. of Independent W/W (CM Announcement) [18/06/2019] -[10/09/2019]-[31/12/2020]	In Progress	118.20 (112.35)	57.43	44.84	0.00	0.00	
46 Bhakalan - Const. of boosting station and rising main and balance distribution in village Bhaklana[26/04/2018] - [15/10/2018]-[30/04/2020]	In Progress	105.70 (105.70)	91.64	2.09	0.00	0.00	



GOVERNMENT OF INDIA
पर्यावरण, वन एवं जलवायु परिवर्तन मंत्रालय
MINISTRY OF ENVIRONMENT, FOREST AND CLIMATE
CHANGE
एकीकृत क्षेत्रीय कार्यालय, चंडीगढ़ / Integrated Regional Office,
Chandigarh



F. No. 9-HRB059/2021 -CHA

Dated: 08. 05.2021

To
The Nodal Officer-cum-
Chief Conservator of Forests (FC),
Govt. of Haryana, Forest Department,
C- 18, Sector 6, Van Bhawan,
Panchkula, Haryana (cffepanchkula@gmail.com)

Sub: Diversion of 1.6147 ha. of forest land in favour of Sub Divisional Engineer, P.H. Engg. Sub Division No. 1, Hisar for construction of laying RCC box type drain along Hisar-Bagla road upto new NH 52 byepass, under forest division and District Hisar, Haryana (Online proposal no. FP/HR/Others/50688/2020).

Ref: i) State Government letter no. Admn-D-3-9824/1421 proposal received on 29.05.2021.

Sir,

I am directed to refer to online proposal forwarded by the Nodal Officer (FCA), Government of Haryana on the above mentioned subject seeking prior approval of the Central Government for diversion of 1.6147 ha of forest land for non-forestry purpose in accordance with section-2 of the Forest (Conservation) Act, 1980.

2. After careful examination of the above mentioned proposal of the State Government, the following information/clarifications are still required to be submitted:

- State government to find means to reduce the total number of trees (515) and plants (1570) for diversion of small proposal of 1.6147 ha.
- Administrative approval of the project by competent authority be provided/uploaded.
- Both CA sites are not conducive for plantation as they are along the railway tract and road side settlement. Alternative sites be provided for target plantation.

The compliance to the above may be submitted within 30 days from the date of issue of this letter failing which the proposal shall be liable to be rejected for want of information.

Yours faithfully,

-sd-

(K Z Bhutia)

DIGF (Central)

Copy to:

- The Divisional Forest Officer, Forest Division and District Hisar (dfo.hsr-hry@nic.in)
- The Sub Divisional Engineer, P.H. Engg. Sub Division No. 1, Hisar (sdehisar@gmail.com)