



MUCK MANAGEMENT PLAN (MMP)

1	Total quantity of muck being produced	27000.00	Cum
2	Deduction of useful stone as required under the clause of agreement to be executed by the contractor and Executive Engineer of project.	4500.00	Cum
3	Net balance quantity of debries/muck (1-2) (A)	22500.00	Cum A
4	Quantity available on site with swell factor @ 40% (1.40x A)	31500.00	Cum B
5	Material/muck used in the project:-		
	(i) Deduction for material required for the construction of dumping place in dry masonry/edge wall @ 5% of B	1575.00	Cum
	(ii) Less material/muck required for levelling of proposed road for the construction @ 15% of B	4725.00	Cum
	(iii) Less material/muck required for the construction of proposed road on the analogy of half cutting and half filling @ 40% of B	12600.00	Cum
	Total:- 5(i)+(ii)+(iii)	18900.00	Cum C
6	Net Material/Muck to be dumped in dumping site (B-C)	12600.00	Cum D
7	Proposed dumping Sites:- Material/Muck left at the site which required carriage for the proper dumping at the recognised site as per instructions of Forest and environment Ministry reinforced by the various judgments of the Apex Court/Govt of India		

DUMPING CAPACITY PLAN

Sr.No.	Dumping Site No.	RD	Length & Width	Design anexed yes/No	Capacity (Cum)
1	1	0/860 to 0/910	50 x 20 =	Yes	50 x 20 x 6.5 = 6500 Cum
		1/690 to 1/740	50 x 20 =	Yes	50 x 20 x 6.5 = 6500 Cum
				Total	13000.00 cum


 Assistant Engineer
 Banjar Sub Division
 HPPWD Banjar


 Executive Engineer
 Banjar Division
 HPPWD Banjar