

Status of the UGSS works in 10 Municipalities

Sl. No.	Name of the Towns	No. of Packages	Present status of implementation
1.	Ambattur Phase I	2	The works in collection system taken up by the Ambattur Municipality could not be completed due to delay in finalization of Pumping Station site before the target completion date. Subsequently due to exorbitant claims made by the Contractor, the council in its resolution dated 30.11.2007 decided to go for fresh bids. As the Municipality was not successful in getting bids for the work, it was entrusted to CMWSSB. CMWSSB has received tender on 7.5.2010, and has issued work orders on 22.6.2010. Work has commenced.
2.	Virudhunagar	3	Collection System: Works are nearing completion (91% completed) STP work order issued on 6.9.2010. Work has commenced.
3.	Krishnagiri	2	Collection System: Work order was issued on 08.09.2010 and work started from 27.10.2010 STP: work order issued on 09.11.2009 and work is under progress. (5% completed)
4.	Tiruvarur	2	Collection System Work is nearing completion (90% completed) STP: Work order issued on 5.4.2010 and work is under progress.
5.	Madavaram	4	Collection System : Work is under progress in 4 packages (35% completed). STP: To be linked to STP of CMWSSB
6.	Dharmapuri	2	Collection System: 60% works completed STP: work commenced on 15.4.2010.
7.	Perambalur	2	Collection System: Works are nearing completion. (90%) STP work order was issued on 5.4.2010. Work is under progress.