

8.	Tiruvallur	2	Collection System: Work is under progress. (59% completed) STP: Work order issued on 11.12.2009 work could not be commenced due to delay in alienation of land.
9.	Theni	2	Collection System: Work order was issued on 8.9.2010. STP: Work order was issued on 17.8.2010. Land possession taken over.
10.	Nagapattinam	3	Collection System: Work order was issued on 9.7.2010 for all the four packages and work commenced. STP-I (Nagapattinam)- 9.36 mld-ASP-Work Order was issued on 27.4.2009. STP-II (Nagore) – 2.96 mld –ASP-Work order issued on 22.7.2009. CRZ clearance obtained from New Delhi on 20.8.2010. Consent to establish is under process at TNPCB.

3. The Director of Municipal Administration has also stated that, due to various reasons such as tender premium, change of schedule of rate, change of STP Technology, change of location of STP/ Pumping Station, additional coverage of left-out areas in certain towns, delayed response to the bid, payment to other line departments, provision of price adjustment clause and proportionate increase in centage charge etc. the revised cost has been worked out by TWAD Board and CMWSSB for all the schemes based on the award cost:

4. The Director of Municipal Administration has further stated that, the Revised Administrative Sanction sought for with revised means of financing for the 10 UGSS projects under the TNUDP- II and TNUDP III are detailed below:

Comparison of original and revised project cost

(Rs. In.crore)

Sl. No.	Name of the ULB	Project Cost as per original sanction		Final Project cost	
		Capital Cost	O&M Cost	Capital Cost	O&M Cost
1.	Ambattur Phase I	39.60	1.05	65.75	1.69