Construction of link road from Naldehra to Odu km. 0/0 to 2/745.

Full Title of the Project: File No. :

Date of Proposal:

FP/HP/ROAD/42949/2019

20 Nov 2019

### **Muck Management Plan**

1.	Total quantity of muck to be generated from cutting	26780.00	cum
2.	Deduction of useful stone as required under clauses of agreement to be executed by the Executive Engineer of Project	1606.00	cum
3.	Net balance quantity of debris/muck	25174.00	cum
4	Add Quantity available on site with swell factor @40% on PW&JW	10069.60	cum
	Total (A)	35243.60	cum
5	Less for Materials required for dumping in behind R/Wall etc @ 10% (A)	3524.36	cum
6	Less material/muck required for levelling of proposed road for the construction @15% of (A)	5286.54	cum
7	Less material/muck required for the construction of proposed road on the analogy of half cutting and half filling @40% of (A)	14097.44	cum
	Total (B)	22908.34	cum
8	Materials/Muck left at the site which required crriage for the proper dumping at the recognised site as per instruction of Forest and Environment ministry reinforced by the various judgements of the Apex Court/Govt. of India i.e. (A-B)	12335.26	cum
9	Design proposed for Dumping Sites (Attached)	3 Nos	
10	Total Capacity of Dumping Sites as per details attached	13944.00	cum
11	Area in Hectare for Dumping Sites		Cuit
	Forest Area	0.4050	Hectare
	Non Forest Area	0.0000	Hectare
	Total	0.4050	Hectare

Assistant Engineer, Sub-Division, Mashobra HP.PWD Shimla.

Divisional Forest Officer Shimla I ore a Division SHIMLA


Executive Engineerer, Shimbi Division No. No. 1. H.P.P.W.D. IShimia-171003 Full Title of the Project: Construction of link road from Naldehra to Odu km. 0/0 to 2/745.

Date of Proposal:

FP/HP/ROAD/42949/2019

20 Nov 2019

X-SECTION OF MUCK No. 1 at RD 0/085 - 0/130 X-SECTION OF MUCK No. 2 at RD 0/655 - 0/710 X-SECTION OF MUCK No. 3 at RD 2/095 - 2/140



Area =  $50 \times 15 \times \underline{5.50+6.10+7.00} = 4648.00 \text{ m}$ 

**Executive Engineer** Shimla Division No.1 H.P.P.W.D. Shimla-171003

Divisional Forest Officer Shimla . . . st Division SHALLA

Full Title of the Project:

File No.:

Date of Proposal:

Construction of link road from Naldehra to Odu km. 0/0 to 2/745.

FP/HP/ROAD/42949/2019

20 Nov 2019

# **Detail of Dumping Site**

Sr. No.		RD		Area co	G 11 6		
	Description	From	То	Forest Area	Non- Forest Area	Total Area	Capacity of Dumping Site
1	Dumping Site No 1	0/085	0/130	0.1350	-	0.1350 Hectare	4618.00 m <sup>3</sup>
2	Dumping Site No 2	0/665	0/710	0.1350		0.1350 Hectare	4648.00 m <sup>3</sup>
3	Dumping Site No	2/095	2/140	0.1350	-	0.1350 Hectare	4648.00 m <sup>3</sup>
					Total	0.4050 Hectare	13944.00 m <sup>3</sup>

### Abstract of Cost

Sr. No.	- Construction of wire crates work fo Description of items	Quantity	Rate	Unit	Amount
1	Earthwork in excavation for structures as per drawing and technical specification a clause 305.1 including setting out construction of storing and bracing removal of stumps and other deleterious materials and disposal upto all leads ad lefts dressing of sides and bottom and backfilling in trenches with excavation suitable materials.	253.75 m <sup>3</sup>	128.15	Per m <sup>3</sup>	32518.06
2	Providing and laying of boulder apron laid in wire crates with 4mm dia wire conforming to 15:280 and 15:4826 in 100 mm X 100 mm mesh including 10 % extra for laps and joints laid with stone boulder weighing not less than 25kg each as per drawing and technical specification clause 1301.	2179.72 m <sup>3</sup>	1458.40	Per m <sup>3</sup>	3178903.65

Assistant Engineer, Sub-Division, Mashobra HP.PWD Shimla.

Divisional Forest Officer St mla Forest Division SHIMLA

#### **Detail of Measurement**

## Sub-Head:- Construction of wire crates work for a dumping site.

 Earthwork in excavation for structures as per drawing and technical specification a clause 305.1.

Sr. No.	Description	No	Measurement			Quantity
			L	В	Н	Quantity
1	Dumping Site No 1 at RD 0/085 – 0/130	I	45.00	2.50	(0.60+0.80) 2	78.75 m <sup>3</sup>
2	Dumping Site No 2 at RD 0/655 – 0/710	1	55.00	2.50	(0.60+0.80) 2	96.25 m <sup>3</sup>
3	Dumping Site No 3 at RD 2/095 – 2/140	1	45.00	2.50	(0.60+0.80) 2	78.75 m <sup>3</sup>
				-	Total	253.75 m <sup>3</sup>

2. Providing and laying of boulder apron laid in wire crates with 4mm dia wire.

	D	umping Site No 1	at RD 0/085	- 0/130	- 1		
Description	No	Mea	Quantity				
-	140	L	В	H	·		
1st Layer	1	50.00	2.50	1.25	156.25 m <sup>3</sup>		
2 <sup>nd</sup> Layer	1	50.00	2.25	1.25	$140.63 \text{ m}^3$		
3rd Layer	1	50.00	2.00	1.25	125.00 m <sup>3</sup>		
4th Layer	1	50.00	1.75	1.25	109.38 m <sup>3</sup>		
5 <sup>th</sup> Layer	1	50.00	1.50	1.25	93.75 m <sup>3</sup>		
6th Layer	1	50.00	1.25	1.25	78.13 m <sup>3</sup>		
	D	umping Site No 2	at RD 0/655	- 0/710			
Description	No -	Moscuroment					
_	10000000	L	В	H	Quantity		
1st Layer	1	55.00	2.50	1.25	171.88 m <sup>3</sup>		
2 <sup>nd</sup> Layer	1	55.00	2.25	1.25	154.69 m <sup>3</sup>		
3 <sup>rd</sup> Layer	1	55.00	2.00	1.25	137.50 m <sup>3</sup>		
4th Layer	1	55.00	1.75	1.25	120.3 m <sup>3</sup>		
5 <sup>th</sup> Layer	1	55.00	1.50	1.25	103.13 m <sup>3</sup>		
6th Layer	1	55.00	1.25	1.25	85.94 m <sup>3</sup>		
	I	Dumping Site No 3	at RD 2/095	- 2/140			
Description	No		surement		0 "		
2		L	В	H	Quantity		
1st Layer	1	50.00	2.50	1.25	156.25 m <sup>3</sup>		
2 <sup>nd</sup> Layer	1	50.00	2.25	1.25	140.63 m <sup>3</sup>		
3 <sup>rd</sup> Layer	1	50.00	2.00	1.25	125.00 m <sup>3</sup>		
4th Layer	1.	50.00	1.75	1.25	109.38 m <sup>3</sup>		
5th Layer	1	50.00	1.50	1.25	93.75 m <sup>3</sup>		
6th Layer	1	50.00	1.25	1.25	78.13 m <sup>3</sup>		

Assistant Engineer, Sub-Division, Mashobra HP.PWD Shimla. Divisional Porest Officer
Shanks at Division
Sharks

Executive Engineer, Shimle Daysburing No. 1, H.P.W.D! Shimle 171003