



Reliance Jio

Infocomm Limited

PROJECT NOTE

As Per Govt. Of India Policy it was planned to lay OFC Cable for reliable Communication from remote places to district/ state head quarters. By laying O F Cable media connectivity can be provided to further remote area.

As per of Govt of india's policies priority has been given to tribal under developed areas. OFC has been proposed from **PUSAD –BHOJLA-JAMBAZAR-LAKHI MDR-32 Km-00/00 to 33/600 PUSAD FOREST DIVISION**. An underdeveloped town to district headquarters. Enroute village can also be connected by this project. This route has been approved by the RJIL H/Q to complete in the years 2016-2017

In the order to provide this Optical Fiber Cable has been proposed to be liad through HDD Duct. And in case of Culvert Bridge and Road Crossing protection of GI/RCC Pipes and concreting has to be provided.

Aim of this project is to provided the people of under developed areas with reliable and high speed media connectivity.

PROJECT EXECUTION MATHEDOLOGY IN PWD /FOREST AREA UNDER PUSAD FOREST

This is with reference to our application submitted with D.C.F Pusad (Mah), for laying of Optical Fiber Cable, along side of MDR.PWD Road and within PWD ROW boundary going to the forest area. We have given below the execution methodology, trench dimension and alignment of the trench. We also mentioned the areas where trenching will be done, trench methodology in different Soil strata. We have given safety precautions to save the plantation in this area safety of the plantation will be on the top most priority in execution of the work.

Execution In PWD ROW Boundary :- The trench work will be done strictly in to PWD Road Boundary Offset shall be Maintained



Reliance Jio

Infocomm Limited

① B

Trench Dimensions :- The Trench, which will be dig for laying OFC Cable having following dimensions. Top = 450 mm, Bottom=300 mm, Depth = 1200 mm.

Trenching Methodology :-

Normal Soil Strata :- Work will be done by Small excavators or Manually Considering safety of plants.

Hard Soil Strata :- Work will be done by Machine Excavators plants safety will be on priority.

Rocky Soil Strata :- Work will be done by Rock breakers Machine Excavators, Safety of the Plants shall be on priority

Safety of Trees / Plants :- The alignment of the trench shall be varied shall ensure no damage and safety of plants in the NHAI PWD Right of way.

After Execution the surface dressing will be done. and extra excavated material will be removed from location No garbage and left outs will remain on sites due to excavation work

Place Pusad

Date 30/4/17



For RELIANCE JIO INFOCOM LTD

Pranay Pathak
Row Lead