

FORM B-12
Public Works (R&B) Department Jammu
Capex Budget 2021-22, Action Plan under State Sector Roads

DEPARTMENT : PUBLIC WORKS (R&B) DEPARTMENT
OFFICE : CHIEF ENGINEER, PWD(R&B) JAMMU
DEMEND NO. : 16
MAJOR HEAD : 4059
MINOR HEAD : 01 / 001
GROUP HEAD: 0011
SUB HEAD : 1027/ DETAILED HEAD : 115
ACTIVITY CODE :

(Rs. in Lakhs)														
S.No	Name of the Project/ Scheme	District	Location (Village / Town)	Project Initiation Year	Cost of Project	Whether AA/TEC accorded	Cumm. Expdt. Ending 03/2020	Budget Estimates 2020-21	Funds Released 2020-21	Expdt. Ending March 2021	Cum Expdt. Ending Mar 2021	Proposed Budget Estimates 2021-22	Present Physical Status (%)	Target Date of Completion
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Updgd.of Doda Bharat road (HQ)	Doda	Doda	2013-14	994.00	Y	733.46	45.00	45.00	45.00	778.46	139.00	77	Mar-23
2	Impptt.of Pul Doda Ghat road at Stretches	Doda	Doda Ghat	2013-14	515.00	Y	274.81	35.00	35.00	18.90	293.71	70.00	40	Mar-22
3	Const. of approach road from helipad to Gandoh HQ	Doda	Gandoh	2012-13	209.07	Y	70.81	5.00	5.00	0.00	70.81	10.00	75	Jun-22
4	Approach to Divn. Office Gandoh	Doda	Gandoh	2011-12	175.76	Y	98.00	20.00	20.00	20.00	118.00	20.00	95	Mar-22
5	Doda Beoli road (L= 7.28 Km) (HQ)	Doda	Doda Beoli	2011-12	295.20	Y	171.78	35.00	35.00	20.82	192.60	25.00	90	Mar-22
6	Const of Basti link road & its extension upto village basti L= 2.80 Kms & extension upto Thuba	Doda	Thuba	2009-10	251.77	Y	153.22	20.00	20.00	1.83	155.05	19.00	30	Dec-21
7	Katyara Sherakhi Road(L- 1/2km)	Doda	Katyara	2013-14	274.95	Y	23.83	10.00	10.00	10.00	33.83	24.00	30	Dec-22
8	Impvt.of roads in Doda Town	Doda	Doda	2009-10	581.00	Y	383.15	40.00	40.00	29.80	412.95	30.00	64	Mar-22
9	Doda Dessa Road Km 16th -24th	Doda	Dessa	2011-12	374.20	Y	248.27	35.00	35.00	11.78	260.05	30.00	70	Mar-22
10	HSS to Fellar	Kishtwar	Felllar	2009-10	97.50	Y	77.50	10.00	10.00	10.00	87.50	10.00	70	Mar-22
11	Seri Balana road beyond km 4th	Kishtwar	Seri	2013-14	224.00	Y	93.79	32.25	32.25	32.25	126.04	40.00	17	Mar-24
12	Kanteer nallah to Sundgali (HQ)	Ramban	Sundgali	2012-13	408.59	U/P	128.97	70.00	70.00	15.62	144.59	20.00	75	Mar-22
13	Const. of approach road from Bye Pass road Batote (Sh Gh. Hadir House) to Kramat-Ullah Bhatti House Ward No. 3 Batote Mir Mohalla (L=0.35kms) Phase-I (Town)	Ramban	Batote	2016-17	129.33	Y	76.99	20.00	20.00	20.00	96.99	20.00	100	Mar-21
14	Const. of link road from Praj Pallan to Manzagm Tagood via PHC.	Kishtwar	Tagood	2018-19	687.25	Y	18.99	15.00	15.00	12.39	31.38	24.00	5	Mar-23
15	Impvtt/Updgd of Banihal Chaknarwa road incl. Bridge (l= 9 Km)	Ramban	Banihal	2010-11	297.00	Y	225.69	63.31	63.61	41.00	266.69	25.00	93	Mar-22
16	Impvt./updgd of Kanga Bhatni road (L= 8.00 Kms)	Ramban	Bhatni	2003-04	308.00	Y	89.48	50.00	50.00	38.69	128.17	28.00	85	Jan-22
17	Const. of link road from village Dhansal (NH18) to Nilhote Kud (Block Assar Doda)	Ramban	Kud	2010-11	200.00	Y	151.74	11.26	11.26	11.26	163.00	30.00	60	Mar-22
18	Const. of link road from Chilly Pain to Thanth Banjer	Doda	Banjer	2019-20	298.85	Y	0.00	20.00	20.00	20.00	20.00	10.00	5	Dec-22
19	Const/ upgradation of link road Whythana to Sheikhpora (Sigdi) L= 2.50 Kms (Phase -I)	Kishtwar	Whythana	2019-20	361.10	Y	43.70	36.00	36.00	33.28	76.98	15.00	21	Mar-22
20	Const. of link road from Serian Pochal to Arci Machigadi L=2.05 Km (Phase -I)	Kishtwar	Machigadi	2019-20	288.32	Y	13.75	35.00	35.00	0.00	13.75	50.00	22	Mar-22
21	Const. of road from Pranzil to Supanie link road L= 4 kms (Phase -I)	Kishtwar	Supanie	2019-20	776.36	Y	30.36	25.00	25.00	20.69	51.05	5.00	7	Mar-22
22	Const. of M.S Nagri to Iqbal Abad Doda	Doda	M. S Nagri	2020-21	39.00	U/P	0.00	10.00	10.00	0.00	0.00	15.00	0	Mar-22
23	Const. of road from Berarru to Kahila via Dabra	Doda	Bhaderwah	2020-21	40.00	U/P	0.00	15.00	15.00	0.00	0.00	15.00	0	Mar-23
24	Const. of road from Hemote to Tangorana	Doda	Bhaderwah	2020-21	40.00	U/P	0.00	15.00	15.00	0.00	0.00	15.00	0	Mar-23
25	Const. of road from Bhatyas Nallah to Hanu Talogra	Doda	Hanu	2020-21	100.00	U/P	0.00	20.00	11.00	0.00	0.00	28.00	0	Mar-23
26	Const. of link road from main road (Bhandarkoot Pati Nowpachi road km 9th to PWD Qtr Palmar	Kishtwar	Nowpachi	2020-21	175.53	U/P	0.00	35.00	35.00	35.00	35.00	50.00	25	Mar-22
27	Const. of road from New DC Complex to JP Shed Sangrambhata	Kishtwar	Sangrambhata	2020-21	40.00	U/P	0.00	12.50	12.50	0.00	0.00	10.00	0	Mar-23
28	Const. of Krawa Ziarat Sharief road Banihal	Ramban	Gool	2020-21	40.00	U/P	0.00	4.00	4.00	3.03	3.03	15.00	15	Mar-22
29	Const. of Korara to Chehrote link road	Doda	Doda	2015-16	545.00	Y	12.89	0.00	0.00	0.00	12.89	30.00	5	Mar-23
30	Const. of link road from High school Khulhand to Dudwa via Nisoo	Doda	Dudwa	2021-22	281.23	U/P	0.00	0.00	0.00	0.00	0.00	30.00	15	Mar-22
31	Const. of road from Prem Nagar to village Dronki Rani	Doda	Dronki Rani	2021-22	65.00	U/P	0.00	0.00	0.00	0.00	0.00	20.00	0	Mar-22
32	Const. of link road from village Mandri in km 4th HSD Ji road km 1st RD (0-200)	Kishtwar	HSD Ji road	2019-20	22.43	U/P	12.00	0.00	0.00	0.00	12.00	10.00	40	Mar-22
33	Const. of link road from Ghat Bhabor Dhara road (KM 17-18) to upper Shirshi and Namnarial , Panchyat Rotipadrani (L= 2.00 km)	Doda	Shirshi	2021-22	55.00	U/P	0.00	0.00	0.00	0.00	0.00	8.00	0	Mar-22

34	Const. of link rod from Girls higher Secondary School P to Zeen bagh and its extension upto Wazir Kotli P	Doda	Zeen Bagh	2021-22	476.20	U/P	0.00	0.00	0.00	0.00	0.00	5.00	0	Mar-23
35	Const. of link road from Seri to Tipri via Charak Mohalla Phase I, Bhaderwah	Doda	Seri / Tipri	2020-21	299.41	U/P	7.00	0.00	0.00	0.00	7.00	30.00	5	Mar-23
36	Construction of road from Bhatoli bridge to Doda Bhaderwah road near tourist Hut	Doda	Bhaderwah	2019-20	194.00	U/P	38.00	0.00	0.00	0.00	38.00	28.00	40	Mar-23
37	Const. of link road takeoff point from Gurki Samadhi (PMGSY road Bhella Panthan) to village Dronki Rani	Doda	Dronki Rani	2021-22	85.00	U/P	0.00	0.00	0.00	0.00	0.00	20.00	0	Mar-22
38	Link road from Shangroo to Nagni gujjar basti	Doda	Bhaderwah	2021-22	25.00	U/P	0.00	0.00	0.00	0.00	0.00	25.00	0	Mar-23
39	Link road from village Chattrra to gatti ghurakha road upto village Luhasu	Doda	Bhaderwah	2021-22	15.00	U/P	0.00	0.00	0.00	0.00	0.00	7.00	0	Mar-23
40	Construction of link road from Circular road to village Chinote from pasri via Shiv Mandir	Doda	Bhaderwah	2021-22	81.10	U/P	0.00	0.00	0.00	0.00	0.00	5.00	0	Mar-23
41	Const. of link road to PHC Malanoo incl. const. of helipad	Doda	Malanoo	2010-11	133.31	U/P	78.50	0.00	0.00	0.00	78.50	15.00	75	Dec-21
42	Construction of approach to Kalgoni Bridge	Doda	kalgoni nallah	2021-22	60.00	U/P	0.00	0.00	0.00	0.00	0.00	35.00	0	Mar-23
43	Ocnstruction of approach road from SDPO office to Helipad Gandoh	Doda	Helipad Gnadih	2021-22	100.00	U/P	0.00	0.00	0.00	0.00	0.00	40.00	0	Mar-23
44	Const. of road from Thal to Lonepura Durbed Chatroo	Kishtwar	Chatroo	2019-20	80.00	U/P	0.00	0.00	0.00	0.00	0.00	10.00	0	Mar-23
45	Construction of Bhandarkoot Nowpachi Motorable road Phase - I (BD Sector) including delaunching & Launching of Bailey Bridge	Kishtwar	Nowpachi	2021-22	968.82	U/P	654.32	0.00	0.00	0.00	654.32	15.00	90	Mar-22
46	Impvt. Of track from Severbatti to Tunder Lopara	Kishtwar	Dachhan	2021-22	52.50	U/P	0.00	0.00	0.00	0.00	0.00	15.00	68	Mar-22
47	Construction of motorable road from km 3rd of PMGSY road Mulwarwan Nowapachi to Dak Bunglow Inshan	Kishtwar	Muwarwan	2021-22	120.00	U/P	0.00	0.00	0.00	0.00	0.00	15.00	0	Mar-23
48	Const. of L/R from Yurdoo Bhatta to Pethgam	Kishtwar	Pethgam	2021-22	430.00	U/P	0.00	0.00	0.00	0.00	0.00	20.00	0	Mar-23
49	Const. of link road from PWD road Shah mohallah Zalus via Shanti Chasma to Rai Court in Tehsil Gool	Ramban	Gool	2021-22	55.00	U/P	0.00	0.00	0.00	0.00	0.00	20.00	0	Mar-23
50	Constt. of link road From Handwas to Dharote via Sharoor	Doda	Handwas	2013-14	678.50	Y	32.00	0.00	0.00	0.00	32.00	25.00	5	Mar-23
51	Constt. of Bari Arnora via Sikwan	Doda	Bari Arnora	2016-17	395.00	U/P	8.00	0.00	0.00	0.00	8.00	25.00	10	Mar-23
52	Constt. of link road from ponda to Chitrnan	Doda	Chitrnan	2015-16	245.00	U/p	25.00	0.00	0.00	0.00	25.00	30.00	20	Mar-23
53	Const. / impvt/ upgdt. Of road at Ragi Nallah area upto Khellani Doda	Doda	Ragi Nallah	2021-22	40.00	U/P	0.00	0.00	0.00	0.00	0.00	15.00	0	Mar-22
54	Const. of chinar mohalla to Qila mohalla link road	Doda	Chinar Mohalla	2021-22	235.00	U/P	84.30	0.00	0.00	0.00	84.30	30.00	50	Mar-23
55	Const. of Sartingal mounda link road	Doda	Sartingal	2021-22	181.10	U/P	48.00	0.00	0.00	0.00	48.00	15.00	20	Mar-23
56	Construction of link road from Bheja to Thanalta (phase 1st)	Doda	Bhaderwah	2021-22	168.68	U/P	0.00	0.00	0.00	0.00	0.00	15.00	0	Mar-23
57	Const. of link road from Dalmera to Kota via Parray Mohalla Km 2 onwards	Doda	Kota	2021-22	296.10	Y	0.00	0.00	0.00	0.00	0.00	40.00	0	Mar-22
58	Constt. Of link road from Bhadar Gwari to Lal Draman	Doda	Lal Draman	2021-22	295.00	U/P	0.00	0.00	0.00	0.00	0.00	20.00	0	Mar-23
59	Constt. Of Lower Sikwan Link Road	Doda	Sekwan	2021-22	75.00	U/P	0.00	0.00	0.00	0.00	0.00	15.00	20	Apr-23
60	Constt of Premnagar to Pernote road	Doda	Pernote	2014-15	300.00	U/P	35.00	0.00	0.00	0.00	35.00	30.00	0	May-23
61	Const of approach road to Motorable bridge over neeru Nallah at Pattan	Doda	Pattan	2021-22	207.00	U/P	0.00	0.00	0.00	0.00	0.00	40.00	0	Mar-24
62	Const. of link road from Chabutra Bridge to sports stadium Khole via Madrassa Faizan -e- Bilalya Thaloran	Doda	Thaloran	2021-22	294.00	U/P	0.00	0.00	0.00	0.00	0.00	19.00	0	Mar-23
63	Const. of link road from Bhata Palmar to Telmal Palmar Phase- 1st	Kishtwar	Palmar	2021-22	412.07	U/P	0.00	0.00	0.00	0.00	0.00	27.00	0	Mar-23
64	Ext. of Periphery road to New Distt. Set up Maitra	Ramban	Maitra	2020-21	120.00	Y	92.42	0.00	0.00	0.00	92.42	2.00	100	Mar-21
65	Upgd. Of Chamalwas Neel road	Ramban	Neel	2021-22	298.00	U/P	0.00	0.00	0.00	0.00	0.00	27.00	0	Mar-22
66	Const. of link road from PWD Road to Sharepora Dramman Bankoot Tehsil Banihal	Ramban	Dramman Bankoot	2021-22	378.00	U/P	0.00	0.00	0.00	0.00	0.00	28.00	0	Mar-23
67	Const. of Kawana to Buzla road	Ramban	Khari	2021-22	250.00	U/P	0.00	0.00	0.00	0.00	0.00	5.00	0	Mar-23
68	Const. of Banihal Mangit road	Ramban	Mangit	2021-22	223.65	U/P	0.00	0.00	0.00	0.00	0.00	8.00	0	Mar-23
69	Const. of Lamber Gujjarnar road	Ramban	Lamber	2021-22	281.70	Yes	0.00	0.00	0.00	0.00	0.00	10.00	0	Mar-23
70	Const. of internal line of 4 B "House of Shakil Ahmad to Bashir Ahmas Wani and repair of Old drain both side and Const. of New drain from house of Abdul Rashid to line No. 6th	Ramban	Ramban	2021-22	50.00	U/P	0.00	0.00	0.00	0.00	0.00	23.00	0	Mar-22
71	Const. of Makerkote Ukhral road	Ramban	Makerkote	2021-22	288.81	U/P	0.00	0.00	0.00	0.00	0.00	10.00	0	Mar-23
72	Karol Kundi kasti Garh road	Ramban	Karol	2021-22	150.00	U/P	0.00	0.00	0.00	0.00	0.00	5.00	0	Mar-23
73	Constt. Of L/R from Baralla road (Chikami) to Ganai Mohalla Jamia Masjid Barakund	Ramban	Gool	2021-22	458.59	U/P	0.00	0.00	0.00	0.00	0.00	14.00	0	Mar-23
74	Constt of road from Gugwani to Gagarnag via Luru	Ramban	Gugwani	2021-22	50.00	U/P	0.00	0.00	0.00	0.00	0.00	20.00	45	Mar-23
75	Const of road from Reshi Morh to Khanpora Rehari via Mithanchi	Doda	Khanpora	2021-22	147.20	U/P	0.00	0.00	0.00	0.00	0.00	50.00	0	Mar/25
76	Improvement /Upgradation of Road from Shiva Dal Bridge to Mandran Tehsil Doda Sheva Bagh via H/O D C raina Upto H/O Kishori Lal Raina	Doda	Shiva Bagh	2020-21	15.00	U/P	0.00	15.00	15.00	3.05	3.05	12.00	5	Mar/23
77	Road from NH 44 to Village Kasal, Ramban	Ramban	Kasal	2020-21	9.27	U/P	0.00	9.00	9.00	0.00	0.00	8.00	0	Mar/22
78	Development of Gompa ground by way of land levelling, Const. of R/wall & protection wall at Lossani Machail Paddar	Kishtwar	Padder	2019-20	38.42	Y	0.00	18.00	10.00	0.00	0.00	13.00	20	Mar/22

79	Road Construction of 2km Sarna Hanga link Road in Bhaderwah.	Doda	Bhaderwah	2020-21	50.00	U/P	0.00	20.00	9.00	0.00	0.00	7.00	0	Mar/23
80	Road from Khariri to Govt. High School Marmat District Doda .	Doda	Marmat	2020-21	9.00	U/P	0.00	30.00	8.00	0.00	0.00	9.00	0	Mar/23
81	Construction of road to Bus stand Bhallessa (Beyond Motorable bridge Tawal)	Doda	Hallour / Dudhur	2021-22	95.00	U/P	0.00	0.00	0.00	0.00	0.00	40.00	0	Dec/23
82	Construction of Road at Sharakundi , Sheikh Mohalla , Najar Mohalla Lower hill and Dutter Tehsil Gool District Ramban	Ramban	Gool	2020-21	30.00	U/P	0.00	15.00	8.00	0.00	0.00	20.00	0	Mar/22
83	Construction of road from Panchayat Garh to Sheikh Mohalla and Katoch Mohalla Alinbass, Pogal Panstan Ukhral	Ramban	Ukhral	2021-22	213.00	U/P	0.00	0.00	0.00	0.00	0.00	10.00	0	Mar.24
84	Construction of trungal bridge to Chill gagla in Km 6th Rd 0-500	Ramban	Trungal	2021-22	28.00	U/P	0.00	0.00	0.00	0.00	0.00	22.00	0	Mar/22
85	Constt. of 30 Mtr Span Foot Bridge at Gujjar Nar Chachihal	Ramban	Banihal	2020-21	25.75	U/P	0.00	10.00	8.00	0.00	0.00	18.00	0	Mar/22
86	Extension of road from house of Gh. Haider Khan to Mir Mohalla Batote	Ramban	Batote	2021-22	30.00	U/P	0.00	0.00	0.00	0.00	0.00	15.00	0	Mar/22
87	Construction of link road from Dhar More to Rotain via Dheenla Patta Panchayat	Doda	Dheenla	2020-21	9.00	U/P	0.00	10.00	8.00	0.00	0.00	9.00	0	Mar/23
88	Constt. Of link road from Dali Morh to Bagla via Khunu Bhatbagi and extension upto Udhyanpur	Doda	Udhyanpur	2014-15	117.00	U/P	35.00	0.00	0.00	0.00	35.00	43.00	0	Mar/23
89	Const. of Malikabad to Zaidhar link road	Kishtwar	Chatroo	2021-22	44.00	U/P	0.00	0.00	0.00	0.00	0.00	20.00	0	Mar/22
90	Const. of Protection work to the house of Sh. Pyarayal S/o Sant Ram Bhandari R/o Passerkot km 5th RD (0-50) Singhpora road	Kishtwar	Passerkot	2021-22	5.00	U/P	0.00	0.00	0.00	0.00	0.00	5.00	0	Mar/22
91	Re. Constt. Of R/wall in km 4th RD (700-800) of Horna Drubeel link road	Kishtwar	Drubeel	2021-22	4.00	U/P	0.00	0.00	0.00	0.00	0.00	4.00	0	Mar/22
92	Construction of link road from Km 5th of Pethgam Renie road to Hamdandoo (L=2Km)	Kishtwar	Renie Hamdandoo Marwah	2021-22	80.00	U/P	0.00	0.00	0.00	0.00	0.00	25.00	0	Mar/23
93	Construction of link road Prasandraman to Kashpeth (L=1.5 Km)	Kishtwar	Prasandraman, Kashpeth	2021-22	80.00	U/P	0.00	0.00	0.00	0.00	0.00	25.00	0	Mar/23
94	Construction of link road from GREF road to Sheep Quarters at Gulabgarh Padder	Kishtwar	Padder	2021-22	40.61	U/P	0.00	0.00	0.00	0.00	0.00	22.00	0	Mar/23
95	Construction of link road from Himote to Tangorna	Doda	Tangorna	2021-22	145.50	U/P	0.00	0.00	0.00	0.00	0.00	25.00	0	Mar/23
96	Constt. of road from Kulhand to Nilsoo Via Dudwa Harkhand upto Gujjar Basti Balhal	Doda	Dudwa Hakhand/ Kulhand	2013-14	289.00	Y	50.50	30.00	30.00	27.78	78.28	10.00	50	Mar-23
97	Const of road from Bedi to Shiva via manthori	Doda	Manthori	2018-19	495.00	Y	0.00	5.00	5.00	5.00	5.00	10.00	7	Mar-23
98	Const. of Road From Kandari Nallah to Balandpur via Jathar L 6 km	Doda	Balandpur	2020-21	220.00	Y	0.00	5.00	5.00	0.00	0.00	10.00	35	Mar-22
99	Constt. of link road from Village chagsoo Panshai to Sharni	Doda	chagsoo	2012-13	379.30	U/P	27.61	10.00	10.00	0.00	27.61	15.00	30	Mar-23
100	Const. of Road from Seri Bridge to Right side of Neeru Nallah upto Dradoo via Mehrera	Doda	Mehera	2012-13	144.90	Y	10.43	10.00	10.00	3.86	14.29	12.00	20	Mar-23
101	Const. of Seri to Tipri link road	Doda	Tipri	2020-21	150.00	U/P	0.00	10.00	10.00	0.93	0.93	25.00	2	Mar-23
102	Const. of Road to S C Basti Shib note takeoff point near Dhirkow on Bhella Panthan Road	Doda	Shib note	2012-13	124.63	Y	5.00	18.00	18.00	0.00	5.00	15.00	30	Mar-23
103	Const. of link road from village Manwah to Gathi Gurakha road Tehsil Bhaderwah (length= 2.00 km)	Doda	Gurakha	2021-22	50.00	U/P	0.00	0.00	0.00	0.00	0.00	20.00	0	Mar-23
104	Constt. Of Bhargi Sinoo link road	Doda	Bhargi	2010-11	294.60	U/P	51.30	15.00	15.00	12.07	63.37	10.00	80	Mar-22
105	Construction of link road from Sultangarh Morh to Surronga	Doda	Sultangarh	2011-12	200.00	U/P	44.88	0.00	0.00	0.00	44.88	15.00	15	Mar-24
106	Construction of link road from Halaran to Khatasoo via Goila Sihal (L = 2.50 Km)	Doda	Hallaran	2012-13	100.00	Y	50.00	20.00	20.00	20.00	70.00	30.00	90	Dec-22
107	Const. of link road from Khellani to Durganagar (National Highway)	Doda	Khellani	2021-22	22.50	Y	0.00	0.00	0.00	0.00	0.00	6.00	0	Mar-22
108	Construction of Link Road from Jijwan to Lower Nalla Bharath	Doda	Jijwan	2021-22	180.00	Y	0.00	0.00	0.00	0.00	0.00	10.00	0	Mar-22
109	Constt. Of Link Road from Itwas to Bulla and its extension upto Village Ghat.	Doda	Ittwas	2021-22	190.00	U/P	0.00	0.00	0.00	0.00	0.00	15.00	0	Mar-23
110	Constt of link road from Kund to Nehlote	Doda	Nilhote	2021-22	16.00	U/P	0.00	0.00	0.00	0.00	0.00	8.00	0	Mar-23
111	Construction of link road from Water Point Badanoo Thathri to ST Basti Lopa via Zargar Mohalla Panditgware, Garh	Doda	Thathri	2021-22	100.00	U/P	0.00	0.00	0.00	0.00	0.00	30.00	0	Mar.23
112	Constt. of both side abutments of 38 Mtr. Span foot Bridge Mugjee Dharam	Ramban	Dharam	2016-17	71.37	Y	15.20	10.00	10.00	0.00	15.20	30.00	100	Mar-21
113	Constt. of link road from Lohar Mohalla to Zarat Sharief by way of earth work cutting in km 4th Rd (625-650)	Ramban	Lohar	2016-17	434.12	Y	26.36	10.00	10.00	0.00	26.36	20.00	40	Mar-22
114	Improvement/upgradation of road from Dhaman Kund to Shanabati	Ramban	Shanabati	2021-22	30.00	U/P	0.00	0.00	0.00	0.00	0.00	20.00	0	Mar-23
115	Constt. of road to Gujjar Basti Nowtan	Ramban	Nowtan	2017-18	299.00	U/P	120.84	33.00	33.00	33.00	153.84	20.00	45	Mar-22
116	Seri to Balana	Kishtwar	Seri/ Balana	2018-19	35.00	U/P	12.00	15.00	15.00	12.82	24.82	10.00	30	Mar-22
117	Constt. of drain/disposal drain from Serian to Harijan Village Pochhal	Kishtwar	Serian	2016-17	39.54	U/P	3.21	6.00	6.00	0.00	3.21	10.00	60	Mar-23
118	Imptt. /Upgradation of Km 7th of Khojgam to Lohidar link road by way of P/ laying WBM Grade I, II including Constt. Of drain, R/wall at spots	Kishtwar	Thakari	2021-22	15.00	U/P	0.00	0.00	0.00	0.00	0.00	15.00	0	Mar-22
119	Constt. of disposal drain from extension part of Harijan Basti to Wasser road connecting Kishtwar Sinthan road via TRC	Kishtwar	Sinthan	2015-16	93.33	U/P	53.00	6.00	6.00	0.00	53.00	5.00	60	Mar-23

120	Construction of Bridle Path/ Link road Qaderna to Nikwani Guggar Basti (L= 3 Km)	Kishtwar	Gujjar Basti	2021-22	100.00	U/P	0.00	0.00	0.00	0.00	0.00	15.00	0	Mar-24
	Total				24026.02		4741.05	1074.32	1013.62	569.85	5310.90	2481.00		

(Er. Ashok.K.Kikloo)
Chief Engineer
PWD (R&B) Jammu