


Status of Forest Clearance Proposals against Transmission Lines being Implemented by POWERGRID under Jharkhand Consultancy MOU Status as on 31.12.2016

Sr. No.	Name of Transmission Line	Total forest Area (Ha.)	R. length in Forest (Km)	Forest division	Proposal ID & Date	Forest Dept	Action Required	Intervention required.			
1	400 kV D/C (Quad) Essar (Chandwa/Latehar) - Latehar (JSEB) Transmission Line [Line Length 45 KM].	81.843	1.96	RF Latehar Division	FP/JH/TRANS/13668/2013 dtd: 03.05.13	9	1: Proposal submitted (off Line) in Nodal Office on 03.05.2013. DFO Latehar uploaded on line and forwarded to CF, Medni Nagar on 11.07.2015. CF, Medninagar forwarded the proposal to NODAL office on 22.11.2015. NODAL raised query for submission of Gram Sabha proceedings. 2: Reply is to be submitted in DFO, Latehar Office. 3: Reply is to be submitted in DFO, Latehar Office. 4: NOC and Committee Report based on RS Map received from DC, Latehar submitted to DFO, Latehar on 13.07.2016. 5: DFO, Latehar was asking NOC and FRA with Gram Sabha Proceedings. based on CS Map 6: Fresh application submitted for issue of NOC and FRA based on CS Map on 20.09.2016. 7: Total Village -22 based on CS Map. GS done -except 02 village (Dhurva and Bhajkum)	8	1: Gram Sabha Meeting of Dhurva and Bhajkum Village to be organised by Distt. Admistartion, Latehar. SDO, Latehar attempted to conduct GS on 29.12.16 but peopole of both Villages were not convinced. 2: After getting Gram Sabha report with Proceeding of Durva and Bhajkum villages, Reports of GS of all villages with proceedings based on CS Map are to be submitted in DFO, Latehar Office..	9	DC, Latehar
2	400 kV D/C Latehar (JSEB) - PTGS T/L [Line Length 115 KM]	179.977	18.56	RF Ranchi, Ramghar & Latehar [Coordinator - DFO Latehar]	FP/JH/TRANS/15087/2013 dtd: 12.07.13		1: Proposal submitted (off Line) in Nodal Office on 12.07.2013. Combined proposal of Ranchi, Ramghar & Latehar Division uploaded/submitted to DFO, Latehar (Co-ordinator) on 02.09.2015 and forwarded to Nodal Officer on 22.11.15. 2: NODAL raised query for submission of Gram Sabha proceedings. 3: Reply is to be submitted in DFO, Ranch and DFO, Latehar Office. 4: DFO-Ranchi: GS with Proceedings received from DC, Ranchi submitted 01.07.2016 to DFO, Ranchi but few discrepancy found in report received from DC, Ranchi. It is to be corrected (a): Name of one village in not correc. (b): Area difference in plots (c) Area of one plot missing. DFO: Ramghar: No pending issues. DFO, Latehra : NOC and Committee Report based on RS Map received from DC, Latehar submitted to DFO, Latehar on 13.07.2016. DFO, Latehar was asking NOC and FRA with Gram Sabha Proceedings based on CS Map Fresh application submitted for issue of NOC and FRA based on CS Map on 20.09.2016. Total Village -30 based on CS Map. GS done -except 02 village (Dhurva and Bhajkum)	Ranchi Division : Descrpeny in GS report issued from DC, Ranchi to be rectified. Latehar Division: (a) Gram Sabhar Meeting of Dhurva and Bhajkum Village to be organised by Distt. Admistartion, Latehar. SDO, Latehar attempted to conduct GS on 29.12.16 but peopole of both Villages were not convinced. (b) After getting Gram Sabha report with Proceeding of Durva and Bhajkum villages, Reports of GS of all villages with proceedings based on CS Map are to be submitted in DFO, Latehar Office..	DC, Ranchi & Latehar		


 Electrical Executive Engineer
 Transmission Division
 Hazaribag

3	400 kV D/C PTPS - Bero (New Ranchi) Transmission Line [Line Length 49.15 KM]	10.94	1.663	RF Ranchi & Ramghar Division	FP/JH/TRANS/14995/2013 dtd: 16.04.13	Combined proposal uploaded on 28/08/2015 and forwarded to DFO/Ranchi & Nodal Officer on 08.10.15. Proposals forwarded to Pr. Sec(F) and returned at PCCF, Regional MOEF office with queries vide letter dt: 02.11.2016. Ranchi division: Reply has been forwarded by DFO, Ranchi to RCCF, Ranchi on 29.12.16. Ramghar Division: Yet to be forwarded.	Forest Deptt. to submit clarification to Regional MOEF.	RCCF, Ranchi & DFO, Ramghar
4	220 kV D/C Hatia (JSEB) - Ranchi (PGCIL) Transmission Line [Line Length 35 KM]	13.221	2.242	RF Ranchi Division	FP/JH/TRANS/13487/2013 dtd: 30.05.2013	Proposal uploaded at DFO/Ranchi Office and forwarded to Nodal Officer on 27/06/2015 & to SG on 20.08.2015 and later to Regional RMoEF . RMoEF vide letter dtd: 15.11.16 has sought details of forest Land, Tree Enumeration, Alternate Route from DFO, Ranchi. Reply has been forwarded by DFO, Ranchi to RCCF, Ranchi on 29.12.16.	Forest Deptt. to submit clarification to Regional MOEF.	RCCF, Ranchi
5	220kV D/C Govindpur- Dumka (Line length - 101.70 km)	12.2412 12.1459 0.3889 6.2169	0.389	Dumka Deogarh Dhanbad Jamtara	FP/JH/TRANS/19286/2016 dtd: 07 May 2016	Proposal earlier submitted to DFO has been returned for verification of plots w.r.t CS Map. Additional plots in JJ land identified and proposal uploaded in MOEF portal and submitted to DFOs. Proposal to be re-submitted after receipt of NOC & FRA. NOC & FRA from Dumka, Deoghar, Dhanbad and Jamtara received.	Hard Copy of new set as per new plots have been submitted to DFO, Dhanbad and Jamtara. On 29.12.2016. Other 02 will be submitted on 03.01.2017	
6	220 kV D/C TTPS - Govindpur (Line Length 89.85 km)	103.621 0 1.275	29.936	Bokaro Dhanbad Hazaribagh	FP/JH/TRANS/19888/2016 dtd: 08/06/2016	Proposal uploaded on MOEF portal and submitted to DFO. Based on site inspection report, NOC & FRA are required for additional identified plots in JJ Forest Land in Bokaro Distt. GS proceedings of total 11 Nos. villages under 03 Blocks of Bokaro District have been received.	New proposal as per new plot schedule are to be submitted to DFO, Bokaro & Hazaribagh	
7	220kV D/C Rupnaraynpur Dumka (Line length- 73.31km)	4.8821 3.746		Jamtara Dumka	FP/JH/TRANS/12972/2015 dtd: 28 May 2015	Stage-1 approval obtained on 22.07.2015. Compliance of Stage-1 (installation of pillars & supply of Bird Nest) completed and compliance report submitted on 13.07.16.	Nil	
8	132 kV D/C Jamtara Madhupur (Line	0.8643		Jamtara	FP/JH/TRANS/16602/2015	Final approval received on 06.05.2016. Compliance being submitted. Request for waiver of installation of pillars submitted to DFO	Nil	

Electrical Executive Engineer

Transmission Division
Hazaribagh

length- 54.26 km)	4.773	Deogarh	dtd: 20 Nov 2015	Deogarh on 15.06.2016. Approval in process/awaited.	
9 132 kV D/C Jadugora - Dhalbhumgarh [Line Length 31.64 KM]	4.367	DFO Jamshepur	FP/JH/TRANS/17465/2016 dtd: 08 Jan 2016	Stage-I approval received on 23.08.2016. Compliance completed and working permission issued by State Gov. on 11.11.2016. But, DFO, Jamshepur insisting for completion of Stage-1 requirements before granting permission to start work.	DFO, Jamshepur
10 132 kV D/C Ramchandrapur - Jadugora [Line Length : 46.598 KM]	8.993	DFO Jamshepur	FP/JH/TRANS/18900/2016 dtd: 12 Apr 2016	Proposal is in Regional office, MOEF, Ranchi for Stage-I approval since 21.09.2016. Regional MOEF has raised queries on 28.10.16. Reply awaited from Forest Deptt.	Forest Deptt. to submit clarification to Regional MOEF after getting new tree enumeration list as per requirement of RO from KEC.
11 220kV Ramchandrapur - Chaibasa [Length 39.818 KM]	4.709	DFO, Saraikela.	FP/JH/TRANS/16674/2015 dtd: 24 Nov 2015	In-Principle approval received from Dy. Secretary (Forest), GOJ, Ranchi on 21.09.2016. Amount deposited on 23.11.2016. Working permission awaited.	State Govt.
12 132 kV D/C Chaibasa - Manoharpur [Line Length 97.77 KM]	Nil	DFO Chaibasa	FP/JH/TRANS/18090/2016 dtd: 29 Feb 2016	Proposal is in Regional MOEF, Ranchi for Stage-I approval since 21.09.2016. RO raised queries from Pr. Sec (Forest), GOJ. Reply from Forest Deptt. has been forwarded to State Gov.	Pr. Sec (Forest) GOJ
13 132 kV D/C Simdega - Manoharpur [Line Length 95 KM]	3.69	DFO (Porahat)	FP/JH/TRANS/18253/2016 dtd: 01 Mar 2016	Proposal is in Regional office, MOEF, Ranchi for State-I approval since 21.09.2016. RO has raised queries on 28.10.16. Reply from Forest Deptt. is ready to forward to SG on 30.12.2016	PCCF, Ranchi
	218.5143				
	44.915				


 Electrical Executive Engineer
 Transmission Division
 Hazaribag