

MUNICIPAL CORPORATION OF BRIHANMUMBAI

NO. Ch.E./10373/Bridges Dated 21/12/21

Subject :	Widening and Reconstruction of Vehicular bridge across Dahisar river at Shrikrishna Nagar, Borivali (East) in R/Central ward.
Reference:	1) AMC/P/4935 dtd. 18.10.2021 (Ref. at Pg N-01 to Pg N-05). 2) W.O No:- Ch.E./8025/Bridges dated:17.02.2021(Ref. at Pg C- 81 to Pg.C-82)

Contractor	M/s Sunrise Earth Movers.
SCR No	1079 dated 24.11.2016.
Work Order No	Ch.E./7444/Bridges of 30.12.2016.
Contractor's rebate in %	-9.65% (Rebate)
Contract cost	Rs. 5,89,03,316.00/-
Date of starting	04.01.2017.
Date of Completion	06/11/2021
Time period	30 Months (Exclusive of Monsoon)

The above referred work was awarded to M/s Sunrise Earth Movers vide work order 1079 dated 24.11.2016. The work started at site from 04.01.2017. The work included reconstruction of vehicular bridge along with pedestrian/pipeline Bridge on west side. Due to revised R.L, existing structure in the alignment of pipeline bridge and want of Forest NOC the work can not be completed on site as mentioned in the report submitted to AMC (P) vide reference as mentioned at Sr. no. 1 above. Hence as per the direction of AMC (P) the work is now foreclosed and the balanced work of pedestrian/pipeline bridge is awarded to M/s API Civilcon PVT LTD who is carrying out the work of construction of Skywalk on Mahatma Gandhi road from Borivali station to Omkareshwar mandir in R/C ward which is in the vicinity of the bridge under reference. (copy at pg. N-1 to N-5). Now as per direction of AMC(P) the procedure of inviting fresh tender was started and consultant M/s Sructcon Designs Pvt. Ltd. has been appointed by this office vide work order number Ch.E./9448/Bridges dtd:-01/12/2021(Refat Pg.C-111)and the consultant has submitted GADvide their letter dtd.03.12.2021(Copy at page C-113 to C-115) which was scrutinized by this office and was found in order. The work is planned in phase wise manner as per revised RL. In 1st phase the work within MCGM limit i.e. about 75% bridge will be started immediately & phase II i.e. balance 25% bridge will be started after getting Forest NOC for the affected Forest Traffic island on the road. This office is continuously following the matter with Forest department (Ref at Pg. C-117 to Pg C-121).

Now, reference is requested to the note received from Assistant Commissioner R/Central ward office on 12.11.2021 wherein it was informed to this office that a portion of footpath on south side of the bridge has collapsed and is in dangerous condition. Accordingly, this office staff has inspected the bridge and found that slab beneath the footpath on south side is collapsed and there is a through hole in the footpath. The soffit of bridge slab is also inspected from river bed when it is observed that the slab reinforcement is severely corroded, making the bridge unsafe (photographs at Pg.C-85 to Pg.C-103). Accordingly Assistant Commissioner has been informed by this office to stop the use of bridge by barricading the same. Accordingly Assistant Commissioner has closed the bridge for heavy vehicle only (Ref at Pg.C-105 to Pg.C-109).

However, the procedure for invitation of tender and subsequent appointment of the contractor will take approximately 2-3 months. Further, the upcoming MCGM Corporation Elections are planned in month of February and hence Model Code of Conducts may be imposed in month of January. This may result in further delay in appointment of the contractor. The existing bridge is providing access to the wider area of Borivali East and there is no alternate access within a reasonable distance. Hence the local people's representatives are pressing hard to reconstruct the bridge on war footing.

It is to be submitted here that this office has given work order to M/s. API Civil Con Pvt. Ltd. for the work of Construction of Skywalk on Mahatma Gandhi road from Borivali station to Omkareshwar mandir in R/Central ward.

The details of the work are as follow,

Contractor	M/s API Civilcon Pvt. Ltd.
SCR No	1131 dated 20.01.2021
Work Order No	Ch.E./8025/Bridges dated:17.02.2021
Contractor's premium in %	-6.39%
Contract cost	Rs.74,97,92,538.00
Date of starting	30.07.2021
Date of Completion	14.02.2024
Time period	36 M (I.M)

The said work is in vicinity of the work under subject matter and the contractor M/s. API Civil Con Pvt. Ltd. has shown willingness to carry out the work with same terms and condition of their ongoing work. The cost of work for the bridge in subject matter will be approx. 8.5 Cr. Which will be met from probable saving from existing contract for the work of Construction of Skywalk on Mahatma Gandhi road from Borivali station to Omkareshwar Mandir in R/Central ward. The said matter was discussed with AMC(P) on 10.12.21.

Considering the above facts, and urgency of work D.M.C.(Infra.)/A.M.C.(P)'s/ Hon'ble M.C.'s administrative approval is requested,

1. to get the work of Widening and Reconstruction of Vehicular bridge across Dahisar river at ShriKrishna Nagar, Borivali (East) in R/Central ward executed through M/s. API Civilcon Pvt. Ltd. under their present contract for the work of Construction of Skywalk on Mahatma Gandhi Road from Borivali station to Omkareshwar mandir in R/Central ward.

On receipt of administrative approval contractor, M/s. API Civilcon Pvt. Ltd. will be directed to start the work of reconstruction of Shrikrishna Nagar vehicular bridge.

Submitted please,

[Signature]
Chief Engineer (Bridges) II

D.M.C. (Infra.)

A.M.C. (P.)

Hon'ble M.C.

Sir,

submitted for approval please

[Signature]
24/12/21
A. M. C. (P)

[Signature]
Dy. Municipal Commissioner
(Infrastructure)

बुधन्मुंबई महानगरपालिका
उप आयुक्त (पायाभूत सुविधा)
यांचे कार्यालय
21 DEC 2021
क्र. उप.आ./पा.सु./5399 (PE)

22 DEC 2021

[Signature]
28/12/21
Municipal Commissioner
Ch. Engr (Bridges)

बुधन्मुंबई महानगरपालिका
अतिरिक्त आयुक्त (प्रकल्प)
यांचे कार्यालय
23 DEC
क्र. अति.आ./प्रकल्प/7586

बुधन्मुंबई महानगरपालिका
आयुक्तांचे कार्यालय
एमजीसी उपविभाग
24 DEC 2021
वेळ १०, ११, १२, १३, १४, १५, १६,
१७, १८, १९, २०, २१
म.स.स. ५८३६

