

BHARAT SANCHAR NIGAM LIMITED  
(A Govt. Of India Enterprises)  
O/o The Dy. General Manager Mice, NTR  
Telephone Exchange, I-Cross Road  
Dehradun 248001  
Ph: 0135-2651100 Fax: 0135-2657700

Subject:- Minutes of meeting between NTR and NTP held on 27.09.2011

A meeting was held in the chamber of DGMM NTR Dehradun between DGM Telecom Projects, Agra and DGMM NTR Dehradun on 27.09.2011. The following officers participated in the meeting:

- (1) Shri Ramesh Chand, DGM TP Agra.
- (2) Shri Jeetesh Sharma, DGMM NTR Dehradun
- (3) Shri Rama Kant Sharma, SDE Admn O/o DGMM NTR Dehradun.

Discussions on priority routes and DWDMs took place and are summarised as:-

(1) Priority Routes VII RTPC :-

SL No.	Name of Routes	Route Km.	Status	Remarks
1	Najibabad - Nagina- Afzalgarh - Jaspur -Kashipur	81	Survey completed	New route for Haridwar-Haldwani. This will serve as an important route for connecting Gairhwal and Kumaon regions of Uttarakhnad.
2	Meerut- Sardhana-Budhana- Muzaffarnagar	87	Survey completed	To provide alternate route between Meerut and Muzaffarnagar.
3	Sardhana -Beraul	40	Survey completed	To provide alternate route between Meerut and Beraul.
4	Budhana-Sharni	28	Survey completed	To provide alternate route between Muzaffarnagar and Sharni.
5	Khatauli-Budhana	31	Survey completed	To provide alternate route between Muzaffarnagar and Khatauli.

(2) Routes approved in VI RTPC:-


Sl. No.	Name of Routes	Remarks
1	Haridwar-Roorkee-Manglora-Bhoja-Khatauli-Jani-Muradnagar-Ghaziabad along Ganga Canal	Survey report approved, Project estimate ready for approval
2	Saharanpur-Gangohi-Kanai	Survey report approved, Project estimate ready for approval

(3) DWDMs :-

Sl. No.	Name of Route	Remarks
1	Agra-Achchmeta-Bharatpur-Mathura-Eglas-Aligarh-Khujra-Bulandshahar-Sikandarabad-Hapur-Meerut	Equipment has been installed at Agra, Achchmeta, Bharatpur, Mathura, Eglas, Aligarh and Khujra. Fibres to be provided in Bulandshahar-Sikandarabad-Hapur section by NTR New Delhi.
2	Meerut-Garh-Gajraula-Dhanota-Amroha-Moradabad	A/T of the system has been done and the system has been commissioned on 30.08.2011.
3	Dehradun-Rishikesh-Haridwar-Roorkee-Dobhiand-Muzaffarnagar-Shamli-Kanai-Kurukshetra-Panipat-Sonepat-New Delhi Karol Bagh-New Delhi Kidwai Bhawan	A/T of the system has been completed. The date of the completion of A/T is 12.09.2011.
4	Dehradun-Chatmalpur-Roorkee-Haridwar-Najibabad-Bijnore-Noida-Moradabad	A/T of the system is under progress.
5	Dehradun-Herbertpur-Paonta-Yamunanagar-Saharanpur-Kampur-Masitahar-Shamli-Panipat-Sonepat-New Delhi	Equipment has been installed at all stations except Herbertpur. Also, the DWDM at Serial No.3 and this DWDM are having the common route between Panipat and New Delhi so an alternate route is being proposed for this DWDM in this section.

(4) Upgradation of 2.5 G DWDM from 16 to 32 lambda

Sl No.	Name of Route	Remarks
1	Meerut-Mawana-Bijnore	DE Telecom Projects, Meerut shall provide expansion materials and will co-ordinate with NTF NCR for early up-gradation.
2	Meerut-Ghaziabad	
3	Muzaffarnagar-Bijnore	

  
(Ramesh Chand)  
DGM TP Agra

  
(Jeetesh Sharma)  
DGMM Dehradun

Copy to:-

- (1) PGM NTR Lucknow.
- (2) GM TP Lucknow.
- (3) DET TP Meerut/Moradabad.
- (4) DET OFC Meerut/Muzaffarnagar/Almora, M/W Dehradun.