

**CERTIFICATE FOR MITIGATION MEASURES**  
**FOR SOIL EROSION**

Certified that during the execution period of the proposed road i.e. Construction of link road from Gahar da Ghattu to village Lanoh Km 0/00 to 3/510 retaining structures such as retaining walls and breast walls in Concrete as well as in wire crates (gabion walls) will be constructed in the areas where land slide/ soil erosion is likely to occur. Also Longitudinal drains and cross water drains (Hume pipe culverts, slab culverts and solid causeways) will be constructed for proper channelization of rain water which will reduce chances of soil erosion. And after the construction period labour and machinery will be deployed for maintenance of longitudinal drains and well as Cross drainage structures.

Executive Engineer  
Chowari Division  
APPWD Chowari