

परियोजना का नाम:- जनपद पिथौरागढ़ में प्रधानमंत्री ग्राम सड़क योजना के अन्तर्गत प्रस्तावित, बनकोट से ब्रसखोली (धारीधूमलाकोट) मोटर मार्ग विस्तारीकरण हेतु वन भूमि हस्तान्तरण प्रस्ताव।

मक डम्पिंग प्लान/प्रमाण पत्र

प्रमाणित किया जाता है कि पिथौरागढ़ में प्रधानमंत्री ग्राम सड़क योजना के अन्तर्गत प्रस्तावित, बनकोट से ब्रसखोली (धारीधूमलाकोट) मोटर मार्ग नव निर्माण से उत्पादित मलबे को उचित प्रक्रियानुसार सुरक्षित स्थान पर डम्प किया जायेगा। मलबा कहीं भी वृक्ष आच्छादित क्षेत्र जल स्रोतों में नहीं डाला जायेगा।


कनिष्ठ अभियन्ता
पी0एम0जी0एस0वाई0
लो0नि0वि0 पिथौरागढ़


सहायक अभियन्ता
पी0एम0जी0एस0वाई0
लो0नि0वि0 पिथौरागढ़


अधिषासी अभियन्ता
पी0एम0जी0एस0वाई0
लो0नि0वि0 पिथौरागढ़


7.2
01/01/20


वन विभाग
बनकोट से ब्रसखोली तक
पिथौरागढ़ जिला

प्रपत्र-41

परियोजना का नाम:- जनपद पिथौरागढ़ में प्रधानमंत्री ग्राम सड़क योजना के अन्तर्गत प्रस्तावित, बनकोट से ब्रसखोली (धारीधूमलाकोट) मोटर मार्ग विस्तारीकरण हेतु वन भूमि हस्तान्तरण प्रस्ताव।

प्रमाण-पत्र

प्रमाणित किया जाता है कि—

- 1— स्वीकृत मक डिस्पोजल प्लान के अनुसार ही मक डिस्पोजल का कार्य कराया जायेगा।
- 2— प्रस्तावित डम्पिंग साइट नदी/स्ट्रीम/नाले से दूर स्थित है।


कनिष्ठ अभियन्ता
पी0एम0जी0एस0वाई0
लो0नि0वि0 पिथौरागढ़


सहायक अभियन्ता
पी0एम0जी0एस0वाई0
लो0नि0वि0 पिथौरागढ़


अधिषासी अभियन्ता
पी0एम0जी0एस0वाई0
लो0नि0वि0 पिथौरागढ़


चि. ५.
०१/०५/१२



Name of Work: Construction of Bankot – Baskholi (Buranskholi) MR Motor Road (Stage-I)

Name of Block: Gangolihat

Length: 5.650 KM

Muck Dumping Area Civil land

S. No.	Location of wire-Crate					Type of Land	No.	Size of catchment of wire-crate		Area (sqm)	Area (Hect)
	X- section's			Latitude	Longitude			Length (m)	Wirdth (m)		
1	Chainage	0.410	km	29°45'55.90"	79°53'33.88"	Civil Land	1	95.00	8.00	760.00	0.076
2	Chainage	2.530	km	29°46'06.70"	79°53'47.54"	Civil Land	1	97.00	10.00	970.00	0.097
3	Chainage	5.670	km	29°46'22.83"	79°54'04.56"	Civil Land	1	81.00	13	1053.00	0.105
4	Chainage	6.120	km	29°46'36.26"	79°53'58.67"	Civil Land	1	100.00	12.00	1200.00	0.120
5	Chainage	6.580	km	29°46'45.79"	79°53'41.89"	Civil Land	1	95.00	11.00	1045.00	0.105
Total								468.00	54.00	5028.00	0.50

M. H. Singh
JE

[Signature]
Resident Engineer
BRIDCUL PMGSY
Berinag, Pithoragarh

[Signature]
Project Manager
BRIDCUL PMGSY
PIU-BERINAG

Name of Work: Construction of Bankot – Baskholi (Buranskholi) MR Motor Road (Stage-I)

Name of Block: Gangolihat

Length: 5.650 KM

TOTAL CARRYING CAPACITY OF DUMPING YARD												
S. No.	Location of wire-Crate					Type of Land	No.	Size of catchment of wire-crate			Quantity	Unit
	X- section's		Latitude	Longitude	Length (m)			Wirthd (m)	Height (m)	(cum)		
1	Chainage	0.410	km	29°45'55.90"	79°53'33.88"	Civil Land	2/3	95.00	11.00	3.85	4023.25	Cum
							2/3	95.00	8.00	3.80	2888.00	Cum
2	Chainage	2.530	km	29°46'06.70"	79°53'47.54"	Civil Land	2/3	97.00	9.00	3.90	3404.70	Cum
							2/3	97.00	7.00	3.90	2648.10	Cum
3	Chainage	5.670	km	29°46'22.83"	79°54'04.56"	Civil Land	2/3	81.00	10	4.00	3240.00	Cum
							2/3	81.00	9	4.00	2916.00	Cum
4	Chainage	6.120	km	29°46'36.26"	79°53'58.67"	Civil Land	2/3	100.00	11.00	3.90	4290.00	Cum
							2/3	100.00	9.00	3.90	3510.00	Cum
5	Chainage	6.580	km	29°46'45.79"	79°53'41.89"	Civil Land	2/3	95.00	11.00	4.10	4284.50	Cum
							2/3	95.00	10.00	4.10	3895.00	Cum
Total								936.00	95.00	39.45	35099.55	Cum

Carrying Capacity of Dumping Yard = 35099.55 Cum

Total Quantity of material to be disposed to the dumping yard = 34790.82 Cum

Hence Safe. 308.73 Cum

Handwritten signature
JE

Handwritten signature
Resident Engineer
BRIDCUL PMGSY
Berinag, Pithoragarh

Handwritten signature
Project Manager
BRIDCUL PMGSY
PIU-BERINAG

Name of Work: Construction of Bankot – Baskholi (Buranskholi) MR Motor Road (Stage-I)

Name of Block: Gangolihat

Muck Received From Hill Side Cutting

S.No.	Description of work		Quantity	Unit
1	Material received form hill side cutting	(1/2)*5650*6*5/2	42375	Cum
	Add 25% for Swell Factor for soil.		10593.75	Cum
	Total		52968.75	Cum
	Disposal and use of Material			
2	R.R Stone Masonary Laid in 1:5		2300	Cum
3	R.R Stone Masonary Laid in Dry		3000	Cum
4	Hand packed stone Filling		1801.43	Cum
5	Bolder apron		1700	Cum
6	construction of Parapet		37	Cum
7	Construction of Scupper		2946	Cum
8	material to be used along road side		800	Cum
9	GSB	5650*3.3*0.15	2796.75	
10	G1 and G2	2*5650*3.3*0.075	2796.75	
	Total used		18177.93	Cum

quantity Muck to be disposed at dumping places (i.e
Material received - material used)

34790.82 cum

TOTAL

14812 Cum

Handwritten signature
JR

Handwritten signature
Resident Engineer
BRIDCUL PMGSY
Ber nag, Pithoragarh

Handwritten signature
Project Manager
BRIDCUL PMGSY
PIU-BERINAG

Muck Disposal Plan

Name of Work: Construction of Bankot – Baskholi (Buranskholi) MR Motor Road (Stage-I)

Name of Block: Gangolihat

Length: 5.650 KM

Summary of Results

- 1 The Quantity of material received from hill side cutting i/c soil factor =** 52968.75 Cum
(Sheet attached on page no. Of Muck disposal estimate)
- 2 The quantity of material used in various items =** 18177.93 Cum
(Sheet attached on page no. Of Muck disposal estimate)
- 3 The remaining quantity of muck for dumping** 34790.82 Cum
(Sheet attached on page no. Of Muck disposal estimate)
- 4 Total Numbers of dumping yards needed for the dumping of muck =**
- | | |
|---------------------------|--------------|
| (i) In Civil Soyam Land = | 5 Nos |
| (ii) In Reserve Land = | 0 Nos |
| Total = | 5 Nos |
- (Sheet attached on page no. Of Muck disposal estimate)
- 5 Carrying capacity of dumping yards with proper dimensions & coordinates**
- | | |
|---------------------------|---------------------|
| (i) In Civil Soyam Land = | 35099.55 Cum |
| (ii) In Reserve Land = | 0.00 Cum |
| Total = | 35099.55 Cum |
- (Sheet attached on page no. Of Muck disposal estimate)
- 6 Land Ownership Reports**
- (Sheet attached on page no. Of Muck disposal estimate)
- Muck is only disposed in civil land no disposal in private land

M. H. J. 52

[Signature]
Resident Engineer
BRIDCUL PMGSY
Berinag, Pithoragarh

[Signature]
Project Manager
BRIDCUL PMGSY
PIU-BERINAG

परियोजना का नाम :- प्रधानमंत्री ग्राम सड़क योजना के अर्न्तगत जनपद पिथौरागढ़ के गंगोलीहाट विकास खण्ड में बनकोट बुरुशखोली से धारीधूमलाकोट मोटर मार्ग निर्माण (ल०- 5.65 कि०मी०)

Main Attachment 1.5

