

Annexure-I

Name of work :- **CONSTRUCTION OF DANDAMAJAF MOTOR ROAD-DANDAGAON MOTOR ROAD FOR STAGE-I WORKS UNDER PD PWD, UTTARKASHI**

S.No.	Particulars	Quantity	Unit
1	Total material received from reserve forest and civil soam land during hill side cutting.		
(i)	Reserve forest,Civil Soyam (1/2 x 5.5 x 5.5 x 4775)	72221.87	cum.
	Total	72221.87	cum.
(ii)	Add 25% swell factor	18055.46	cum
	G.Total	90277.33	cum.
DISPOSAL AND USE OF MATERIAL			
	Total Use of material 30 %		
	Total Use	27083.19	cum.
	Material disposal by cartage in dumping yard	63194.14	cum.

LOCATION AND QUANTITY OF DABRIES DISPOSAL

Location And Dumping	Size Of Dumping Yard	Types Of Land	Capacity Of Dumping Yard (Cu-M)
2 Nos in Forest Land 1 Nos in Naapland	3 X 80 X 20 X 13.5	Forest & Naap land	64800.00cum.
		TOTAL	64800.00cum

AAE

Solva
सहायक अभियन्ता
प्रा० ख० लो० नि० वि०
उत्तरकाशी

Jaith
अधिशासी अभियन्ता
ग्रान्तीय खण्ड लो० नि० वि०
उत्तरकाशी

Pur
वन क्षेत्राधिकारी
इण्डा वन राजि