Muck Disposal Plan

Sl. No.	Components	Compliance
1	Quantity of muck generated for one tower location.	95.16 cum
2	Quantity of muck to be utilized in the project activities.	100%
3	Balance quantity of muck required to be transported to dumping site.	NA
4	Carriage of muck from muck generation to dumping site.	NA
5	Development of dumping site- construction of retaining walls and other structures as per requirement of the site.	NA
6	Rehabilitation of dumping site like leveling, planting of grass, shrubs and tree species.	NA

रामियाचा T. P. Bhutia फोल्ड इंजीनियर / Field Engineer पावरिग्रड / Powergrid

L.R. Choudhury
Jr. Engineer TLC
Power Grid Corporation of India Ltd.
Power Grid Corporation of India Ltd.
Power Grid Corporation of India Ltd.
Ranipool, Sikkim

Additional Chief Engineer
Energy & Power Department
Energy & Power of Sikkim
Gangtok

Muck Disposal Plan

1. Muck generated from tower footing excavation (one leg):

2.38 m x 2.38 m x 3.0 m

= 16.993 cum

40% for swell factor

= 6.79 cum

Total

= 23.79 cum

2. Total muck generated from four (04) legs of one tower footing

 $= 4 \times 23.79 \text{ cum}$

= 95.16 cum

3. Total muck generated from excavation used in backfilling of tower foundation in compacted form:

= 100%

Therefore, there is no requirement of transport and dump excess muck to different muck disposal site, the muck generated from the excavation of tower footing shall be utilized in backfilling the foundation of the same tower.

Note: Quantity of muck has been shown for only one tower location with four legs, same will be applicable for rest of the tower footings.

टी.पी.भृटिया / T. P. Bhutia फील्ड इंजीनियर / Field Engineer पावरग्रिड / Powergrid L.R. Choudhury
L.R. Choudhury
Jr. Engineer TLC
Jr. Engineer TLC
Jr. Grid Corporation of India Ltd.
Jr. Grid Corporation of India Ltd.
Ranipool, Sikkim
Ranipool, Sikkim

Kalink

Additional Chief Engineer Energy & Power Department Government of Sikkim Gangtok