

### Site Inspection Report

The project of constructing 560 m overhead electric line for providing service connection to two BPL households at Ponmudi was inspected on 19-6-2021. The houses to which electric connection required are in layam of Ponmudi tea factory where the attempt to provide power through solar battery was failed due to bad weather condition. The line passes through road for a distance of 460 m and foot path through 100 m in EFL area. Neither tree felling nor any branch cutting is required for the project since the portion through which the line is proposed is devoid of any vegetation. No alternative route is there for the project. The starting point is Companykkada (N 8 45 36.44 E 077 01 32.48 ) and the end point is Panalayam ( N 08 45 34.16 E 077 01 49.62 ) in Ponmudi with a total distance of 560m . The beneficiaries are in abject poverty with no other mode of getting power supply. Hence the project is recommended.



19.6.2021  
Divisional Forest Officer  
Thiruvananthapuram

