

Title of the project:- C/O Proposed Road to Ojas Gram tourism at Koti Shergata

MUCK MANAGEMENT PLAN (MNP)

Sr.	Description	Quantity
1	Total Quantity of Muck being produced	5000
2	Deduction for useful stone as required under thw clause of agreement to be excuted by the Contractor and Executive Engineer of Project. 1/3 3500cum	1500.00
3	Net Balance Quantity of Debrries/Muck (1-2)	3500.00
4	Quantity available on site with swell factor @ 40% 1.40A (B)	1400.00
	Total (sr.3+4)	4900.00cum(B)
5	Material /Muck to be used in Project:-	
(i)	Deduction of material required for the construction of dumping place in dry masonry wall/Edge wall,R/Wall B/Wall @ 42% of (B)	2058.00
(ii)	Less for material/Muck required for leveling of the proposed road for the construction @25% of (B)	1225.00
(iii)	Less for material /Muck required for the construction of the proposed road on the analogy of half cutting half filling @ 35% of (B)	1715.00
	Total :- (i)+(ii)+(iii)	4998.00(C)
6	Net material/Muck to dumped and adjust in site (B-C) in Cum	2.000

Rakesh Band
OJAS GRAM

Partner