

परियोजना का नाम:- जनपद बागेश्वर के विधानसभा क्षेत्र बागेश्वर के अन्तर्गत बैजनाथ-बागेश्वर मोटर मार्ग के किमी 0 15 से उडलगाँव तक मोटर मार्ग निर्माण कार्य।

भारत सरकार के पत्रांक 11/मिस0/618/2010/उ0प्र0,राज0, उत्तराखण्ड/11/58 दिनांक 16.04.14
साथ संलग्न प्रारूप के अनुसार मलवा निस्तारण योजना।

MUCK DISPOSAL PLAN

1. Calculation of muck to be generated. Swell factor has to be applied	6720.00 cum. As per item no. 1 of enclosed muck disposal plan.
2. Quantity of muck to be utilized in the project activities.	Approximate 85% i.e. 6400 cum. As per item no. 2 of enclosed muck disposal plan.
3. Balance quantity of muck which requires disposal/ Management plan.	320.00 cum, As per item no. 3 of enclosed muck disposal plan.
4. Carriage of muck from the muck generation site to the dumping site.	Provision for carriage of muck to muck disposal site is being made Rs. 14720.00 As per item no. 4 of enclosed muck disposal plan.
5. Ownership of land and the consent of land owners, in case muck disposal is proposed on non forest land. Photo graph & carrying capacity of proposed dumping site (Muck disposal site)	State land. (Private land not available) Muck dumping site proposed in khud side of the road in each km. for which extra area is being included in the land schedule. Muck disposal site shown in Google map. Carrying capacity of proposed dumping site is 320cum as per item no. 5(a) of enclosed muck disposal plan.
6. Development of dumping site- construction of retaining walls and other structure as per requirement of the site. The objective is to completely stop rollig down of the muck.	Provision for development and construction of retaining walls etc. in dumping site Rs. 5,04,576.00 is being made as per item no. 5(b) of enclosed muck disposal Hence total provisions for muck disposal will be made Rs. 6,20,211.00 As per item no. 6 of enclosed muck disposal plan.,
7 Rehabilitation of dumping site like leveling, planting of grass, shrubs and tree species	Dumping site selected in khud side of the proposed motor road. After construction of motor road plantation will be made by the Forest Department through the provisions of both site plantation fund to be deposited by this Department.
8 Re-clamation Plan	Taking 20% of item No. 5(b) i.e. Rs 504576.00 = Rs. 100915.00

Note- Cost to be incurred on the above activities has to be given component wise. Detail of dumping site including length, width and height of structures to be executed must be mentioned.
Enclosed - Muck disposal plan.

Undertaking

I undertaking that -

- 1.
- 2.
- 3.

Muck management plan will be implemented by the user agency.
The proposed dumping site is located away from river/ Stream/ Nala.
Dumping site is not located in reserved forest

28/9/21
Junior Engineer
Provincial Division PWD
Bageshwar

28/9/21
Kamlesh chander
Assistant Engineer
Provincial Division PWD
सहभागी अभियन्ता
प्रान्तीय खण्ड लो0नि0वि0
बागेश्वर

28/9/21
Executive Engineer
Provincial Division PWD
अधीक्षक अभियन्ता
प्रान्तीय खण्ड लो.नि.वि.
बागेश्वर

परियोजना का नाम:- जनपद बागेश्वर के विधानसभा क्षेत्र बागेश्वर के अन्तर्गत बैजनाथ-
बागेश्वर मोटर मार्ग के किमी 0 15 से उडलगौव तक मोटर मार्ग
निर्माण कार्य।

MUCK DESPOSAL PLAN

- 1 Material received from hill side cutting
 $1/3 \times 1600 \times 6 \times (1+2)/2$ = 4800.00 Cum.
40 % for swell factor. = 1920.00 Cum
Grand total :- = 6720.00 Cum.
- 2 Total material (muck) used in motor road during construction - details as given below

S No.	ITEM	QUANTITY (Cum)
1.	R.R. Stone Masonary laid in 1:6	620
2.	R.R. Stone Masonary laid in dry	620
3.	Hand Packed Stone Filling	120
4.	Wire-crate Construction	80
5.	Parapet Construction	160
6.	Granular Sub-base/Base/Surface	200
7.	Muck utilized at site for road leveling undulation	3400
8.	RR stone masonry for construction of Dumping yard	1200
	Total nuck	6400

- 3 Balance material (muck) to be deposited in muck desposal site. = 320.00 Cum,
- 4 Cost of cartage of balance muck upto dumping site 320.00 Cum @ Rs. 46.00/Cm. = Rs. 14720.00

- 5 Location and capacity of muck dumping yard.


(a) Construction of R.R. dry wall including supply of all materials, labour and T&P etc. required for proper completion of the work as per PWD detailed specification.

Location	Size of dumping yard.	Qty.	Type of land
	Taking ht 2m	(in cum)	
In KM. 1	1x40x2	160	State Land
In KM. 1	1x40x2	160	State Land
	Total = 320		


- (b) Total cost of construction of dumpig yard (wirecrate) 320 cum @ 1576.80 per cum. = Rs. 5,04,576.00

(C) Re-clamation Plan- Taking 20% of item No. 5(b) i.e. Rs 504576.00 = Rs. 100915.00

6. Total Cost of muck desposal plan(4+5 (a)+(b) = Rs 6,20,211.00
7. Dumpig site selected in khud side of the proposed motor road. After construction of motor road plantation will be made by the Forest Department through the provisions of both side plantation fund to be deposited by this Department.


Junior Engineer
Provincial Division PWD
Bageshwar


Assistant Engineer
Provincial Division PWD
Bageshwar
प्रान्तीय खण्ड लो.नि.वि.
बागेश्वर


Executive Engineer
Provincial Division PWD
Bageshwar
प्रान्तीय खण्ड लो.नि.वि.
बागेश्वर

परियोजना का नाम:- जनपद बागेश्वर के विधानसभा क्षेत्र बागेश्वर के अन्तर्गत बैजनाथ-बागेश्वर मोटर मार्ग के किमी 0 15 से उडलगाँव तक मोटर मार्ग निर्माण कार्य।

स्वामित्व एवं अनापत्ति प्रमाण पत्र

राज्य योजना के अन्तर्गत जनपद बागेश्वर में बैजनाथ-बागेश्वर मोटर मार्ग के किमी 0 15 से उडलगाँव तक मोटर मार्ग निर्माण में उत्पादित होने वाले मलवे के निस्तारण हेतु लोक निर्माण विभाग द्वारा उक्त मार्ग के किमी 0 1 में राज्य सरकार की सिविल सोयम भूमि (श्रेणी-9(3)ड बं0का0आ0) मलवा एकत्रीकरण हेतु प्रस्तावित की गयी है जिसका क्षेत्रफल लैन्ड शैडयूल में सम्मिलित है। अतः जनहित में सड़क के किनार खड्ड साईड में रिक्त भूमि पर दीवाल लगा कर मलवा एकत्रित करने में राजस्व विभाग को कोई आपत्ति नहीं है।

राजस्व उप निरीक्षक
राजस्व उप निरीक्षक जनपद बागेश्वर
क्षेत्र... रणारण
तहसील... बागेश्वर
जिला-बागेश्वर

जनपद बागेश्वर
तहसीलदार
तहसीलदार बागेश्वर
बागेश्वर

उप जिलाधिकारी
बागेश्वर