

## Project Abstract

Name of project :- IWMP-12	Year :-2010-11	Mega WC No. :- WR-06	Dist. Name :-AMRAVATI
Project Period :- 2010-11 TO 2015-16	Block :-CHANDUR RLY	Name of The P.I.A. :- T.A.O CHANDUR RLY	Date Of Approval Of D.P.R / Revised D.P.R. By SLNA :-
<b><u>Details Of Project</u></b>			
Geographical Area :- 4673.90	Proposed Treatment Area (He.) :- 3887.81	Treated Area :- 3887.81	Sanctioned Ammount (Rs In Lakh ) :- 466.53
No. & Name Of Grampanchayat Covered :- 3	:- SHIRAJGAON KORDE, MANDWA, TEMBHURNI		
No. & Name Of Village Covered :- 9	Nos. :- SHIRAJGAON KORDE, LASNAPUR, TEMBHURNI, MINLA, AMDORI, MANDWA		
No. & Name Of Micro WS covered :- 10	:-		
Expenditure Incurred in NRM Rs. In Lakh :- 181.96	Irrigation Potential Created (He.) :-		

## INTEGRATED WATERSHED MANAGEMENT PROGRAMME

Project No. :- 12

Project Completion Date :-

(Amount in Lacs)

Name Of Activity	Unit Ha/ Nos/ R.Me/ Cume.	As Per Sanctioned DPR / Revised DPR		Total Achievement		IWMP Achievement		convergence Achievement		Runoff conserved					
		P	F	P	F	Target		Target							
						Achievement	Achievement	Achievement	Achievement						
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
<b>eed Treatment</b>															
Continuous Contour Trenches	Ha	47.87	8.38	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Deep CCT	Ha	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Recharge Trench	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Stone Bund	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Terracing	Ha	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Paddy Bunding	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Padkal	Nos.	0.90	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Compartment Bunding	Ha	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Graded Bunding	Ha	3768.47	130.14	2574.00	115.65	3359.00	130.14	2574.00	115.65	0.00	0.00	0.00	0.00	0.00	0.00
Renovation Old Bodi	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Farm Pond	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Well Recharge	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Horticultural Plantation	Ha	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Bund Plantation	Ha	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Afforestation	Ha	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Vegetative Bund	Ha	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
Other (Pl. Specify)		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
<b>Total Area Treatment</b>		<b>3816.34</b>	<b>138.52</b>	<b>2574.00</b>	<b>115.65</b>	<b>3359.00</b>	<b>130.14</b>	<b>2574.00</b>	<b>115.65</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>

Name Of Activity	Unit Ha/ Nos/ R.Me/ Cume.	As Per Sanctioned DPR / Revised DPR		Total Achievement		IWMP Ach. ment					convergence Achievement					Runoff conserve d TCM
		P	F	P	F	Target		Achievement		Target		Achievement				
						P	F	P	F	P	F	P	F			
2	3	4	5	6	7	8	9	10	11	12	13	14	15	16		
<b>rainage Line Treatment</b>																
Earthen Structure	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
Loose Boulder Structure	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
Gabian Structure	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
Sunken Pond	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
Recharge Trench	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
Earthen Nala Bandh	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
nent Nala Bund With Deeping	Nos.	1.00	14.17	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
Diverison Bund	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
Nala Bank Stabilization	Nos.	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
Nala bund Deepning	Nos.	29.00	98.24	24.00	66.31	29.00	98.24	24.00	66.31	0.00	0.00	0.00	0.00	0.00		
Other (Pl. Specify)		1.00	5.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		
<b>Total Drainage line Treatment</b>		<b>31.00</b>	<b>117.41</b>	<b>24.00</b>	<b>66.31</b>	<b>29.00</b>	<b>98.24</b>	<b>24.00</b>	<b>66.31</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>		
<b>Total (A+B)</b>		<b>3847.34</b>	<b>255.93</b>	<b>2598.00</b>	<b>181.96</b>	<b>3388.00</b>	<b>228.38</b>	<b>2598.00</b>	<b>181.96</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>		