




Muck Disposal Exercise Index

- 1 E/O Wadda Tarkeshwar Motor Road in km 6 to Malara Bada Motor Road Under District Plan Muck Disposal - Annexure-1
- 2 Detail of Muck Disposal Yards with Land owner Details . Annexure-2


J.E


AE
सहायक अभियन्ता
ग्राम - २०० म. वि.
लैन्सडोन (गढवाल)


अधिसारी अभियन्ता
ग्रामीय कार्य २०० म. वि.
लैन्सडोन



Annexure-2

Name of work :- Muck Disposal Plan for E/O Wadda Tarkeshwar Motor Road km 6 to Malara Bada Under District Plan

Detail of Muck Disposal Yards with Land owner Details

Chainage	Name of land owner	Area of land in Hect.	in Sqm.	Land Area being used for Dumping yard	Co-ordinates of Yards		
						Longitude	Latitude
ch. 0.000 to 0.050	Uttrakhand Gov. Civil Land	0.060	600.00	500.00	Point-1	78° 48' 36.82" E	29° 50' 50.29" N
Ch. 0.500 to 0.550	Uttrakhand Gov. Civil Land	0.060	600.00	500.00	Point-2	78° 48' 37.32" E	29° 50' 45.34" N
		0.12	1200.00	1000.00			

0.12 Hect.

JE

AE

सहायक अभियन्ता
ग्रामीण स. न. नि. वि.
लैसडीन (गढ़वाल)

कृषिसाक्षी अभियन्ता
ग्रामीण स. न. नि. वि.
लैसडीन

Annexure-1


Name of work :- Muck Disposal Plan for E/O Wadda Tarkeshwar Motor Road km 6 to Malara Bada Under District Plan					
Total Qty. of excavated material 0.925 Km					
		$1/2 \times 0.925 \times 3.00 \times 4.00 (\text{avg. ht.}) =$		5550.00	CUM
Add 40% for swell factor				2220.00	CUM
				7770.00	CUM
Disposal and use of material					
1	R.R.stone masonry laid in 1:6 C/S mortar	700.00	cum		
2	R.R.stone masonry laid dry	700.00	cum		
3	H.P Stone filling	250.00	cum		
4	Const. of wirecrate walls =	400.00	cum		
5	Soling	350.00	cum		
6	Const. of Parapet =	20.00	cum		
Total		2420.00	cum		
Material to be disposed =		7770.00	-2420.00	5350.00	Cum
2 dumping zone possible					
Qty. of maluwa/dumping point		2675.00	2675.00	Cum/Dumping yard	


Capacities of Dumping Yards


Sr. No.	Size of Dumping Yard	Type of Land	Capacity of dumping Yard (cum)		
1	75.00x8.00x4.50	Civil Land	2700.00	cum	
2	75.00x8.00x4.50	Civil Land	2700.00	cum	
Total			5400.00	cum	

Summary of Disposal

Total Dabries		Reused material for road construction	Material disposal by cartage	Total disposal in dumping yards	Balance Dabries	
5350.00	cum	2420.00	5350.00	5350.00	0.00	


J.E.


A.E.
सहायक अभियन्ता
ग्राम, ... ने.वि.
लैन्सडन (गढ़वाल)


अभिजाती अधिकारी
ग्रामीण कार्य को. नि. वि.
लैन्सडन


अभिजाती