



भारतीय राष्ट्रीय राजमार्ग प्राधिकरण

(सड़क परिवहन और राजमार्ग मंत्रालय)

National Highways Authority of India

(Ministry of Road Transport & Highways)

परियोजना कार्यान्वयन इकाई, बीकानेर

Project Implementation Unit, Bikaner

सी-38, सादुलगंज, बीकानेर (राजस्थान)-334002

C-38, Sadulganj, Bikaner (Raj)-334002

दूरभाष / Phone : 0151-2224477

फैक्स / Fax : 0151-2224077

ई-मेल / E-mail : bikaner@nhai.org

nhai@bikaner@gmail.com

UNDERTAKING REGARDING EXISTING ROAD

As per record submitted by BRO / PWD vide following letters of BRO & PWD :

BRO Letter no.:

1. 2007/BHARATMALA/13/E-2 dated 28.08.2018
2. 2172/B-M/27/E2 dated 16.10.2018

PWD Letter no. : 2086 dated 27.12.2017

It is certified that existing road stretch proposed for upgradation under Bharatmala Pariyojna in the state of Rajasthan is in existence since before the year 1980;

Existing Road Stretch:- Khajuwala - Poogal & Poogal - Dantour - Jaggasar - Gokul - Goddu- Ranjitpura - Charanwala - Naukh - Bap.

Date : 22/08/2019

परियोजना निदेशक/Project Director
भारतमाला प.का.ई. बीकानेर/NHAI, PIU, Bikaner

परियोजना निदेशक/Project Director
भारतमाला प.का.ई. बीकानेर/NHAI, PIU, Bikaner

HANDING/TAKING OVER OF ROAD
ROAD PUGAL HEAD - KHAJUWALA
FROM KM 36.000 TO KM 83.300 (NET LENGTH OF ROAD 47.300 KMS)

1. We have jointly inspected the road stretch for Handing/Taking over of road sector from Km 36.000 to Km 83.300 (Net Length of road 47.300 kms)

2. Road History:-

The road Nursar-Pugal-Khajuwala (83.300 Kms long) was constructed by State PWD in two parts namely Nursar-Pugal (Km 30.00 to Km 80.700) and Pugal-Khajuwala (Km 80.770 to Km 113.300). Subsequently the road sector Pugal-Khajuwala and Nursar-Pugal was taken over by BRO for further maintenance during 1972 and 1977 respectively. Through the road starts from Bikaner, the maintenance task between Km 0.000 to Km 30.000 (i.e. upto Nursar) is being entrusted with state PWD.

3. OBLIGATORY POINTS:-

- | | | |
|---------------|---|------------|
| (a) Km 36.000 | - | Pugal Head |
| (b) Km 51.000 | - | Pugal |
| (c) Km 67.000 | - | 1 Adm |


परियोजना निदेशक/Project Director
भारतप्रा प.का.ई. बीकानेर/NHAJ, PIU, Bikaner

4. SPECIFICATIONS:-


- (a) Formation
- (i) Right of way : 12.00mtr (Being State Highway Right of way may please be considered 25.00 Mtr. However, no land record held with this unit.)
- (ii) Formation width : 12.00mtr
- (b) Carriage width
- (i) Carriage way : 7.00mtr
- (c) Pavement works
- (i) Sub base : GSBC 10 cm thick in two layer
- (ii) Base Course : WMM 7.50 cm thick in two layer over WMM 10 cm thick
- (iii) Wearing Course : AC 4.0 cm thick over DBM 7.5 cm
- (d) Bridges
- (i) km 36.200 : 47.75 mtr Multi span RCC slab Bridge having 70 R load class.
- (ii) km 64.400 : 7.40 mtr Single span RCC slab Bridge having 70 R load class.
- (iii) Km 67.100 : 9.80 mtr Single span RCC slab Bridge having 70 R load class.
- (e) Copies of all Govt sanction/issued : Nil
- (f) Land acquisition details : Nil
- (g) Year of last re-surfacing done : Nil
- (h) Road Register : photocopy will be sent later


परियोजना निदेशक/Project Director
भारतप्रा प.का.ई. बीकानेर/NHAJ, PIU, Bikaner

5. Details of Govt. sanctions accorded on this road is as under :-

S/No	Job No	Name of work	Amount Rs.
1	1151/89	Construction/Improvement of road sector Noorsar – Pugal Head from Km 0.000 to Km 36.400 on Road Noorsar – Pugal - Khajuwala (Net length of road 36.400 Kms) to NHDL specification.	638.28 Lacs
2	1151/93	Surfacing works on road sector Noorsar Pugal Head from Km 0.000 to Km 36.400 on Road Noorsar – Pugal - Khajuwala (Net length of road 36.400 Kms) to NHDL specification.	2351.69 Lacs
3	1151/98	Construction/Improvement of road sector Pugal Head to 1ADM from Km 36.400 to Km 68.300 on Road Noorsar – Pugal - Khajuwala (Net length of road 31.900 Kms) to NHDL specification.	2320.82 Lacs
4	1151/87	Construction/Improvement of road sector Khajuwala - to 1ADM from Km 83.300 to Km 68.300 on Road Noorsar – Pugal - Khajuwala (Net length of road 15.000 Kms) to NHDL specification.	568.20 Lacs
5	1151/94	Surfacing works of road sector Khajuwala - to 1ADM from Km 83.300 to Km 68.300 on Road Noorsar – Pugal - Khajuwala (Net length of road 15.000 Kms) to NHDL specification.	991.83 Lacs

Handed over by


Kailash Chand
AE (Civ)


परियोजना निदेशक/Project Director
भारत प्रा. प. का. ई., बीकानेर/NHAI, PIU, Bikaner

Taken over by


29/08/2018
(S. ANIL RAM)
DGM (TECH)
NHAI
BIKANER

4/3


परियोजना निदेशक/Project Director
भारत प्रा. प. का. ई., बीकानेर/NHAI, PIU, Bikaner


(Satya Dev Singh)
Lt Col
Officer Commanding
101 RCC (GREF)

95 Road Constr Coy (GREF)
PIN: 930095
C/o 56 APO

2007/Bharatmala/13 /E2


28 Aug 2018

To,

The Project Director
NHAI, PIU-Bikaner
C-38, Sadulganj, Bikaner (Raj)-334002

HANDING/TAKING OVER OF ROAD UNDER BHARATMALA PARIYOJNA

1. Please refer your letter No : 13043/1/2015/1/Bharatmala/4330 dated 23 Aug 2018.
2. Handing/taking over note in respect of road Bap-Bikampur is forwarded herewith for further necessary action please.


(P K J P Singh)
EE (Civil)
Officer Commanding

Encls : Two Sheets

Copy To :-

1. HQ 45 BRTF
PIN : 930 045 : For information please.
C/O 56 APO

DQM (C) - SR

29/08/18


परियोजना निदेशक/Project Director
भाराराज प.का.ई., बीकानेर/NHAI, PIU, Bikaner


परियोजना निदेशक/Project Director
भाराराज प.का.ई., बीकानेर/NHAI, PIU, Bikaner




(4)


MEMORANDUM OF UNDERSTANDING

1. In compliance to the HQ 45 BRTF letter No 2036/Bharatmala/68/E2 dated 22 Jun 2018 and office of the NHAI, PIU-Bikaner, C-38, Sadulganj, Bikaner (Raj)-334002, letter No 13043/1/2015/1/Bharatmala/4330 dated 23 Aug 2018, I hereby handover the road Bap-Bikampur to NHAI as per enclosed annexure.

(Handed over by)


AE/AEC Capt. 28/8/2018
Second-in-Command
For Charge Commanding
95 RCC (BRTF)

(Taken over by)


Atay Singh
Manager (Tech)
NHAI- PIU Bikaner

Encls : Annexure-I


परियोजना निदेशक/Project Director
भारतमाला प.का.ई. बीकानेर/NHAI, PIU, Bikaner


परियोजना निदेशक/Project Director
भारतमाला प.का.ई. बीकानेर/NHAI, PIU, Bikaner

ROAD DATA

ROAD BAP-BIKAMPUR

- 1. Name of Road : Bap-Bikampur
- 2. Length : 43.785 Kms
- 3. Villages & Town : Munchitya, Shevera, Nokh & Bikampur
- 4. Bridges : 49.80 Mtr Span Pmt Br at Km 43.46
- 5. Culverts :

S/No	Loc (Km)	Type of Str	Span (Mtr)
1	3.850	RCC Culvert	2.00
2	4.050	RCC Culvert	2.00
3	4.250	RCC Culvert	2.00
4	10.380	RCC Culvert	2.72
5	17.000	RCC Culvert	2.72
6	18.678	RCC Culvert	2.72
7	20.664	RCC Culvert	2.72
8	21.061	RCC Culvert	2.72

- 6. Causeways :

S/No	Loc (Km)	Type of Str	Span (Mtr)
1	0.848	Cause Way	18.40x7.30
2	4.131	Cause Way	18.40x7.30
3	4.386	Cause Way	16.00x7.10
4	5.000	Cause Way	98.00x7.10
5	6.800	Cause Way	18.30x8.20
6	20.100	Cause Way	18.30x8.20
7	22.440	Cause Way	18.30x8.20
8	34.793	Cause Way	24.60x8.20

- 7. Specification : Formation Width-7.32 Mtr
Carriage Way Width-3.66 Mtr
GSBC-15 Cm Th
WBM-7.50 Cm Th
PC-2.50 Cm Th
Shoulder-1.00 Mtr earthen shoulder on both side


परियोजना निदेशक / Project Director
भारतमार्ग प.का.ई., बीकानेर / NHA, PIU, Bikaner

- 8. General : Maint grant of Class-9 Specification



- 9. Sand dunes : Between Km 1 & 2, 15 & 16, 24 & 25 and 26 & 27


परियोजना निदेशक / Project Director
भारतमार्ग प.का.ई., बीकानेर / NHA, PIU, Bikaner

- 10. History of Road : This road was taken over from Rajasthan PWD during the year 1972 for improvement and maintenance.


- 11. ROW : 30.00 Mtr Width


(Handed over by)

(Taken over by)


AE/AEE/GOVT
Second-In-Command
For Officer Commanding
95 RCC (GREF)
28/8/2018

COUNTERSIGNATURE


(PKJP SINGH)
EE (CM)
Officer Commanding


Atay Singh
Manager (Tech)
NHA - PIU Bikaner