

**UTTARAKHAND**

LOK NIRMAN VIBHAG

3rd CIRCLE P.W.D. PITHORAGARH





PROVINCIAL DIVISION P.W.D

PITHORAGARH

***Name Of Work : Muck Disposal Plan For Construction Of Lachair to Katyani Motar Road  
State Sector (length 10.000 km )***

**ESTIMATED COST                      47.52                      LAC**

**LIST OF OFFICERS**

Sl. NO.	NAME	DESIGNATION	FULL SIGNATURE
1	Er. Harshit Joshi	J. Engineer	
3	Er. H.S. Bathyal	Asstt. Engineer	
4	Er. H. Bhandari	Jr.Engineer (T)	
5	Er. N. C. Joshi 	Executive.Engineer	

## **Specifications**

***Name Of Work : Muck Disposal Plan For Construction Of Lachair to Katyani Motar Road  
State Sector (length 10.000 km )***

All the works shall be carried out as per detailed specifications of Public Works Department (Uttarakhand) and circulars issued by the Chief Engineer from time to time.



Junior Engineer

P.D.PWD Pithoragarh



Assistant Engineer

P.D.PWD, Pithoragarh



Executive Engineer

P.D.PWD Pithoragarh

**Name Of Work : Muck Disposal Plan For Construction Of Lachair to Katyani  
Motar Road State Sector (length 10.000 km )**

Sr no	Discription of Item	Quantity	Unit	Remark
1	Material recived from hill site cutting 1/2x12000x1.5x1.5=	13500.00	cum	
2	add 40% for swell factor	5400.00	cum	
3	Total quantity for disposal	<b>18900.00</b>	<b>cum</b>	

**Reuse and disposal of material**

1	RR stone masonry laid in 1:6 cement and sand mortar for Retaining wall 24% of total material	4536.00	cum	
2	RR stone masonry laid dry for Breast wall 24% of total material	4536.00	cum	
3	Hand packed Stone filling Behind Retaing wall and Breast wall 24% of R/wall and breast=(a+b)x24%	2177.28	cum	
4	Construction of wire crate Total quantity used in Dumping yard	2211.75	cum	
5	Construction of parapet (1x100x12x2x0.4 5x0.60)=	540.00	cum	
6	Granular sub base (1x10x200x4.15x0.12)=	996.00	cum	
7	Improvement of Road grade (1x10x200x2x0.50)	2000.00	cum	
	Total material used	<b>16997.03</b>	<b>cum</b>	
	material disposed by cartage to dumping yards	<b>1902.97</b>	<b>cum</b>	

*P. Soshi*

Junior Engineer  
Pro. Div. P.W.D  
Pithoragarh

*[Signature]*

Assistant Engineer  
Pro. Div. P.W.D  
Pithoragarh

*[Signature]*

Executive Engineer  
Pro. Div. P.W.D  
Pithoragarh

**Name Of Work : Muck Disposal Plan For Construction Of Lachair to Katyani Motar Road State Sector (length 10.000 km )**

**Details of Muck Disposal Yards with Land Owner Detail**

Sr. no	Chainage	Name of Land owner	Land in Hect	Land in Sqm	Land area being used for dumping yard(sqm)	Latitude	Longitude
1	Ch. 0.035 to 0.179	State forest land (Uttarakhand Govt.)	0.0144	144.00	144.00	29°37'16.39"N	80°17'47.48"E
2	Ch. 1.475 to 1.559	State forest land (Uttarakhand Govt.)	0.0084	84.00	84.00	29°37'27.018"N	80°18'0.81"E
3	Ch. 3.525 to 3.663	State forest land (Uttarakhand Govt.)	0.0138	138.00	138.00	29°37'53.36"N	80°18'3.94"E
4	Ch. 5.075 to 5.138	State forest land (Uttarakhand Govt.)	0.0063	63.00	63.00	29°37'59.25"N	80°18'10.03"E
5	Ch. 6.625 to 6.811	State forest land (Uttarakhand Govt.)	0.0186	186.00	186.00	29°37'28.82"N	80°18'35.81"E
6	Ch. 7.348 to 7.500	State forest land (Uttarakhand Govt.)	0.0152	152.00	152.00	29°37'15.47"N	80°18'58.99"E
7	Ch. 11.221 to 11.305	State forest land (Uttarakhand Govt.)	0.0084	84.00	84.00	29°36'49.43"N	80°20'44.28"E
8	Ch. 11.868 to 12.000	State forest land (Uttarakhand Govt.)	0.0132	132.00	132.00	29°36'35.94"N	80°20'34.89"E
		<b>Total</b>	<b>0.0983</b>	<b>983.0000</b>	<b>983.0000</b>		

*Gushal*

Junior Engineer  
Pro. Div. P.W.D  
Pithoragarh

*Ally*

Assistant Engineer  
Pro. Div. P.W.D  
Pithoragarh

*Ally*

Executive Engineer  
Pro. Div. P.W.D  
Pithoragarh



# Muck Disposal Plan

Name Of Work : Muck Disposal Plan For Construction Of Lachair to Katyani Motar Road State  
Sector (length 10.000 km )

## Summary of Results

1 The quantity of material received from hill side cutting -=	18900.00 cum
(Sheet sttached on page no. of Muck disposal estimate )	
2 The quantity of material used in various items =	16997.03 cum
(Sheet sttached on page no. of Muck disposal estimate )	
3 The remaining quantity of muck for dumping i/c swell factor	1902.97 cum
(Sheet sttached on page no. of Muck disposal estimate )	
4 Numbers of dumping yards needed for the dumping of muck	6.00 Nos
(i) In state forest land =	nil Nos
(ii) In Nap Land =	
(Sheet sttached on page no. of Muck disposal estimate )	
5 Carring capacity of dumping yards with dimensions & coordinates	
Area in hect	0.098
In state forest land =	Quantity 1966.00 cum
(ii) In Nap Land =	0 cum
	1966.00 cum
(Sheet sttached on page no. of Muck disposal estimate )	
6 Land ownership Reports (Nap Land)	
(Sheet sttached on page no. of Muck disposal estimate )	
7 Amount for Construction of Dumping Yards	34.58 Lacs
(i) In state forest land =	0 Lacs
(ii) In Nap Land =	
(Sheet sttached on page no. of Muck disposal estimate )	
8 Cost of Vegetation Plantation in Civil Soyam Land =	12.00 Lacs
(Sheet sttached on page no. of Muck disposal estimate )	
9 Total Amount in Civil Soyam Land =	34.58 Lacs
(i) Cost of construction of dumping Yards =	12.00 Lacs
(ii) Cost of Vegetation Plantation =	
	Total 46.58
Add 2% for Incidental Charges	0.93
	Total 47.51

  
J.E.

  
A.E.

  
E.E.

**Name Of Work : Muck Disposal Plan For Construction Of Lachair to Katyani Motar Road State Sector (length 10.000 km )**

**Summary of Debris disposal**

Sr. no	Total debris	Reused material for road construction	Material disposed by Cartage	Total disposal in dumping zone	Balance debris
1	189000.00	16997.03	1902.97	1966.00	Nil

**Location and quantity of debris for disposal**

Sr. no	Location of dumping yards	Size of dumping yards	Type of land	Capacity of dumping yards	Remark
1	Ch. 0.035 to 0.179	72 x2x2	State forest land (Uttarakhand Govt.)	288.00	कुल अधिग्रहित वन भूमि की चौड़ाई = 9.00 मी०
2	Ch. 1.475 to 1.559	42 x2x2	State forest land (Uttarakhand Govt.)	168.00	मोटर मार्ग में प्रयुक्त वन भूमि की चौड़ाई = 6.00 मी०
3	Ch. 3.525 to 3.663	69 x2x2	State forest land (Uttarakhand Govt.)	276.00	कुल अधिग्रहित वन भूमि की चौड़ाई = 9.00 मी०
4	Ch. 5.075 to 5.138	31.5 x2x2	State forest land (Uttarakhand Govt.)	126.00	कुल अधिग्रहित वन भूमि की चौड़ाई = 6.00 मी०
5	Ch. 6.625 to 6.811	93 x2x2	State forest land (Uttarakhand Govt.)	372.00	मोटर मार्ग में प्रयुक्त वन भूमि की चौड़ाई = 6.00 मी०
6	Ch. 7.348 to 7.500	76 x2x2	State forest land (Uttarakhand Govt.)	304.00	कुल अधिग्रहित वन भूमि की चौड़ाई = 9.00 मी०
7	Ch. 11.221 to 11.305	42 x2x2	State forest land (Uttarakhand Govt.)	168.00	मोटर मार्ग में प्रयुक्त वन भूमि की चौड़ाई = 6.00 मी०
8	Ch. 11.868 to 12.000	66 x2x2	State forest land (Uttarakhand Govt.)	264.00	कुल अधिग्रहित वन भूमि की चौड़ाई = 9.00 मी०
			<b>Total</b>	<b>1966.00</b>	

*Roshi*  
Junior Engineer  
Pro. Div. P.W.D  
Pithoragarh

*Abul*  
Assistant Engineer  
Pro. Div. P.W.D  
Pithoragarh

*0*  
Executive Engineer  
Pro. Div. P.W.D  
Pithoragarh

Name Of Work : Muck Disposal Plan For Construction Of Lachair to Katyani Motar Road State Sector (length 10.000 km )

## PROPOSAL PLAN FOR MUCK DUMPING

HILL SIDE

Breast Wall

ROW = 9.00 Mtr

D.Y.

ROAD WIDTH = 6.00 MT

WIDTH = 3.00 MT

Drain

KUD SIDE

Wire Crate

MUCK

*Prashant*

Junior Engineer  
Pro. Div. P.W.D  
Pithoragarh

*Old*

Assistant Engineer  
Pro. Div. P.W.D  
Pithoragarh

*Q*

Executive Engineer  
Pro. Div. P.W.D  
Pithoragarh



## Detail of Measurement

**Name of Work : Muck Disposal Plan For Construction Of Lachair to Katyani Motar Road State Sector (length 10.000 km )**

S. No.	Item	No	L (m)	B(m)	H(m)	QTY
1	<b>Excavation in foundation</b> for structure as per drawing and technical specification clause 305.1 including setting out construction of shorting and bracing, removal of stumps and other deleterious material and disposal up to 50mt, dressing of sides and bottom and backfilling in trenches with excavated material( ref 11.20-300)					
	Ch. 0.035to 0.179	1x1/2	72.00	1.50	0.30	16.20 cum.
	Ch. 1.475to 1.559	1x1/2	42.00	1.50	0.30	9.45 cum.
	Ch.3.525to 3.663	1x1/2	69.00	1.50	0.30	15.53 cum.
	Ch.5.075 to 5.138	1x1/2	31.50	1.50	0.30	7.09 cum.
	Ch.6.625 to 6.811	1x1/2	93.00	1.50	0.30	20.93 cum.
	Ch.7.348 to 7.500	1x1/2	76.00	1.50	0.30	17.10 cum.
	Ch.11.221to 11.305	1x1/2	42.00	1.50	0.30	9.45 cum.
	Ch.11.868to 12.000	1x1/2	66.00	1.50	0.30	14.85 cum.
					<b>G.Total</b>	<b>110.60 cum.</b>
2	<b>Providing and laying of boulder apron laid in wire crates</b> with 4mm dia G.I. Wire conforming to IS : 280 & IS : 4826 in 100mm x 100mm mesh (woven diagonally) including 10% extra for laps and joints laid with stone boulders weighting not less than 25 Kg each as per drawing and technical specification of PWD and as directed by Engineer in charge.					
	Ch. 0.035to 0.179	1x2	72.00	1.50	1.50	324.00 cum.
	Ch. 1.475to 1.559	1x2	42.00	1.50	1.50	189.00 cum.
	Ch.3.525to 3.663	1x2	69.00	1.50	1.50	310.50 cum.
	Ch.5.075 to 5.138	1x2	31.50	1.50	1.50	141.75 cum.
	Ch.6.625 to 6.811	1x2	93.00	1.50	1.50	418.50 cum.
	Ch.7.348 to 7.500	1x2	76.00	1.50	1.50	342.00 cum.
	Ch.11.221to 11.305	1x2	42.00	1.50	1.50	189.00 cum.
	Ch.11.868to 12.000	1x2	66.00	1.50	1.50	297.00 cum.
					<b>G.Total</b>	<b>2,211.75 cum.</b>
3	<b>Vegetation Plantation .</b>	12.000			1	100000 km

*Goswami*  
Junior Engineer  
Pro. Div. P.W.D  
Pithoragarh

*Q. H.*  
Assistant Engineer  
Pro. Div. P.W.D  
Pithoragarh

*Q*  
Executive Engineer  
Pro. Div. P.W.D  
Pithoragarh





PWD UTTARAKHAND  
SCHEDULE OF RATES

SOR :- MISCELLANEOUS  
For Block 53 Kanali Chhina

Year :- FY. 2018-19  
Effective From:-01-May-2018

Sl. No.	Description	Rate	Unit
---------	-------------	------	------

**CHAPTER-1 - General Items**

1-1	Earthwork in Hill Road (Hill Side Cutting)		
1-1-1	Excavation in soil in Hilly Area by mechanical means		
1-1-1-A	Excavation in soil in Hilly Area by mechanical means Without using Dozer including cutting and trimming of side slopes and disposing of excavated earth with a lift upto 1.5 m and a lead upto 20 m as per Technical Specification Clause 1603.1	62.50	Cum
1-1-1-B	Extra for Every Additional Lift of 1.5 m or Part thereof	21.30	Cum
1-1-2	Excavation in Hilly Areas in Ordinary Rock by mechanical means not requiring blasting (With out Dozer)		
	Excavation in hilly area in ordinary rock not requiring blasting by mechanical means without using Dozer including cutting and trimming of slopes and disposal of cut material with a lift upto 1.5 m and lead upto 20 m as per Clause 1603.2.	95.00	Cum
1-1-3	Excavation in Hilly Areas in Hard Rock requiring blasting		
1-1-3-A	Excavation in hilly areas in hard rock requiring blasting, by mechanical means without using Dozer, lift upto 1.5 m and disposal of excavated rock upto a lead of 20 m as per Clause 1603.2.	269.10	Cum
1-1-3-B	Extra for Every Additional Lift of 1.5 m or Part thereof	41.80	Cum
1-2	Excavation in foundation for retaining, breast walls etc, in all types of soils and rocks including all lead, lift and disposal of surplus material as per direction of engineer - in - charge, as per drawing and technical specifications Clause 305.1 of MORD Specification	323.50	Cum
1-3	Random Rubble Stone Masonry laid Dry, in breast walls, retaining walls, etc. including supply of all material, labour, T&P and royalties etc. complete as per drawing and technical specifications Clauses 702, 704, 1202 & 1203 of MORD Specification	1,901.80	Cum
1-4	Random Rubble Stone Masonry laid in 1:6 cement and sand mortar, in breast walls, retaining walls, parapets, scuppers, etc. including supply of all material, labour, T&P and royalties etc. complete as per drawing and technical specifications Clauses 702, 704, 1202 & 1203 of MORD Specification	3,416.50	Cum
1-5	Hand Packed stone filling in back of walls including cost of all materials, royalty, T&P etc. complete as per direction of Engineer-in- charge. (As per PWD Uttarakhand specifications)	727.00	Cum
1-6	Construction of coolie walling including supply of all material, labour, T&P etc. required for proper completion of the work as per direction of Engineer-in- charge. (As per PWD Uttarakhand specifications)	1,270.90	Cum

P. Joshi

सहायक अभियन्ता  
प्रान्तीय खण्ड लोडिंग  
पिथौरागढ़



PWD UTTARAKHAND  
SCHEDULE OF RATES

SOR :- MISCELLANEOUS  
For Block 53 Kanali Chhina

Year :- FY. 2018-19  
Effective From:-01-May-2018

Sl. No.	Description	Rate	Unit
1-7	Providing and laying of wire crates 3.00x1.50x1.50 in size with GI wire conforming to IS: 280 & IS:4826 in 150mm x 150mm mesh laid with stone boulders. as per direction of Engineer-in- charge. (As per PWD Uttarakhand specifications)	1,547.50	Cum
1-7-1	GI wire 10 gauge BWG	1,729.30	Cum
1-7-2	GI wire 8 gauge BWG		
1-8	Providing and Laying of Mechanically Woven Double Twisted Hexagonal shaped Gabions (Zinc plus PVC coated), of size 3mX1mX1m with two diaphragms at 1m interval, having mesh opening 100mmx120 mm, mesh wire diameter 2.7mm/3.7mm, edge/selvedge wire diameter 3.4/4.4 mm and lacing wire diameter 2.2/3.2 mm. (The work includes filling boulders in the gabions).	7,515.00	No.
1-9	Providing and Laying of Mechanically Woven Double Twisted Hexagonal shaped Gabions of galvanized steel, of size 3mX1mX1m with two diaphragms at 1m interval, having mesh opening 100mmx120 mm, mesh wire diameter 3 mm for gabions, edge/selvedge wire diameter 3.9 mm and lacing wire diameter 2.2 mm. (The work includes filling boulders in the gabions).	7,696.80	No.
1-10	Clearance of land slides (Slip Clearance)		
1-10-1	Clearance of land slides in soil and ordinary rock by a bull-dozer D 80 A-12, 180 HP and disposal of the same on the valley side complete as directed by the Engineer-in-charge.	69.70	Cum
1-10-2	Clearing of land slide in hard rock requiring blasting for 50 per cent of the boulders and disposal of the same on the valley side (Using bull-dozer) complete as directed by the Engineer-in-charge.	112.10	Cum
1-10-3	Slip clearance (by manual means) of loose earth and other small loose materials including disposal complete as directed by the Engineer-in-charge.	193.50	Cum
1-10-4	Slip clearance (by manual means) of earth and boulders including disposal complete as directed by the Engineer-in-charge.	194.30	Cum
1-10-5	Slip clearance (by manual means) of boulders only including disposal complete as directed by the Engineer-in-charge.	207.90	Cum
1-11	Setting Out (Construction of Reference Pillars, Back Pillars and Job Pillars)		
1-11-1	Construction of reference pillars with RR 1:6 stone masonry and Plastered with 1:4 Mortar, (totally under ground) of length 200mm, width 200mm and height 300mm) as per Fig. 1600.1 (b) and Technical Specification Clause 1602.1 of MORD specifications.	55.50	No.

P. Joshi

सहायक अभियन्ता  
प्रान्तीय खण्ड लोअरिगद  
पिथौरागढ़



## Analysis of Rates

**Name Of Work : Muck Disposal Plan For Construction Of Lachair to Katyani Motar Road State Sector (length 10.000 km )**

Name		Road & Bridge Uttarakhand	Year		2018-2019
Rate Card		Block 56 Pithoragarh (Munakot)	Effective Date		1/5/2018
1	1-2	Excavation in Foundation for retaining, breast wall etc. in all type of soil and rocks including all lead, lift and disposal of surplus material as per direction of engineer-in-charge as per drawing and technical specifications Clause 305.1 of MORD specification			
			Cum	323.50	cum
2	1-7-1	Providing and laying of wire crate 3.00*1.50 in size with GI wire conforming to IS:280 & IS: 4826 in 150mm*150mm mesh laid with stone boulders, as per direction of engineer-in- charge.( As per PWD Uttarakhand Specifications)			
			Cum	1547.50	cum
		GI wire 10 Gauge BWG			
3		Vegitative Plantation	L.S	100000.00	km

Goshi

Junior Engineer  
Pro. Div. P.W.D.  
Pithoragarh

Qh

Assistant Engineer  
Pro. Div. P.W.D.  
Pithoragarh


Q


Executive Engineer  
Pro. Div. P.W.D.  
Pithoragarh


## Bill of Quantity

Name Of Work : Muck Disposal Plan For Construction Of Lachair to Katyani Motar Road  
State Sector (length 10.000 km )

Sl. No	Item of work	Quantity	Unit	Rate	Amount
1	<b>Excavation in foundation</b> for structure as per drawing and technical specification clause 305.1 including setting out construction of shorting and bracing, removal of stumps and other deleterious material and disposal up to 50mt,dressing of sides and bottom and backfilling in trenches with excavated material( ref 11.20-300)	110.60	cum.	323.50	<b>35779.10</b>
2	Providing and laying of boulder apron laid in <b>wire crates</b> with 4mm dia G.I. Wire conforming to IS : 280 & IS : 4826 in 100mm x 100mm mesh (woven diagonally) including 10% extra for laps and joints laid with stone boulders weighting not less than 25 Kg each as per drawing and technical specification of PWD and as directed by Engineer in charge.	2,211.75	cum.	1547.50	<b>3422683.13</b>
				<b>Total</b>	<b>3458462.23</b>
3	Vegitation Plantation .	12.00	km	100000.00	<b>1200000.00</b>
				<b>Total</b>	<b>4658462.23</b>
	<b>Add 2% for Incidental Charges</b>				<b>93169.24</b>
				<b>Total</b>	<b>4751631.47</b>

  
Junior Engineer  
Pro. Div. P.W.D.  
Pithoragarh

  
Assistant Engineer  
Pro. Div. P.W.D.  
Pithoragarh

  
Executive Engineer  
Pro. Div. P.W.D.  
Pithoragarh

पिथौरागढ़ जन विकाश  
पिथौरागढ़ जन विकाश



## Summary of Estimated Cost

**Name Of Work : Muck Disposal Plan For Construction Of Lachair to Katyani  
Motor Road State Sector (length 10.000 km )**

S.No.	Description	Amount In Lacs		
1-	Muck disposal Plan for Construction of Lachair to Katyani motor road under state sector	4751631.47		
		<b>4751631.47</b>		
		Say	47.52	Lacs

Goshi

Junior Engineer  
Pro. Div. P.W.D.  
Pithoragarh

AM

Assistant Engineer  
Pro. Div. P.W.D.  
Pithoragarh

Q

Executive Engineer  
Pro. Div. P.W.D.  
Pithoragarh

प्रजापति वन अधिकारी  
विशेषज्ञ वन प्रशासक



परियोजना विवरण :- माननीय मुख्य मंत्री घोषणा सं० 1710/2015 के अन्तर्गत जनपद पिथौरागढ़ के विधान सभा क्षेत्र डीडिहाट के अन्तर्गत लछैर से कटियानी मोटर मार्ग का नव निर्माण कार्य।



KM 1.000 MUCK POINT 'A'



KM 3.000 MUCK POINT 'B'

*Q*  
सहायक अभियन्ता  
प्रान्तीय खण्ड लो०नि०  
पिथौरागढ़  
*Goshi*

*4*  
अधिशासी अभियन्ता  
प्रान्तीय खण्ड लो०नि०  
पिथौरागढ़



**परियोजना विवरण :-** माननीय मुख्य मंत्री घोषणा सं० 1710/2015 के अन्तर्गत जनपद पिथौरागढ़ के विधान सभा क्षेत्र डीडिहाट के अन्तर्गत लछैर से कटियानी मोटर मार्ग का नव निर्माण कार्य।



K.M. 4.000 MUCK POINT 'C'

प्रान्तीय वन प्रणाली  
पिथौरागढ़ जिला प्रशासन



K.M. 6.000 MUCK POINT 'D'

सहायक अभियन्ता  
प्रान्तीय खण्ड लो०नि०  
पिथौरागढ़

(Pashu)

अधिशासी अभियन्ता  
प्रान्तीय खण्ड लो०नि०  
पिथौरागढ़

प्रान्तीय वन प्रणाली  
पिथौरागढ़



परियोजना विवरण :- माननीय मुख्य मंत्री घोषणा सं० 1710/2015 के अन्तर्गत जनपद पिथौरागढ़ के विधान सभा क्षेत्र डीडीहाट के अन्तर्गत लछैर से कटियानी मोटर मार्ग का नव निर्माण कार्य।



K.M. 7.000 MUCK POINT 'E'



K.M. 8.000 MUCK POINT 'F'

सहायक अभियन्ता  
प्रान्तीय खण्ड लो०नि०  
पिथौरागढ़

Goshi

अधिरासी अभियन्ता  
प्रान्तीय खण्ड लो०नि०  
पिथौरागढ़

राम केदार प्रसाद  
पिथौरागढ़



परियोजना विवरण :- माननीय मुख्य मंत्री घोषणा सं० 1710/2015 के अन्तर्गत जनपद पिथौरागढ़ के विधान सभा क्षेत्र डीडिहाट के अन्तर्गत लछैर से कटियानी मोटर मार्ग का नव निर्माण कार्य।



K.M. 12.000 MUCK POINT 'G'



K.M. 12.000 MUCK POINT 'H'

  
सहायक अभियन्ता  
प्रान्तीय खण्ड लो०नि०बि०  
पिथौरागढ़  
Goshi

  
अधिशाली अभियन्ता  
प्रान्तीय खण्ड लो०नि०बि०  
पिथौरागढ़

क्षेत्राधिकारी  
पिथौरागढ़