

परियोजना का नाम:-जनपद बागेश्वर में विधानसभा क्षेत्र बागेश्वर के अन्तर्गत
मोनियाँभ्योल-गुमची-भनार-भूमियागाड़-धार की टोली-सब्जी-
भेंसखाल-भोलाथल मोटर मार्ग निर्माण।

भारत सरकार के पत्रांक 11/मिस0/618/2010/उ0प्र0,राज0, उत्तराखण्ड/11/58 दिनांक 16.04.14
साथ संलग्न प्रारूप के अनुसार मलवा निस्तारण योजना।

MUCK DISPOSAL PLAN

1. Calculation of muck to be generated. Swell factor has to be applied	21001.00 cum. As per item no. 1 of enclosed muck disposal plan.
2. Quantity of muck to be utilized in the project activities.	Approximate 85% i.e. 17851 cum. As per item no. 2 of enclosed muck disposal plan.
3. Balance quantity of muck which requires disposal/ Management plan.	3150.00 cum, As per item no. 3 of enclosed muck disposal plan.
4. Carriage of muck from the muck generation site to the dumping site.	Provision for carriage of muck to muck disposal site is being made Rs, 1,73,250.00As per item no. 4 of enclosed muck disposal plan.
5. Ownership of land and the consent of land owners, in case muck disposal is proposed on non forest land. Photo graph & carrying capacity of proposed dumping site (Muck disposal site)	State Govt.Forest land. . (Private land not available) Muck dumping site proposed in khud side of the road in each km. for which 0.068 hect. extra area is being included in the land schedule. Muck disposal site shown in Google map. Carrying capacity of proposed dumping site is 740cum as per item no. 5(a) of enclosed muck disposal plan.
6. Development of dumping site- construction of retaining walls and other structure as per requirement of the site. The objective is to completely stop rollig down of the muck.	Provision for development and construction of retaining walls etc. in dumping site Rs. 1,12,200.00 is being made as per item no. 5(b) of enclosed muck disposal Hence total provisions for muck disposal will be made Rs. 2,85,450.00 As per item no. 6 of enclosed muck disposal plan.,
7 Rehabilitation of dumping site like leveling, planting of grass, shrubs and tree species	Dumping site selected in khud side of the proposed motor road.After construction of motor road plantation will be made by the Forest Department through the provisions of both site plantation fund to be deposited by this Department.
8 Re-clamation Plan fro Muck- Disposal	Taken Rs. 22,440.00 .

Note- Cost to be incurred on the above activities has to be given component wise. Detail of dumping site including length, width and height of structures to be executed must be meintioned.

Enclosed - Muck disposal plan.

Undertaking

I undertaking that -

- 1.
- 2.
- 3.

Muck management plan will be implemented by the user agency.
The proposed dumping site is located away from river/ Stream/ Nala.
Dumping site is not located in reserved forest

Junior/ Engineer
Provincial Division PWD
Bageshwar

Assistant Engineer
Provincial Division PWD
Bageshwar

Executive Engieer
Provincial Division PWD
Bageshwar

परियोजना का नाम:- जनपद बागेश्वर में विधानसभा क्षेत्र बागेश्वर के अन्तर्गत
मोनियाँभ्योल- गुमची-भनार-भूमियागाड़-धार की टोली-सब्जी-
भेंसखाल-भोलाथल मोटर मार्ग निर्माण।

MUCK DESPOSAL PLAN

- 1 Maerial received from hill side cutting
1/3 x 7500x 3x2+1.5/2 = 15000.70 Cum.
40 % for swell factor. = 6000.30 Cum
Grand total :- = 21001.00 Cum.

- 2 Total material (muck) used in motor road during construction – details as given below

S No.	ITEM	QUANTITY (Cum)
1.	R.R. Stone Masonary laid in 1:6	5733
2.	R.R. Stone Masonary laid in dry	5733
3.	Hand Packed Stone Filling	2345
4.	Wire-crate Construction	1173
5.	Parapet Construction	0
6.	Granular Sub-base/Base/Surface 00	2867
	Total Muck	17851

- 3 Balance material (muck) to be deposited in muck desposal site. = 3150.00 Cum.

- 4 Cost of cartage of balance muck upto dumping site 3150.00 Cum @ Rs. 55.00/Cm. = Rs. 1,73,250.00

- 5 Location and capacity of muck dumping yard.

(a) Construction of R.R. dry wall including supply of all materials, labour and T&P etc. required for proper completion of the work as per PWD detailed specification.

Location Size of dumping yard. Qty. (in cum)

In KM. 1	1x50x2x1.00	100
In KM. 2	1x80x2x1.00	160
In KM. 6	1x80x1x1.00	80

Total = 340

Type of land	Capacity of dumpig yard.
Van Panchayat	200 Cum
Van Panchaya	360 Cum
Civil Land	180 Cum
	740 Cum.

- (b) Total cost of construction of dumpig yard 340 cum @ 330.00 per cum.

= Rs. 1,12,200.00

- 6 Total Cost of muck desposal plan (4 + 5(b)) = Rs. 2,85,450.00

- 7 Re-Clamation Plan- Taking 20% of item No. 5(b) Rs. 1,12,200.00 = Rs. 22,440.00

- 8 Dumpig site selected in khud side of the proposed motor road. After construction of motor road plantation will be made by the Forest Department through the provisions of both side plantation fund to be deposited by this Department.

Junior Engineer
PD PWD Bageshwar

Assistant Engineer
PD PWD Bageshwar


Executive Engineer
PD PWD Bageshwar


परियोजना का नाम:- जनपद बागेश्वर में विधानसभा क्षेत्र बागेश्वर के अन्तर्गत मोनियोंभ्योल-गुमची-भनार-भूमियागाड़-धार की टोली-सब्जी- भेंसखाल-भोलाथल मोटर मार्ग निर्माण।


स्वामित्व एवं अनापत्ति प्रमाण पत्र

राज्य योजना के अन्तर्गत जनपद बागेश्वर में विधानसभा क्षेत्र बागेश्वर के अन्तर्गत मोनियोंभ्योल-गुमची-भनार-भूमियागाड़-धार की टोली-सब्जी-भेंसखाल-भोलाथल मोटर मार्ग निर्माण में उत्पादित होने वाले मलवे के निस्तारण हेतु लोक निर्माण विभाग द्वारा उक्त मार्ग के कि०मी० 6 में राज्य सरकार की सिविल सोयम भूमि मलवा एकत्रीकरण हेतु प्रस्तावित की गयी है जिसका क्षेत्रफल लैन्ड शैडयूल में सम्मिलित है। अतः जनहित में सड़क के किनारे खड्ड साईड में रिक्त भूमि पर दीवाल लगा कर मलवा एकत्रित करने में राजस्व विभाग को कोई आपत्ति नहीं है।

दिनांक


राजस्व उप निरीक्षक
जनपद-बागेश्वर


तहसीलदार
तहसीलदार गरुड
जनपद-बागेश्वर


उप जिलाधिकारी
जनपद-बागेश्वर (30 880)