

33

Name of the project:- Construction of Setting up of National Disaster Response Force (NDRF) Battalion at Tehsil Balh District Mandi
(HP)

Proposal Number:- FP/HP/Others/122895/2021
Date:- 18th Feb. 2021

MUCK MANAGEMENT PLAN

Sr.	Description	Quantity	
1.	Total Quantity of Muck being produced	315.00	Cum
2.	Deduction for useful stone @15%	47.25	
3.	Net Balance Quantity of Debris/Muck (1-2)	267.75	Cum (A)
4.	Quantity available on site with swell factor @ 25% of (A)	67	
	Total (sr.3+4)	334.75	Cum(B)
5.	Material /Muck to be used in Project:-		
(i)	Deduction of material required for the construction of place in dry masonry wall/Edge wall @ 30% of (B)	100.42	
(ii)	Less for material/Muck required for leveling of the proposed site for the construction of road R /wall B/wall etc @30%	100.42	
(iii)	Less for Material/ Muck required for the filling work on the analogy of half cutting and half filling method @40%	139.9	
	Total :- (i)+(ii)+(iii)	334.75	Cum(C)
6	Net material/Muck to dumped in dumping site (B-C) in Cum	0	

Total Muck to be Dumped:- 0 (Zero)

95
Deputy Conservator of Forest
Mandi Forest Division

[Signature]
District Engineer
District Forest Officer
Mandi District