



परियोजना का नाम	:- जनपद पौड़ी गढ़वाल में प्रधानमंत्री ग्राम सड़क योजना के अन्तर्गत द्वारीखाल से बरसूडी मोटर मार्ग (कि०मी० 0.00 से कि०मी० 0.500) के नव निर्माण हेतु वन भूमि हस्तान्तरण प्रस्ताव।
-----------------	---


मक डम्पिंग प्लान प्रमाण-पत्र

प्रस्तुत प्राक्कलन प्रधानमंत्री ग्राम सड़क योजना के अन्तर्गत द्वारीखाल से बरसूडी मोटर मार्ग (कि०मी० 0.00 से कि०मी० 0.500) के निर्माण के समय उत्सर्जित मलवे के निस्तारण हेतु गठित किया गया है। उत्सर्जित मलवे के निस्तारण हेतु स्थल चयन हेतु दिनांक 01/02/21 को संयुक्त निरीक्षण किया गया। मक डम्पिंग जोन (मलवा निस्तारण) हेतु चयनित भूमि नाप खेत में है।


कनिष्ठ अभियन्ता
पी०एम०जी०एस०वाई०-सिंचाई खण्ड
कोटद्वार
पौड़ी गढ़वाल


सहायक अभियन्ता
पी०एम०जी०एस०वाई०-सिंचाई खण्ड
कोटद्वार
पौड़ी गढ़वाल



अधिसासी अभियन्ता
पी०एम०जी०एस०वाई०-सिंचाई खण्ड
कोटद्वार
पौड़ी गढ़वाल


वन क्षेत्राधिकारी
वन क्षेत्राधिकारी
लैन्सडौन रेंज


प्रभागीय वनाधिकारी
लैन्सडौन वन क्षेत्राधिकारी
कोटद्वार (गढ़वाल)

Name of Work : Construction of Dwarikhal to Barsuri Motor Road (Stage-I) (KM 0.00 to KM 0.500)

Name of Block: Dwarikhal (Pauri)		Length: 0.500 KM	
Muck Received From Hill Side Cutting			
Sr.No.	Description of work	Quantity	Unit
	Material received from hill side cutting (672.70+452.77+74.93)	1200.4	Cum
	25% Extra	300.1	Cum
	Total	1500.5	Cum
Disposal and use of Material			
1	Material used for hill side pucca drain (1% of Quantity)	15.01	cum
2	R.R. Stone Mesonary laid in 1:5 (8% of Quantity)	120.04	cum
3	R.R. Stone Mesonary laid in Dry (12% of Quantity)	180.06	cum
4	Hand Packed Stone Filling (10% of Quantity)	150.05	cum
5	Construction of (2% of Quantity)+Muck Dumping W/C	30.01	cum
6	Construction of Parapet (3% of Quantity)	45.02	cum
7	Construction of Scupper and Catchpit (10% of Quantity)	150.05	cum
8	Making S/E, patri filling & Graident of Road etc. (20% of Quantity)	300.10	cum
	TOTAL	990.34	cum
	Material Disposal by Dumping Yard	510.16	cum


(A.E.)



Name of Work : Construction of Dwarikhal to Barsuri Motor Road (Stage-I) (KM 0.00 to KM 0.500)

Length: 0.500 KM

Name of Block: Dwarikhal (Pauri)

Muck Dumping Area of Nap Land

S. No.	Location of wire-Crates		Type of Land	No	Size of catchment area of wire-crates		Area (sqm)	Area (hect)
	X-section's	Latitude						
1	0/28	29.930249 N	NapLand	1	25	12	300.00	0000.030
							0300.000	0000.030


A.E. 1



Name of Work : Construction of Dwarikhal to Barsuri Motor Road (Stage-I) (KM 0.00 to KM 0.500)

TOTAL CARRYING CAPACITY OF DUMPING YARD

Length: 0.500 KM

Name of Block: Dwarikhal (Pauri)

Name of Block: Dwarikhah (Pauri)										Length: 0.300 Km	
S. No.	Location of wire-Crates			Type of Land	Size of catchment area of wire-crates				Quantity	Unit	
	X-section's	Latitude	Longitude		No	Length (m)	Width (m)	Height (m)			Unit (cum)
1	0/28	29.930249 N	78.638098 E	Nap Land	2/3	25.00	12.00	03.00	0600.00	Cum	
									0600.00	Cum	

Carrying Capacity of Dumping Yard

Total Quantity of material to be disposed to the dumping in yard

Say

0600.00

510.16

0089.84

Cum

(Signature)

(A.E.)

Muck Disposal Plan

Name of Work : Construction of Dwarikhal to Barsuri Motor Road (Stage-I) (KM 0.00 to KM 0.500)

Name of Block: Dwarikhal (Pauri)

Length: 0.500 KM

Summary of Results


1 The quantity of material received from hill side cutting = (Sheet attachad on page no. of Muck disposal estimate)	1500.50 Cum
2 The quantity of material used in various items = (Sheet attachad on page no of Muck disposal estimate)	990.34 Cum
3 Total Numbers of dumping yards needed for the dumping of muck =	0 Nos
(i) In Civil Soyam Land =	1 Nos
(ii) In Nap Land =	
	Total = 1 No
(Sheet attachad on page no of Muck disposal estimate)	
4 Carrying capacity of dumping yards with proper dimensions & coordinates	
(i) In Civil Soyam Land =	0.00 Cum
(ii) In Nap Land =	0.30 hact
	0.30 hact
5 (Sheet attachad on page no. of Muck disposal estimate)	
6 Land ownership Reports	
(Sheet attachad on page no of Muck disposal estimate)	
(Sheet attachad on page no of Muck disposal estimate)	
(Sheet attachad on page no. of Muck disposal estimate)	


(A.E.)


परियोजना का नाम	:- जनपद पौड़ी गढ़वाल में प्रधानमंत्री ग्राम सड़क योजना के अन्तर्गत द्वारीखाल से बरसूड़ी मोटर मार्ग (कि०मी० 0.00 से कि०मी० 0.500) के नव निर्माण हेतु वन भूमि हस्तान्तरण प्रस्ताव।
-----------------	--

मलवा निस्तारण व्यय वहन प्रमाण पत्र


मक डिस्पोजल हेतु वनीकरण एवं अभियांत्रिकी कार्यों में जो भी व्यय होगा उसे पी०एम०जी०एस०वाई०-सिंचाई खण्ड कोटद्वार द्वारा वन विभाग की मांग के अनुसार उपलब्ध करा दिया जायेगा। मक डम्पिंग जोन (मलवा निस्तारण) हेतु चयनित भूमि नाप खेत में है।


कनिष्ठ अभियन्ता
पी०एम०जी०एस०वाई०-सिंचाई खण्ड
कोटद्वार
पौड़ी गढ़वाल


सहायक अभियन्ता
पी०एम०जी०एस०वाई०-सिंचाई खण्ड
कोटद्वार
पौड़ी गढ़वाल


अधिशाली अभियन्ता
पी०एम०जी०एस०वाई०-सिंचाई खण्ड
कोटद्वार
पौड़ी गढ़वाल


वन निरीक्षक
जैन्सडौन रेंज


प्रभारी वन निरीक्षक
लैन्सडौन वन प्रभाग
कोटद्वार (गढ़वाल)