

कार्य का नाम :- जनपद चमोली में गौचर-सिदोली-धनपुर
मोटर मार्ग नव निर्माण का संरेखण प्रस्ताव (0.00-3.00)।

S.No.	Material Received from hill side cutting	13500.00	Cum
	½(3000x3x3)		
	40% for swell factor	5400.00	Cum
	Total	18900.00	Cum

Disposal and use of material

1	R.R. stone masonry laid in 1:5	1990.00	Cum
2	R.R. stone masonry laid in dry	4200.00	Cum
3	H.P. Stone filling	2150.00	Cum
4	Construction of wire crate	550.00	Cum
5	Construction of Parapet	100.00	Cum
6	R.C.C.	105.00	Cum
7	Ganular sub base/base/surface	3300.00	Cum
8	Total used	12395.00	Cum
9	Material disposal by cartage in dumping yard	6505.00	Cum

Location and Quantity of Dabries disposal

S. No.	Location of dumping yard	Size of dumping yard	Type of Land	Capacity of dumping yard (cum)
1	0/5 to 0/8	75*4*5 = 1500.00	Van Panchayat Obyagwar	1500.00
2	0/34 to 0/37	75*4*5.50=1650.00	Van Panchayat Charkhilgwar	1650.00
3	1/5 to 1/9	100*4*5 =2000.00	Van Panchayat Dhanpur	2000.00
4	2/6 to 2/9	75*4*4.70=1410.00	Van Panchayat Dhanpur	1410.00
			Total	6560.00

Summary of debris disposal

S.No.	Total Debris	Material disposal by	reused material for road construction	Total disposal in dumping zone	Balance debris
1	18900.00	6505.00	12395.00	6505.00	Nil

J.E.

A.E.
सहायक अभियन्ता
अस्थायी खण्ड लोक निर्माण विभाग
गौचर (चमोली)

अधिश
अस्थायी खण्ड लो०नि०वि०
गौचर

कार्य का नाम :- जनपद चमोली में गौचर-सिदोली-धनपुर मोटर मार्ग नव निर्माण का संरेखण प्रस्ताव (0.00-3.00)।

S.No.	Chainage	Name of Land Owner & village	Land in Hec.	Land in Sqm.	Land area	Longitude	Latitude
1	0/5 to 0/8	Van Panchayat Obyagwar	0.030	300.00	300.00	30°13'43.9"	79°06'43.5"
2	0/34 to 0/37	Van Panchayat Charkhilgwar	0.030	300.00	300.00	30°13'43.9"	79°06'43.5"
3	1/5 to 1/9	Van Panchayat Dhanpur	0.040	400.00	400.00	30°13'43.9"	79°06'43.5"
4	2/6 to 2/9	Van Panchayat Dhanpur	0.030	300.00	300.00	30°13'43.9"	79°06'43.5"
		Total	0.130	1300.00	1300.00		

A.E.
J.E.

A.E.
A.E.
सहायक अभियन्ता
अस्थाई खण्ड लोक निर्माण विभाग
गौचर (चमोली)

M. Singh
अधिशारस E.E. अभियन्ता
अस्थाई खण्ड लोक निर्माण विभाग
गौचर