

प्रारूप-49

परियोजना का नाम :- प्रधानमंत्री ग्राम सड़क योजना के अन्तर्गत विकास खण्ड मोरी में ओडाटा से सरास मोटर मार्ग का निर्माण कार्य।

मलबा निस्तारण योजना इस मार्गदर्शिका के परिशिष्ट में दिये माडल अनुसार तैयार की जानी है।

मलबा निस्तारण योजना संलग्न है।

उप प्रभागीय वनाधिकारी  
टोन्स वन प्रभाग,  
पुरोला

प्रभागीय वनाधिकारी  
टोन्स वन प्रभाग, पुरोला  
टोन्स वन प्रभाग,  
पुरोला

J.E.

वन सहायक  
पुरोला

व.व.स.


# Name of work:- Construction of Odata to Saras Motor Road Under PMGSY Phase-XVI (Length:6.00) (Stage-I)


BLOCK :- MORI


DISTT :- UTTARKASHI


MUCK DISPOSAL PLAN PREPARED AS FOLLOWING:-

- 1 CALCULATION OF MUCK TO GENERATE INCLUDING SWELL FACTOR .  
TOTAL MUCK GENERATED DURING CONSTRUCTION OF ROAD = 25050 CUM
- 2 QUANTITY OF MUCK TO BE UTILIZED IN THE PROJECT ACTIVITIES  
AS PER ATTACHED SHEET = 21405 CUM
- 3 BALANCE QUANTITY OF MUCK WHICH REQUIRED FOR DISPOSAL / MANAGEMENT PLAN  
(25050-21405=3645 CUM)
- 4 CARRIAGE OF MUCK FROM THE MUCK GENERATION SITE TO DUMPING SITE  
MUCK WILL BE CARRY BY CONTRACTOR AS THEIR OWN COST AS PER BOND CONDITION .
- 5 OWNERSHIP OF LAND AND THE CONSENT OF LAND OWNER.  
MUCK WILL BE DUMP ON NAAP LAND/CIVIL SOYAM LAND AS ATTACHMENT OF RECORD PHOTOGRAPHS ASWAYS ATTACHED AS PER CARRYING CAPACITY OF DUMPING ZONE TO BE PREPARED ON NAAP LAND/CIVIL SOYAM LAND IS 3645 CUM AS SAME AS REQUIRED QUANTITY CONSENT OF LAND OWNER ATTACHED WITH PROPOSAL .
- 6 DEVELOPMENT OF DUMPING SITE CONSTRUCTION OF RETAINING WALL AND OTHER STRUCTURES.  
COST OF PROTECTION WORK ie. R/WALL , WIRE CRATE ETC AGAINST MUCK DUMPING POINT IN NAAP/CIVIL SOYAM LAND WILL BE CONSTRUCT BY USER AGENCY ID. PMGSY PUROLA AS PROPOSED MUCK DUMPING POINT .
- 7 REHABITATION OF DUMPING SITE LIKE LEVELING , PLANTING OF GRASS , SHURB AND TREE SPECIES.  
ALL WORK SHALL BE CARRIED BY CONSTRUCTION AGENCY ID.PMGSY PUROLA  
COST OF DUMPING SITE :- WE PROPOSED THE DUMPING SITE ON CIVIL SOYAM LAND AREA SO PROTECTION WORK WILL BE CONSTRUCT AS PER THEIR SITE REQUIRMENT UNDERTAKEN AS PER FOLLOWING BY USER AGENCY (ID.PMGSY. PUROLA)  
1 MUCK MANAGEMENT PLAN WILL BE IMPLEMENTED BY ID PMGSY PUROLA IN CASE NON IMPLEMENTATION OF PLAN LIABLE PENALTY/ ACTION .  
2 THE PROPOSED DUMPING SITE IS LOCATED AWAY FROM RIVER/ STREAM / NALA.

  
Junior Engineer  
I.D. PMGSY, PUROLA

  
Assistant Engineer  
I.D. PMGSY, PUROLA

  
Executive Engineer  
Executive Engineer  
P.M.C. PMGSY, PUROLA  
(Uttarkashi)

  
उप वन सक्षक  
तौस वन प्रभाष, पुरोला

## MUCK DISPOSAL EXERCISE INDEX

**Name of Work :- Construction of Odata to Saras Motor Road Under PMGSY  
Phase-XIV (Length: 6.000) (Stage-I)**


**Block: Mori**

**Distt: Uttarkashi**


- 1- I.D.P.M.G.S.Y. PUROLA , MUCK DISPOSAL ANNEXURE-I
- 2- DETAILS OF MUCK DISPOSAL YARDS WITH LAND OWNERS  
ANNEXURE-II




Junior Engineer  
I.D.PMGSY. Purola



Assistant Engineer  
I.D.PMGSY. Purola



Executive Engineer  
I.D.PMGSY. Purola



उप वन प्ररक्षक  
टौस वन प्ररक्षक, पुरोला




98


## ANNEXURE- I


Name of Work :- Construction of Odata to Saras Motor Road Under PMGSY Phase-  
XIV (Length: 6.000) (Stage-I)  
Block: Mori


Distt: Uttarkashi

S.No	PARTICULARS	QUANTITY	UNIT
1	TOTAL MATERIAL RECEIVED FROM RESERVE FOREST AND CIVIL SOYAM LAND DURING HILL SIDE CUTTING		
1	CIVIL SOYAM LAND	13500.00	CUM
2	RESERVE FOREST LAND	11550.00	CUM
	TOTAL (RESERVE FOREST LAND AND CIVIL SOYAM LAND)	25050.00	CUM
	USE OF MATERIAL		
1	R.R. STONE MASONRY LAID IN 1:5 SAND MORTAR AND LAID IN DRY	8431.00	CUM
2	WIRE CRATE AND PLUM CONCRETE FOR PROTECTION	2265.00	CUM
3	C/O PARAPET	745.00	CUM
4	C/O K.C. TYPE DRAIN	1849.6	CUM
5	C/O SCUPPER & CATCH PIT	1845.00	CUM
6	PROVIDING G.S.B.	2590.40	CUM
	FILLING	1834.00	
7	C/O SUPERELEVATION	1845.00	CUM
	TOTAL	21405.00	CUM
	MATERIAL DISPOSAL BY CARTAGE IN DUMPING YARDS	3645.00	CUM

  
Jounior Engineer  
I.D., PMGSY, Purola

  
Assistant Engineer  
I.D., PMGSY, Purola

  
Executive Engineer  
I.D., PMGSY, Purola

  
उप वच संरक्षक  
टौस वन प्रभाग, पुरोला


## LOCATION AND QUANTITIES OF DABRIES DISPOSAL


Name of work:- Construction of Odata to Saras Motor Road Under PMGSY  
Phase-XVI (Length:6.00) (Stage-I)


Block: Mori


Distt: Uttarkashi

LOCATION OF DUMPING YARD	SIZE OF DUMPING YARD	TYPE OF LAND	CAPACITY OF DUMPING YARD
Km. 1(0/30-33)	45 X 6 X 4.5	Civil Land	1215.00
Km. 3(2/32-34)	46 X 6 X 4.5	Civil Land	1215.00
Km. 5(4/13-16)	47 X 6 X 4.5	Civil Land	1215.00
		<b>TOTAL</b>	<b>3645.00</b>

  
Junior Engineer  
I.D. PMGSY, PUROLA

  
Assistant Engineer  
I.D. PMGSY, PUROLA

  
Executive Engineer  
I.D. PMGSY, PUROLA  
P.M.G.S.Y., I.D., Purola  
(Uttarkashi)

  
उप वन संरक्षक  
टैंस वन प्रभाग, पुरोला

97


## SUMMARY OF DABRIES DISPOSAL

Name of Work :- Construction of Ranachatti to Nisni Motor Road Under PMGSY Phase-XIV  
(Length: 6.300) (Stage-I)


Block: Naugaon


Distt: Uttarkashi

S.No	TOTAL DEBRIES	MATERIAL DISPOSAL BY CARTAGE	RE-USED MATERIAL FOR ROAD CONSTRUCTION	TOTAL DISPOSAL IN DUMPING	BALANCE DEBRIES
1	25050.00	3645.00	21405.00	3645.00	0.00

  
Jounior Engineer  
I.D., PMGSY, Purola

  
Assistant Engineer  
I.D., PMGSY, Purola

  
Executive Engineer  
I.D., PMGSY, Purola

  
उप वन सरक्षक  
टैस वन प्रभाग, पुरोला

# LOCATION AND QUANTITIES OF DABRIES DISPOSAL

Name of work:- Construction of Odata to Saras Motor Road Under PMGSY Phase-XVI (Length:6.00)  
(Stage-I)

Distt: Uttarkashi

Block: Mori

LOCATION OF DUMPING YARD	NAME OF LAND OWNER AND VILLAGE	LAND IN HACTARE	LAND IN SQM	LAND AREA BEING USED FOR DUMPING	LONGITUDE	LATITUDE
Km. 1(0/30-33)	Civil Land	0.027	270.00	0.027	77° 58' 44.049"E	31° 0' 51.554"N
Km. 3(2/32-34)	Civil Land	0.027	270.00	0.027	78° 58' 42.875"E	31° 01' 19.003"N
Km. 5(4/13-16)	Civil Land	0.027	270.00	0.027	78° 58' 4.186"E	31° 02' 3.971"N
		<b>TOTAL</b>		<b>0.081</b>		

Jourmor Engineer  
I.D. PMGSY, PUROLA

Assistant Engineer  
I.D. PMGSY, PUROLA

Executive Engineer  
Exem. PMGSY, PUROLA  
P.M.G.S.Y., I.D., Purola  
(Uttarkashi)

उप वन संरक्षक  
टौंस वन प्रभाग, पुरोला





**Muck Disposal Photograph**