

परियोजना का नाम:- उत्तराखण्ड राज्य के जनपद रुद्रप्रयाग में राष्ट्रीय राजमार्ग-07 (पुराना एन0 एच0-58) के कि0मी0 399.000 से कि0मी0 460.000 में लैंडस्लाइड का उपचार सहित सड़क का चौड़ीकरण एवं सृढढीकरण हेतु राष्ट्रीय राजमार्ग एवं अवसंरचना विकास निगम लिमिटेड का वन भूमि हस्तान्तरण प्रस्ताव।

प्रारूप-49.1

मलवा निस्तारण योजना

S.No.	Description	Quantity	Unit
1	Material received from hill side cutting	2380892	Cu.m
2	20% of swell factor on Material received from hill side cutting	476179	Cu.m
3	Total (1+2)	2857071	Cu.m
4	Disposal and Use of cutting Material from road work		
I	Embankment filling from roadway cutting (100%)	346711	Cu.m
II	Construction of Sub-grade	366000	Cu.m
III	Construction of GSB	134200	Cu.m
5	Total	846911	
6	Material required to be Disposed by Cartage (3-5)	2010160	Cu.m

Summary of Debris Disposal

S.No.	Total Debris including 20% of swell factor	Reused material for road construction	Total Disposal in dumping Zone (2-3)
1	2	3	4
	2857071	846911	2010160



महाप्रबंधक (परियोजना)
राष्ट्रीय राजमार्ग एवं अवसंरचना विकास
निगम लिमिटेड, देहरादून उत्तराखण्ड

Navin Kumar
General Manager (P)
NHIDCL B.O. P. Dehradun