

MUCK DISPOSAL PLAN.

Details of Muck disposal Sites proposed on forest land for the construction of road from Chattergala to kalash kund via seoz dhar.

S.No.	Name of Dumping Sites	Location of Dumping Site	Area in hactare	Capacity in cum	Vol. of muck to be dumped in cum
1	Muck disposal site D1	Right hand side of project road from km 1st Rd 350	0.08	15754.56	196932
2	Muck disposal site D2	Right hand side of project road from km 2nd Rd 450	0.08	19693.2	
	Muck disposal site D3	Right hand side of project road from km 3rd Rd:450	0.08	19693.2	
	Muck disposal site D4	Right hand side of project road from km 4th Rd: 675	0.08	15754.56	
	Muck disposal site D5	Right hand side of project road from km5th Rd: 200	0.08	19693.2	
	Muck disposal siter D6	Right hand side of project road from km5th Rd: 625	0.08	25601.16	
	Muck disposal site D7	Right hand side of project road from km 7th Rd: 550	0.08	21662.52	
	Muck disposal site D8	Right hand side of project road from km 8th Rd: 450	0.08	15754.56	
	Muck disposal site D9	Right hand side of project road from km 10th Rd: 500	0.08	25601.16	
	Muck disposal site D10	Right hand side of project road from km 11th Rd: 450	0.08	17723.88	
				Total	196932.00

Thus, 196932 cum quantity of muck will be dumped at dumping sites shown in muck disposal plan for which an area of 0.80 hactare has been proposed at different locations in forest land .

[Signature]
20

[Signature]

[Signature]
Assistant Executive Engineer
B.C. Road, Sub-Division,
Bhadarwah

[Signature]
Executive Engineer
Bhadarwah Chamba Road Division
BHADERWAH

Abstract of Muck Generated And its Disposal proposed on forest land for the construction of road from Chatteergala to kalash kund via seoz dhar.

Project component	Quantity of Muck/debris generated (cum)		Estimated quantity of muck/debris proposed to be utilized (cum)		Balance quantity of muck/ debris (cum)		Quantity of muck due to swell factor (cum)		Name of the dumping site	Area of the dumping site	Capacity Of the Dumping Site (Cum)
	Rock	Soil	Rock	Soil	Rock	Soil	Rock (25%)	Soil (25%)			
Road	75944	157546	37972	0	0	157546	0	39386	Muck Dumping Site D-1	0.08	15754.56
									Muck Dumping Site D-2	0.08	19693.2
									Muck Dumping Site D-3	0.08	19693.2
									Muck Dumping Site D-4	0.08	15754.56
									Muck Dumping Site D-5	0.08	19693.2
									Muck Dumping Site D-6	0.08	25601.16
									Muck Dumping Site D-7	0.08	21662.52
									Muck Dumping Site D-8	0.08	15754.56
									Muck Dumping Site D-9	0.08	25601.16
									Muck Dumping Site D-10	0.08	17723.88
Total											196932

[Signature]
26

[Signature]

Assistant Executive Engineer
B.C. Road, Sub-Division,
Bhadarwah

Executive Engineer
Bhadarwah Chamba Road Division
BHADERWAH