

# Muck Disposal Plan

परियोजना का नाम :- जनपद पिथौरागढ़ में गोगिना सल्ला मोटर मार्ग से चिंगरी पन्ना चौड मोटर मार्ग का निर्माण।

## Summary of Results

1 The quantity of material received from hill side cutting =	8100.00 cum
(Sheet sttached on page no. of Muck disposal estimate )	
2 The quantity of material used in various items =	7624.80 cum
(Sheet sttached on page no. of Muck disposal estimate )	
3 The remaining quantity of muck for dumping i/c swell factor	475.20 cum
(Sheet sttached on page no. of Muck disposal estimate )	
4 Numbers of dumping yards needed for the dumping of muck	2.00 Nos
(i) Rajya Van Land =	3.00 Nos
(ii) In Nap Land =	
(Sheet sttached on page no. of Muck disposal estimate )	
5 Carrying capacity of dumping yards with dimensions & coordinates	
Area in hect	0.016
(i) Van Panchayat Land =	Quantity
(ii) In Civil Soyam =	180.00 cum
	300.00 cum
	480.00 cum
(Sheet sttached on page no. 95 of Muck disposal estimate )	
6 Land ownership Reports (Nap Land)	
(Sheet sttached on page no. 99 of Muck disposal estimate )	
7 Amount for Construction of Dumping Yards	1.68 Lacs
(i) Van Panchayat Land =	3.70 Lacs
(ii) In Civil Soyam =	
(Sheet sttached on page no. 90 & 92 of Muck disposal estimate )	3.75 Lacs
8 Cost of Vegetation Plantation in Civil Soyam Land =	
(Sheet sttached on page no. 93 of Muck disposal estimate )	
9 Total Amount in Civil Soyam Land =	5.38 Lacs
(i) Cost of construction of dumping Yards =	3.75 Lacs
(ii) Cost of Vegetation Plantation =	
	Total 9.13
	0.18
Add 2% for Incidental Charges	Total 9.31

अपर सहायक अभियन्ता  
ग्रामीण निर्माण विभाग  
उत्तराखण्ड-पिथौरागढ़

Assistant Engineer  
Rural Works Department  
SubDivision-Pithoragarh

Executive Engineer  
Rural works Department  
Pithoragarh