MUCK MANAGEMENT PLAN

Proposal: Diversion of 0.1017 hectare of forest land in favour of Commandant Home Guards 7th Batalion Kullu for the construction of Fire Post Patlikuhal within the jurisdiction of Kullu Forest Division, Distt. Kullu, HP. (FP/HP/Others/145758/2021).

Detail of Muck/Debris to be generated and disposed during the construction of project

Sr. No.	Description of Item	Quantity (m ³)	Remarks
1.	Pick Work	10	-
2.	Jumper Work	18	-
3.	Hard Rock	8	-
	Total	36	

1. Total Muck/ Debris to be generated:

a) Total Muck Dumping Generated $= 36 \text{ m}^3$

b) Applying swelling factor @ 40% of (a) = 14.4 m^3

c) Total muck/debris to be generated ((a) + (b)) = 50.4 m^3

2. Total Muck/Debris to be utilized:

a) 100% of Hard Rock for c/o soling/ R/wall, B/wall etc. = 8 m³

b) 100% of pick work and jumper work to be utilized in project $= 28 \text{ m}^3$

c) Applying swelling factor @40% = 14.4 m³

Total muck/debris to be utilized including swell factor $= 50.4 \text{ m}^3$

3. Balance muck/debris to be dumped:


a) Total muck including swelling factor @40% to be generated = 50.4 m³

b) Muck to be used including swelling factor @40% = 50.4 m³

c) Total muck to be dumped ((a) - (b)) $= 0 \text{ m}^3$

Signature of User Agency Official Seal

Divisional Forest Officer Kullu Forest Division Kullu



(8