कार्यालय कार्यपालन यंत्री लोक निर्माण विभाग (भ/स) संभाग छिन्दवाड़ा

email :- eepwd1chhind@mp.nic.in

ज्ञापन क्रमांक / 4326 / त०शा० / तन्सरा-नोनीछापर / 2023-24, छिन्दवाड़ा, दिनांक 14 08 23

वनमण्लाधिकारी.

पूर्व छिंदवाड़ा, वनमण्डल,

छिन्दवाड़ा.

विषय:

छिंदवाड़ा जिले में तन्सरा से नोनीछापर मार्ग के निर्माण / उन्नयनीकरण हेतु 3.082

हेक्टेयर वनभूमि लोक निर्माण विभाग, छिंदवाड़ा को उपयोग पर देने बाबत।

(सी.एम.हेल्प लाईन शिकायत क्रमांक 21259003 दिनांक 04.03.2023 एवं 22113783

दिनांक 07.05.2023)

संदर्भ :

आपका पत्र क्रमांक/माचि/2023/1808, दिनांक 26.07.2023.

विषयांतर्गत संदर्भित पत्र के तारतम्य में वांछित जानकारी बिन्दुवार अग्रिम कार्यवाही हेतु निम्नानुसार प्रस्तुत है :-

बिन्दु कमांक (1) – इस एकरेखण में नवीन मार्ग का निर्माण किया जाना प्रस्तावित है। यह मार्ग वर्ष 1980 के पूर्व से विद्यमान गाड़ीदान कच्चा मार्ग है जिसका उपयोग ग्रामीणों द्वारा अपने आवागमन हेतु किया जा रहा है।

बिन्दु कमांक (2) — राष्ट्रीय राजमार्ग कमांक 547 पर स्थित ग्राम तन्सरा से ग्राम नोनीछापर पहुँच हेतु अन्य कोई वैकल्पिक मार्ग नहीं है। इस हेतु इस एकरेखण पर मार्ग का निर्माण प्रस्तावित किया गया है।

बिन्दु कमांक (3) — म०प्र०शासन, लोक निर्माण विभाग, भोपाल से प्राप्त प्रशासकीय स्वीकृति पत्र की छायाप्रति संलग्न प्रस्तुत है।

बिन्दु कमांक (4) — Muck disposal Calculation, Muck disposal scheme, वनमण्डलाधिकारी महोदय के अनुमोदनार्थ संलग्न प्रस्तुत है।

बिन्दु कमांक (5) — CWLW, में निहित शर्तों का पालन इस विभाग द्वारा पूर्ण स्वप से किया जावेगा।

सहपत्र : उपरोक्तानुसार.

लोक निर्माण विभाग (भ / स)

संभाग-छिंदवाडा

पृष्ठाकंन क्रमांक /4327/त0शा० / तन्सरा—नोनीछापर / 2023—24, छिन्दवाड़ा, दिनांक /4 08 23 प्रतिलिपि,

प्रधान मुख्य वन संरक्षक (भू-प्रबन्ध), मध्यप्रदेश भोपाल, की ओर उनके पत्र क्रमांक / 1) एफ-5 / 1080 / 2021 / 10-11 / 626, दिनांक 09.02.2023 के तारतम्य में सूचनार्थ

अनुविभागीय अधिकारी, लोक निर्माण विभाग (भ / स), उपसंभाग क्रमूांक—2 छिंदवाड़ा 2) की ओर सूचनार्थ प्रेषित।

सहपत्र : शून्य.

कार्यपालन यंत्री लोक निर्माण विभाग (भ / स) संभाग-छिंदवाडा

MUCK DISPOSAL PLAN

NAME OF WORK- CONSTRUCTION OF TANSARA TO NONICHAPER ROAD OF TOTAL LENGTH = 7.50KM NON-FOREST LAND LENGTH = 2.14KM FOREST LAND LENGTH 5.36 KM MPPWD (B&R) CHHINDWARA(M.P.)

MUCK DISPOSAL EXERCISE INDEX

NAME OF WORK:- CONSTRUCTION OF TANSARA TO NONICHAPER ROAD OF TOTAL LENGTH = 7.50KM NON-FOREST LAND LENGTH = 2.14KM FOREST LAND LENGTH 5.36 KM MPPWD (B&R) CHHINDWARA(M.P.)

- 1. MUCK DISPOSAL ANNEXURE-I
- 2. DETAILS OF MUCK DISPOSAL YARDS ANNEXURE-II

Sub Engineer MPPWD(B&R) Sub Division-II Sub Divisional Officer MPPWD(B&R) Sub Division-II

MUCK DISPOSAVMANAGEMENT PLAN FOR MORI TANSARA TO NONICHAPER ROAD WORK UNDER MP PWD (B&R) CHHINDWARA M.P.

MUCK DISPOSAL PLAN PREPARED AS FOLLOWING:-

- 1- CALCULATION OIT MUCK TO GENERATE INCLUDING SWELL FACTOR TOTAL MUCK GENERATED DURING CONSTRCTION OF ROAD = @4388.31 CUM
- 2- QUANTITY OF MUCK TO BE UTILIZED IN THE PROJECT ACTIVITIES AS PER ATTACHED SHEET= 4388.31 CUM
- 3- BALANCE QUANTITY OF MUCK WHICK REQUIRED FOR DISPOSAL/ MANAGEMENTPLAN (4388.31 -4388.31 CUM)= 0.00 CUM
- 4- CARRIAGE OF MUCK FROM THE MUCK GENERATION SITE TO DUMPING SITE MUCK WILL BE CARRY BY CONTRACTOR AS THIR OWN COST AS PER AGREEMENT CONDITION.
- 5- OWNERSHIP OF LAND AND THE CONSENT OF LAND OWNER MUCK WILL BE DUMP ON NON FOREST LAND AS ATTACHMENT OF RECORD, PHOTO GRAPHS ALWAYS ATTACHEND AS PER CARRYING CAPACITY. CAPACITY OF DUMPING ZONE TO BE PREPARED ON NON FOREST LAND IS "50000.00 cum" BUT REQUIRED QYANTITY IS ONLY "0.00 CUM" CONSENT OF LAND OWNER ATTACHED WITH PROPOSAL.
- 6- REHABILITATION OF DUMPING SITE LIKE LEVELING REHABILITATION OF DUMPING SITE LIKE LEVELING BY CONTRACTOR/USER AGENCY.
- 7- COST OF DUMPING SITE: WE PROPOSED THE DUMPING SITE ON NON-FOREST LAND AREA, SO PROTECTION WORK WILL BE CONSTRUCT AS PER THEIR SITE REQUIRMENT.
- 8- UNDERTAKEN AS PER FOLLOWING BY USER AGENCY (MPPWD (B&R) DIV CHHINDWARA)
- 1- MUCK MANAGMENT PLAN WILL BE INPLEMENTED BY MPPWD (B&R) DIV CHHINDWARA IN CASE NON INPLEMENTATION OF PLAN WE WILL BE LIABI-E TO PENCLIY/ACTION

2- THE PROPOSED DUMPING SITE IS LOCATED AWAY FROM RIVER/NALA.

Sub Engineer MPPWD(B&R) Sub Division-II Sub Divisional Officer MPPWD(B&R) Sub Division-II

ANNEXURE.I

NAME OF WORK: CONSTRUCTION OF TANSARA TO NONICHAPER ROAD OF TOTAL LENGTH = 7.50KM NON-FOREST LAND LENGTH = 2.14KM FOREST LAND LENGTH 5.36 KM MPPWD (B&R) CHHINDWARA(M.P.)

S.No.	PARTICULARS	QUANTITY	UNIT
1	2	3	4
1.	TOTAL METERIAL RECEIVED FROM FOREST & NON FOREST LAND DURING SIDE CUTTING QTY AS PER ATT. SHEET		
	IN FOREST LAND (2/4 TO 7/6)	2269.69	CUM
	IN NON-FOREST LAND(1/0 TO 2/4 & 7/6 TO 8/6)	1387.235	CUM
	TOTAL=	3656.925	CUM
	SWELLING INDEX 20 %	731.385	CUM
	TOTAL=	4388.31	CUM
	DISPOSAL LAND USE OF MATERIAI		
2	AVAILABLE MATERIAL FROM CUTTING REUSED IN ROAD CONSTRUCTION (100% MATERIAL USED)	4388.31	CUM
	TOTAL=	4388.31	CUM
	MATERIAL DISPOSAL BY CARTAGT IN DUMPING YARD	0.00	CUM

Sub Engineer MPPWD(B&R) Sub Division-II Sub Divisional Officer MPPWD(B&R) Sub Division-II

NAME OF WORK: CONSTRUCTION OF TANSARA TO NONICHAPER ROAD OF TOTAL LENGTH = 7.50KM NON-FOREST LAND LENGTH = 2.14KM FOREST LAND LENGTH 5.36 KM MPPWD (B&R) CHHINDWARA(M.P.)

SUMMARY OF DABRIES DISPOSAL

S.NO,	TOTAL D&BRIES	MATERIAL DISPOSAL BY CARTAGE	RE-USED MATERIAL FOR ROAD	TOTAL DISPOSAL IN DUMPING	BALANCE DABRIES
			CONSTRUCTION	ZONE	
1	2	3	4	5	6
1	4388.31	0.00	4388.31	0.00	0.00

Sub Engineer MPPWD(B&R) Sub Division-II Sub Divisional Officer MPPWD(B&R) Sub Division-II

ANNEXURE-II

DETAILS OF MUCK DISPOSAL YARDS WITH LAND OWNER DETAIL

S.NO	LOCATION	NAME OF	LAN DIN	LAND	LAND AREA	LONGITUDE	LATITUDE
		LAND OWNER	HEC.	IN SQM.	BEINC USED		
=		& VILLAGE			FOR DUMPING		
					YARD		
1	2	3	4	5	6	7	8
1	11 KM	Gowardhan/	5 acre	20234.	13705.00 sqm	21°49'01"N	78°53'17"E
	FROM	Bhaiyalal		28 sqm			
	ROAD	Pawar	-				

Sub Engineer MPPWD(B&R) Sub Division-II Sub Divisional Officer MPPWD(B&R) Sub Division-II