

Joint Inspection Report

A joint inspection was conducted on 04.03.2021 by the representatives of Public Works Department Er. Tejinder Gupta, Executive Engineer PWD (R&B) Division Kathua, Er. S.K Gupta AEE, Er. Arvind Sharma Junior Engineer alongwith the officers/officials of the Wildlife Protection department Sh. Vijay Kumar SFS, Wildlife Warden Kathua, Sh Joginder Gupta Range Officer, Wildlife Range Kathua, Sh Jakir Hussain Block Forest Officer, Their Conservation Reserve and concerned field staff for Improvement/Widening of road Lakhanpur-Thein road RD 12/700-17/100 having length of 4.40 kms which falls inside Their Conservation Reserve, The Project area falls inside the protected area is 4.367 hectares. Out of 4.367 hectares 0.981 hectares falls on private land. The net forest area needs to be diverted from Wildlife area is 3.386 hectares and 148 nos of trees/saplings of mainly broadly species are coming under the alignment of proposed road.



Er. Arvind Sharma
Junior Engineer



Sh. Joginder Paul Gupta
Range Officer
Wildlife Range
Kathua



Er. S.K Gupta
Assistant Executive Engineer
PWD (R&B) Sub Division No II
Kathua



Sh. Vijay Kumar SFS
Wildlife Warden
Kathua



Er. Tejinder Gupta
Executive Engineer
PWD (R&B) Div.
Kathua

**Calculation sheet for Improvement/Widening of Lakhanpur Their road
RD 12/700 to RD 17/100**

S.No	Location		Area (Sqm)		
			Length	Width	Area (Sqm)
1	12/700	12/800	100	8.35	835.00
2	12/800	13/050	250	12	3000.00
3	13/050	13/400	350	8.35	2922.50
4	13/400	13/550	150	12	1800.00
5	13/550	13/750	200	12	2400.00
6	13/750	13/775	25	8.35	208.75
7	13/775	13/850	75	15	1125.00
8	13/850	14/350	500	8.35	4175.00
9	14/350	14/650	300	12	3600.00
10	14/650	14/700	50	8.35	417.50
11	14/700	14/825	125	15	1875.00
12	14/825	14/900	75	15	1125.00
13	14/900	15/0	100	8.35	835.00
14	15/0	15/625	625	8.35	5218.75
15	15/625	15/675	50	12	600.00
16	15/675	15/850	175	8.35	1461.25
17	15/850	15/900	50	12	600.00
18	15/900	16/100	200	8.35	1670.00
A					33868.75
19	16/100	16/500	400	12	4800.00
20	16/500	17/100	600	8.35	5010.00
B					9810.00
G Total A +B					43678.75

**Note: The width of the existing road passing through the forest land in Their Wildlife Conservation Reserve is 6 meters.
4.367 Hectare**


Total Project area = **4.367 Hec**


Area of Forest land within protected area (Marked A) = **3.386 Hec**

Non Forest land within protected area (MarkedB) = **0.981 Hec**


Junior Engineer


Assistant Executive Engineer
PWD (R&B) Sub Division No II
Kathua


Executive Engineer
Executive Engineer
P.W.D. (R&B) Div.
Kathua


Range Officer
Wildlife Range
Kathua


Wildlife Warden
Kathua