Annexure -I

Work :- Construction of Sukhi-BhalGaon motor road from Near SuraiThota Police Chouki at Bardghat. Under T.S.P.

Item	No.	L	B	H	Quantity	Unit
erial received from hill utting taking 80% of l quanitity						
	(1x1/2x5000x7x3)x80%				42000.00	Cum
Factor	Taking 40% of total quantity				16800.00	Cum
		Total Muck -			58800.00	Cum
DISPOSAL AND USE OF MATERIALS						
tone masonry 1:6	1x180	15.00	(0.60+1.27)/2	2.00	5049.00	Cum
stone masonry laid in y	1x180	20.00	(0.60+1.27)/2	2.00	6732.00	Cum
stone filling	1x180x1/3	20.00	(1+.5)/2	1.50	1350.00	Cum
of wire creat wall	1x100	3.00	1.50	1.50	675.00	Cum
O parapets	1x290	3.00	0.60	0.45	234.90	Cum
ular sub base/base/ face	1x1	3150.00	3.75	0.10	41343.75	Cum
		Total Used Materials :-			55384.65	Cum
erial Disposal by Cartage in Dumping Yard					3415.35	Cum

LOCATION AND QUANTITY OF DEBRIES DISPOSAL

ocation of dumping yard	Size of dumping yard	Type of land	capacity of dumping yard	Unit
S. 0/6	55x6x3.50	Civil	1155.00	cum
.S. 1/4	55x6x3.50	Civil	1155.00	cum
. 2/4	55x6x3.50	Civil	1155.00	cum
S. 3/8	55x6x3.50	Civil	1155.00	cum
X.S. 3/38	55x6x3.50	Civil	1155.00	cum
. 4/20	55x6x3.50	Civil	1155.00	cum
		Total-	3465.00	Cum

SUMMARY OF DABRIES (MUCK) DISPOSAL

Total Dabries	Material diposed by Cartege	Reused materials (road construction)	Total Disposal in Dumping Zone	Balan Dabri
58800.00	3415.35	55384.65	3415.35	0.00

Annexure -II

Details of Muck Disposal Yards with Land Owner Detail

Drainage	Name of Land Owner & Village	Land in Hec.	Land in Sqm	Land area being used for dumping yard (sum)	Longitude	Latitude
D.S. 0/6	Uttarakhand Govt. Land	0.020	200.00	330.00	79°44'37.96" E	30°31'58.38" N
		0.020				
D.S. 1/4	Uttarakhand Govt. Land	0.091	910.00	330.00	79°44'13.70" E	30°31'43.20" N
		0.091				
D.S. 2/4	Uttarakhand Govt. Land	0.128	1280.00	330.00	79°44'2.10" E	30°31'25.5" N
		0.128				
D.S. 3/8	Uttarakhand Govt. Land	0.150	1500.00	330.00	79°43'52.58" E	30°30'56.84" N
		0.150				
D.S. 3/38	Uttarakhand Govt. Land	0.088	880.00	330.00	79°43'47.05" E	30°30'52.65" N
		0.088				
D.S. 4/20	Uttarakhand Govt. Land	0.098	980.00	330.00	79°43'40.68" E	30°31'8.37" N
		0.098				
	Grand Totla-	**0.575**	**0.000**	**1980.000**		
			or	**0.198**	**Hec.**	

सहायक अभियन्ता
प्रा० खं० लो० नि० वि०
गोपेश्वर

उप वन संरक्षक
नन्दादेवी राष्ट्रीय पार्क
जोशीमठ

अधिशासी अभियन्ता
प्रान्तीय खण्ड लोक निर्माण विभाग
गोपेश्वर

वन क्षेत्राधिकारी
नन्दा देवी राष्ट्रीय पार्क
जोशीमठ

वन क्षेत्राधिकारी
जोशीमठ रेंज

सहायक वन संरक्षक
उप प्रभागीय वनाधिकारी
न० दे० रा० पार्क जोशीमठ
चमोली