



भारत सरकार



NATIONAL PROJECTS DIRECTORATE
CENTRAL WATER COMMISSION
2B, 8th Floor (N), Sewa Bhawan,
R.K. Puram Sector-1, New Delhi-110066

राष्ट्रीय परियोजना निदेशालय
केन्द्रीय जल आयोग



Tele/Fax: 011-29583395
Email: np1dte@gmail.com

CWC U. O. No. 3/9/2012/NP-II/Vol- V/ 109 - 21

Dated:

19 January, 2018

OFFICE MEMORANDUM

Sub: Fast Track Proforma Clearance of Revised Cost Estimate (RCE) in respect of Saryu Nahar Pariyojana (National Project), Uttar Pradesh, Estimated Cost Rs 9802.67 Cr (Cost of components of National Project = Rs 5803.61 Cr) at Price Level 2016 – Reg.

The undersigned is directed to convey the approval of the competent authority that the Saryu Nahar Pariyojana (National Project), Uttar Pradesh, the salient features of which are given as the enclosed Annexure-A, has been considered acceptable with conditions given below for Fast Track Proforma Clearance with an Estimated Cost of Rs 9802.67 Cr (Rupees Nine Thousand Eight Hundred two Crores and Sixty Seven lakhs Only) at 2016 Price Level (PL) including cost of National Project (NP) Component of Rs 5803.61 Cr. The cost of National project does not include the cost of CAD-WM programme.

The above cost has been accorded Administrative Approval by the State Govt vide Govt. Resolution No. 177/2017/4106/17-27-ltr-9-49SAV/08TC dated 21.12.2017 based on recommendation by State Level Sanctioning Committee (SLSC) vide letter No. 1680/12-5-2017-100 (10)/15 dated 29.12.2017 (meeting held on 04.12.2017).

The cost of National Project Component has increased to Rs 5803.61 Cr (PL 2016) as against approved cost of AIBP (NP) components of Rs 3011.53 Cr (PL 2008) as on 01.04.2012 i.e. 92.71% increase.

The last approved cost of the project was Rs 7270.32 Cr (cost of component of National Project = Rs 3011.53 Cr) at PL 2008, which has the Investment Clearance (IC) of the erstwhile Planning Commission, Govt. of India vide its letter No. 2(287)2010 dated 16.04.2010. The latest cost of AIBP (NP) component of the project shows an increase of Rs 2792.08 Cr with respect to previous cost.

The requisite details have been submitted by the Project Authority as per the guidelines and duly filled Annexures for Fast Track Proforma Clearance of the 99 priority projects,


Conditions:

- 1) The cost would be treated as full and final till completion and no further escalation shall be entertained.
- 2) The project shall be completed in the financial year 2019-20 as per the agreed MoU.
- 3) In order to emphasize centrality of the Command Area Development (CAD) to the project as well as for its seamless integration of work to the head reaches and the tail end of the command, the project authority should fully ensure the hydraulic connectivity of irrigation water right from reservoir to farm gate and pari-passu action in the command area.
- 4) Depending upon topography, climate, hydro-geological nature of the command area pipeline based field channels should be encouraged.
- 5) The State Government should ensure that the conditions laid down by the statutory agencies specially erstwhile Ministry of Environment and Forest, Tribal Affairs, Social Welfare etc. are fully complied.

Annexure-3

- 6) As the CCA of the project has been changed by the Project Authorities, so they should ensure the satisfactory compliances to the comments/observations of CWC on hydrology, irrigation planning aspects, etc. within a week time, so that the project may be cleared from above mentioned aspects.
- 7) The beneficiary farmers may be encouraged to take over the canal system after completion for operation and maintenance including transfer of system to beneficiary farmers for O&M and groundwater level monitoring, measures to combat water logging etc. in post project scenario needs to be fully ensured.
- 8) All the other conditions mentioned in the Investment Clearance of the erstwhile Planning Commission letter dated 16.04.2010 need to be fully ensured.
- 9) Project Authority should update the MIS data of the Project as per the latest approved estimate by 25.01.2018. Further Central Assistance proposal will be entertained subject to regular updation of MIS data.
- 10) Project Authorities would initiate the process for obtaining the necessary Statutory Clearances if so required from MoEF & CC and MoTA, due to change in location/command area of the project at their end.

Encl.: As above


19.01.18
(R. P. S. Verma)
Director (NP), CWC

To,

The Principal Secretary,
Irrigation and Water Resources,
Govt. of Uttar Pradesh,
Bapu Bhawan, Lucknow,
Uttar Pradesh - 226001.

Copy to:

Ministry of WR, RD & GR, Shram Shakti Bhawan, New Delhi.

1. Secretary, Ministry of WR, RD & GR, Shram Shakti Bhawan, New Delhi.
2. JS & FA, Ministry of WR, RD & GR, Shram Shakti Bhawan, New Delhi.
3. Commissioner (SPR), Ministry of WR, RD & GR, Shram Shakti Bhawan, New Delhi.

NITI Aayog


1. Joint Adviser, NITI Aayog, New Delhi

Central Water Commission

1. Chairman, Central Water Commission, Sewa Bhawan, New Delhi.
2. Member (WP&P), Central Water Commission, Sewa Bhawan, New Delhi.
3. Chief Engineer, PAO, Central Water Commission, Sewa Bhawan, New Delhi.
4. Chief Engineer, PMO, Central Water Commission, Sewa Bhawan, New Delhi.
5. Chief Engineer, UGBO, Central Water Commission, Lucknow, U.P.

State Government

1. Engineer -in- Chief, Irrigation & Water Resources Deptt., Cantt. Road, Lucknow, U.P.
2. Chief Engineer, Saryu Nahar Pariyojna - I, Irrigation & Water Resources Deptt., Faizabad, U.P.
3. Chief Engineer, Saryu Nahar Pariyojna - II, Irrigation & Water Resources Deptt., Gonda, U.P.


29.01.2020
अधिशायी अभियन्ता
राप्ती नहर निर्माण खण्ड प्रथम