



Tele: 040-23393206
:040-23378549

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT & HIGHWAYS

REGIONAL OFFICE;
Quality Control Building,
Errum Manzil,
Hyderabad-500082

No.RW/HYD/JB-47/NH(O)/Cor/560

Dated: 08.01.2021

To

The Principal Chief Conservator of Forests
Telangana, Aranya Bhavan, Saifabad
Hyderabad- 500004.

Sub: Resubmission of modified proposal for 0.624 Ha of land diversion for "Construction of six lane Elevated Corridor from km.7/950 (Uppal) to km.14/200 of NH-163 to De-Congest the Urban Limits of Hyderabad-Bhopalapatnam Section on EPC mode" - Regarding.

Ref:- i) CE-RO, GOI, MORT&H, Hyd Lr No RW/HYD/JB-47/NH(O)/Cor/4 dt 01.04.2019
ii) PCCF, Hyderabad Lr No RC.No.3584/2018/FCA-2 dated 13.06.2019
iii) CE-RO, GOI, MORT&H, Hyd Lr No RW/HYD/JB-47/NH(O)/Cor/280 dt 15.07.2019
iv) PCCF HYD Letter No 3584/2018-FCA2 Dt. 17.09.2019
v) PCCF HYD Letter No 3584/2018-FCA1 Dt. 21.10.2020
vi) RO, GOI, MORTH, Hyd Lr No RW/HYD/JB-47/NH(O)/Cor/499 dt 03.12.2020
vii) PCCF HYD Letter No 3584/2018-FCA1 Dt. 22.12.2020
viii) EE,NH,Hyd Lr No EE/NH/Hyd/DB/D3/Uppal Corridor/2020-21 dt 23.12.2020

Madam,

Please refer to this office letter cited under reference (iii) dated 15.07.2019 submitting a proposal for diversion of 0.5612 Ha forest land under Medchal Division of Telangana to Ministry of Road Transport & Highways (Government of India) for construction of RE wall in 310 m under ongoing 6-laning elevated corridor prestigious project as mentioned in above subject.

2. The above proposal for diversion of 0.5612 Ha forest land was prepared by this office as per discussion held during the meeting with PCCF on 21.05.2019 and in compliance with the PCCF letter dated 13.06.2019 (at reference-ii above) after withdrawal of our initial proposal dated 01.04.2019 for diversion of 0.2066 Ha of forest land.

3. The ongoing work "Construction of six lane Elevated Corridor from km.7/950 (Uppal) to km.14/200 of NH-163" is in progress since June, 2018 but as on date the physical progress is only 30%. There are three major bottlenecks of the project namely (i) land acquisition, (ii) utility shifting and (iii) forest clearance/diversion. At the time of sanctioning of the project by the MoRTH (Government of India), it was assured by the State Government of Telangana that there is only 0.2066 Ha forest land is required, which shall be obtained at the earliest. Considering the same, the MoRTH had approved and awarded the said project. However, the said forest land is yet to be received for construction purpose for which this office is making all its efforts.

4. During the High Level Committee meeting chaired by Chief Secretary, Telangana on 11.12.2020, the issue was discussed and seeing the importance of the project, the Chief Secretary kind consented and directed for early solution. During the meeting, it was desired by the forest department that the earlier submitted proposal of 0.5612 Ha is required to be slightly modified to 0.624 Ha by adding a small additional stretch of land so that the same can be considered for approval immediately. Minutes of meeting letter dated 30.12.2020 is enclosed for ready reference.

5. In view of the above and in compliance with para-4(vi) of Minutes of meeting letter dated 30.12.2020 of High Level Committee, the modified proposal for 0.624 Ha has been prepared in consultation with the field officers of forest department and same is now submitted along with all its enclosures with a request for kind consideration and early approval please.

Encl: i) Minutes of Meeting Lr dt. 30.12.2020
ii) Proposal in 7 sets

Yours faithfully,



(S. K. Kushvaha)
Regional Officer

Copy to:

1. The Principal Secretary, T,R&B, Govt. of Telangana, Hyderabad for kind information.
2. The PS to Chief Secretary, Govt. of Telangana, Hyderabad for kind information.
3. The Addl. Director General (Zone-III), MORT&H, New Delhi for kind information.
4. The Engineer-in-Chief, (R&B), NHs,CRF&Bldgs, Hyderabad for kind information.



(S. K. Kushvaha)
Regional Officer